

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01092860

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0038

Pay Period: 07/01/2025
to 07/31/2025

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 1184 Days

Percent Time: 81.26

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

OPELIKA AL 36801-4339

Date Work Began: 07/25/2022

Phone: (334)749-5045

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2026

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$106,840,153.82

Original Contract Amount \$102,495,527.63

Funds Available \$1,285,886.49

Percent Complete 96.89%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$106,840,153.82	\$102,495,527.63	\$1,285,886.51	98.80%	\$1,057,632.38

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01092860

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0038

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$103,514,425.10	\$102,456,792.72	\$1,057,632.38
Total Earnings	\$103,514,425.10	\$102,456,792.72	\$1,057,632.38
Stockpiled Materials	\$2,039,842.21	\$2,039,842.21	\$0.00
Gross Earnings	\$105,554,267.31	\$104,496,634.93	\$1,057,632.38
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$105,554,267.31	\$104,496,634.93	

Total Payable: **\$1,057,632.38**

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: 01092860

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0038

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000	417.700		
				168.320	.000		
					417.700	\$0.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		130.000	59.990		
		MATL & H LIME		239.260	.000		
					59.990	\$0.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,742.000	7,220.290		
		L & H LIME		129.740	.000		
					7,220.290	\$0.00	\$936,760.42
Category Amount:						\$0.00	\$1,021,420.89
Category Number:		0200 Drainage					
0060	668-2100	DROP INLET, GP 1	EA	34.000	15.000		
				5105.260	.000		
					15.000	\$0.00	\$76,578.90
Category Amount:						\$0.00	\$76,578.90
Category Number:		0300 Temporary Erosion Control					
0125	163-0240	MULCH	TN	828.000	97.040		
				226.320	29.279		
					126.319	\$6,626.42	\$28,588.52
Category Amount:						\$6,626.42	\$28,588.52
Category Number:		0400 Permanent Erosion Control					
0130	700-6910	PERMANENT GRASSING	AC	36.000	7.517		
				1684.210	3.050		
					10.567	\$5,136.84	\$17,797.05
Category Amount:						\$5,136.84	\$17,797.05

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01092860

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0038

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000 162.770	473.000 .000 473.000	\$0.00	\$76,990.21
0245	210-0100	GRADING COMPLETE -	LS	1.000 :5621376.010	.989 .001 .990	\$25,621.38	\$25,365,162.25
		0006328					
Category Amount:						\$25,621.38	\$25,442,152.46
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 3157.890	35.000 1.000 36.000	\$3,157.89	\$113,684.04
Category Amount:						\$3,157.89	\$113,684.04
Category Number: 0801 BRIDGES							
0280	500-0100	GROOVED CONCRETE	SY	13,670.000 7.550	.000 13,669.999 13,669.999	\$103,208.49	\$103,208.49
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 7536519.470	.997 .002 .999	\$15,073.04	\$7,528,982.95
		1					
0290	500-2100	CONCRETE BARRIER	LF	3,721.000 96.070	3,721.000 .000 3,721.000	\$0.00	\$357,476.47
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,432.000 393.550	1,432.000 .000 1,432.000	\$0.00	\$563,563.60
		1					
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		7,511.000 436.710	7,511.000 .000 7,511.000	\$0.00	\$3,280,128.81
		1					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01092860

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0038

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		3,795.000	3,795.000		
				393.170	.000		
					3,795.000	\$.00	\$1,492,080.15
		1					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	8,982.640		
				194.820	.000		
					8,982.640	\$.00	\$1,749,997.92
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$.00	\$554,774.28
0365	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.000		
				957662.590	.750		
					.750	\$718,246.94	\$718,246.94
		1					
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.997		
				1735088.440	.002		
					.999	\$3,470.18	\$1,733,353.35
		1					
Category Amount:						\$839,998.65	\$18,081,812.96
Category Number: 0110 Pavement							
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	612.220		
		TL & H LIME		146.320	.000		
					612.220	\$.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number: 0100 ROADWAY							
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	40,213.360		
				99.470	.000		
					40,213.360	\$.00	\$4,000,022.92
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	208.390		
				54.740	.000		
					208.390	\$.00	\$11,407.27

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01092860

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0038

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000 44.210	435.970 .000 435.970	\$0.00	\$19,274.23
Category Amount:						\$0.00	\$4,030,704.42
Category Number: 0200 Drainage							
0415	441-0108	CONC SIDEWALK, 8 IN	SY	47.000 75.790	.000 9.860 9.860	\$747.29	\$747.29
Category Amount:						\$747.29	\$747.29
Category Number: 0100 ROADWAY							
0420	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2526.320	2.000 .000 2.000	\$0.00	\$5,052.64
0425	441-0303	CONC SPILLWAY, TP 3	EA	2.000 2947.370	.000 1.000 1.000	\$2,947.37	\$2,947.37
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000 56.840	509.200 .000 509.200	\$0.00	\$28,942.93
0435	441-3999	CONCRETE V GUTTER	LF	204.000 29.470	191.000 .000 191.000	\$0.00	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000 25.260	4,264.500 482.000 4,746.500	\$12,175.32	\$119,896.59
0455	500-3002	CLASS AA CONCRETE	CY	726.000 1500.000	741.720 .000 741.720	\$0.00	\$1,112,580.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01092860

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0038

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0460	500-3101	CLASS A CONCRETE	CY	19.000 1578.950	18.620 .000 18.620	\$0.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000 2963.160	7.200 .000 7.200	\$0.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000 315.790	41.000 .000 41.000	\$0.00	\$12,947.39
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000 500.000	465.000 .000 465.000	\$0.00	\$232,500.00
Category Amount:						\$15,122.69	\$1,571,230.49
Category Number: 0901 MSE WALLS							
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	11,255.000 92.630	11,255.000 .000 11,255.000	\$0.00	\$1,042,550.65
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,673.000 92.630	3,673.000 .000 3,673.000	\$0.00	\$340,229.99
0565	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	904.000 382.030	884.000 20.000 904.000	\$7,640.60	\$345,355.12
Category Amount:						\$7,640.60	\$1,728,135.76
Category Number: 0200 Drainage							
0680	668-1100	CATCH BASIN, GP 1	EA	10.000 6026.320	5.250 .000 5.250	\$0.00	\$31,638.18

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01092860

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0038

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200 Drainage							
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000	5.750		
				13547.370	.000		
					5.750	\$0.00	\$77,897.38
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	6.250		
				5015.790	.000		
					6.250	\$0.00	\$31,348.69
Category Amount:						\$0.00	\$140,884.25
Category Number: 0110 Pavement							
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL		165.000	20.650		
		L BITUM MATL & H LIME		175.840	.000		
					20.650	\$0.00	\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN THICK	SY	330.000	477.670		
				65.260	.000		
					477.670	\$0.00	\$31,172.74
Category Amount:						\$0.00	\$34,803.84
Category Number: 0901 MSE WALLS							
1120	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	120.000	120.000		
				92.630	.000		
					120.000	\$0.00	\$11,115.60
	1						
Category Amount:						\$0.00	\$11,115.60
Category Number: 0802 BRIDGES							
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	2,016.000	2,016.000		
				835.510	.000		
					2,016.000	\$0.00	\$1,684,388.16
	2						
Category Amount:						\$0.00	\$1,684,388.16

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: 01092860

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0038

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
1245	639-4004	STRAIN POLE, TP IV	EA	2.000	.000		
				77626.880	1.500		
					1.500	\$116,440.32	\$116,440.32
		(W/ 65FT MAST ARM)					
1255	639-4004	STRAIN POLE, TP IV	EA	1.000	.000		
				49520.400	.750		
					.750	\$37,140.30	\$37,140.30
		(W/ 45FT MAST ARM)					
Category Amount:						\$153,580.62	\$153,580.62
Category Number:		0801 BRIDGES					
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000	3,583.000		
				1012.610	.000		
					3,583.000	\$0.00	\$3,628,181.63
Category Amount:						\$0.00	\$3,628,181.63
Category Number:		0100 ROADWAY					
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	236.840		
		L & H LIME		128.990	.000		
					236.840	\$0.00	\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder					
		Adding Temporary Asphalt pay item					
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	141.540		
		TL & H LIME		145.570	.000		
					141.540	\$0.00	\$20,603.98
		Adding Pay item for Temporary asphalt - Base					
		Adding Temporary Asphalt pay item					
Category Amount:						\$0.00	\$51,153.97
Category Number:		0802 BRIDGES					
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	647.870		
				146.110	.000		
					647.870	\$0.00	\$94,660.29
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01092860

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0038

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0802 BRIDGES							
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	275.690		
				121.570	.000		
					275.690	\$.00	\$33,515.63
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$0.00	\$128,175.92
Project Total Amount:						\$1,057,632.38	\$103,514,425.10