

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01092860

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0039

Pay Period: 08/01/2025
to 08/31/2025

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 1215 Days

Percent Time: 83.39

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$106,840,153.82

Original Contract Amount \$102,495,527.63

Funds Available \$1,002,847.94

Percent Complete 97.15%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$106,840,153.82	\$102,495,527.63	\$1,002,847.96	99.06%	\$283,038.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01092860

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0039

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$103,797,463.65	\$103,514,425.10	\$283,038.55
Total Earnings	\$103,797,463.65	\$103,514,425.10	\$283,038.55
Stockpiled Materials	\$2,039,842.21	\$2,039,842.21	\$0.00
Gross Earnings	\$105,837,305.86	\$105,554,267.31	\$283,038.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$105,837,305.86	\$105,554,267.31	

Total Payable: **\$283,038.55**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01092860

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0039

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 Pavement					
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000	417.700		
				168.320	.000		
					417.700	\$.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		130.000	59.990		
		MATL & H LIME		239.260	.000		
					59.990	\$.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,742.000	7,220.290		
		L & H LIME		129.740	.000		
					7,220.290	\$.00	\$936,760.42
Category Amount:						\$0.00	\$1,021,420.89
Category Number:		0200 Drainage					
0060	668-2100	DROP INLET, GP 1	EA	34.000	15.000		
				5105.260	.000		
					15.000	\$.00	\$76,578.90
Category Amount:						\$0.00	\$76,578.90
Category Number:		0100 ROADWAY					
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000	473.000		
				162.770	.000		
					473.000	\$.00	\$76,990.21
Category Amount:						\$0.00	\$76,990.21
Category Number:		0300 Temporary Erosion Control					
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000	36.000		
				3157.890	1.000		
					37.000	\$3,157.89	\$116,841.93
Category Amount:						\$3,157.89	\$116,841.93

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: 01092860

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0039

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0801 BRIDGES					
0270	207-0203	FOUND BKFILL MATL, TP II	CY	341.000	287.806		
				87.560	53.194		
					341.000	\$4,657.67	\$29,857.96
0275	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	2,517.000	2,151.403		
				121.210	969.937		
					3,121.340	\$117,566.06	\$378,337.62
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				7536519.470	.000		
					1.000	\$.00	\$7,536,519.47
		1					
0290	500-2100	CONCRETE BARRIER	LF	3,721.000	3,721.000		
				96.070	.000		
					3,721.000	\$.00	\$357,476.47
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO ·	LF	1,432.000	1,432.000		
				393.550	.000		
					1,432.000	\$.00	\$563,563.60
		1					
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO ·	LF	7,511.000	7,511.000		
				436.710	.000		
					7,511.000	\$.00	\$3,280,128.81
		1					
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO ·	LF	3,795.000	3,795.000		
				393.170	.000		
					3,795.000	\$.00	\$1,492,080.15
		1					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	8,982.640		
				194.820	.000		
					8,982.640	\$.00	\$1,749,997.92
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$.00	\$554,774.28

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01092860

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0039

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.999		
				1735088.440	.001		
					1.000	\$1,735.09	\$1,735,088.44
	1						
Category Amount:						\$123,958.82	\$17,677,824.72
Category Number: 0100 ROADWAY							
0390	232-4000	SUB-BALLAST	TN	14,403.000	15,451.770		
				55.790	2,081.170		
					17,532.940	\$116,108.47	\$978,162.72
Category Amount:						\$116,108.47	\$978,162.72
Category Number: 0110 Pavement							
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	612.220		
		TL & H LIME		146.320	.000		
					612.220	\$0.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number: 0100 ROADWAY							
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	40,213.360		
				99.470	.000		
					40,213.360	\$0.00	\$4,000,022.92
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	208.390		
				54.740	.000		
					208.390	\$0.00	\$11,407.27
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	435.970		
				44.210	.000		
					435.970	\$0.00	\$19,274.23
Category Amount:						\$0.00	\$4,030,704.42

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01092860

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0039

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage							
0415	441-0108	CONC SIDEWALK, 8 IN	SY	47.000 75.790	9.860 .000 9.860	\$0.00	\$747.29
Category Amount:						\$0.00	\$747.29
Category Number: 0100 ROADWAY							
0420	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2526.320	2.000 .000 2.000	\$0.00	\$5,052.64
0425	441-0303	CONC SPILLWAY, TP 3	EA	2.000 2947.370	1.000 1.000 2.000	\$2,947.37	\$5,894.74
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000 56.840	509.200 .000 509.200	\$0.00	\$28,942.93
0435	441-3999	CONCRETE V GUTTER	LF	204.000 29.470	191.000 .000 191.000	\$0.00	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000 25.260	4,746.500 .000 4,746.500	\$0.00	\$119,896.59
0455	500-3002	CLASS AA CONCRETE	CY	726.000 1500.000	741.720 .000 741.720	\$0.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000 1578.950	18.620 .000 18.620	\$0.00	\$29,400.05

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01092860

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0039

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000 2963.160	7.200 .000 7.200	\$0.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000 315.790	41.000 .000 41.000	\$0.00	\$12,947.39
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000 500.000	465.000 .000 465.000	\$0.00	\$232,500.00
Category Amount:						\$2,947.37	\$1,574,177.86
Category Number: 0901 MSE WALLS							
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 1	SF	11,255.000 92.630	11,255.000 .000 11,255.000	\$0.00	\$1,042,550.65
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	3,673.000 92.630	3,673.000 .000 3,673.000	\$0.00	\$340,229.99
0565	627-1160	TRAFFIC BARRIER H, WALL NO - 1	LF	904.000 382.030	904.000 .000 904.000	\$0.00	\$345,355.12
Category Amount:						\$0.00	\$1,728,135.76
Category Number: 0200 Drainage							
0680	668-1100	CATCH BASIN, GP 1	EA	10.000 6026.320	5.250 .000 5.250	\$0.00	\$31,638.18
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000 13547.370	5.750 .000 5.750	\$0.00	\$77,897.38

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01092860

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0039

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage							
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 5015.790	6.250 .000 6.250	\$0.00	\$31,348.69
Category Amount:						\$0.00	\$140,884.25
Category Number: 0110 Pavement							
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		165.000 175.840	20.650 .000 20.650	\$0.00	\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000 65.260	477.670 .000 477.670	\$0.00	\$31,172.74
Category Amount:						\$0.00	\$34,803.84
Category Number: 1100 ROADWAY							
1010	207-0203	FOUND BKFFILL MATL, TP II	CY	4,000.000 84.710	434.203 144.297 578.500	\$12,223.40	\$49,004.74
Category Amount:						\$12,223.40	\$49,004.74
Category Number: 0901 MSE WALLS							
1120	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	120.000 92.630	120.000 .000 120.000	\$0.00	\$11,115.60
Category Amount:						\$0.00	\$11,115.60
Category Number: 0801 BRIDGES							
1125	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	764.000 20.630	500.467 299.653 800.120	\$6,181.84	\$16,506.48
Category Amount:						\$6,181.84	\$16,506.48

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01092860

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0039

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	2,016.000 835.510	2,016.000 .000 2,016.000	\$0.00	\$1,684,388.16
	2						
Category Amount:						\$0.00	\$1,684,388.16
Category Number: 0801 BRIDGES							
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000 1012.610	3,583.000 .000 3,583.000	\$0.00	\$3,628,181.63
Category Amount:						\$0.00	\$3,628,181.63
Category Number: 0100 ROADWAY							
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 128.990	236.840 .000 236.840	\$0.00	\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder					
		Adding Temporary Asphalt pay item					
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 145.570	141.540 .000 141.540	\$0.00	\$20,603.98
		Adding Pay item for Temporary asphalt - Base					
		Adding Temporary Asphalt pay item					
Category Amount:						\$0.00	\$51,153.97
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000 146.110	647.870 .000 647.870	\$0.00	\$94,660.29
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000 121.570	275.690 .000 275.690	\$0.00	\$33,515.63
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$0.00	\$128,175.92

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0039

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0600 Signing							
9031	001-8012	MATL ORDERED NOT USED -	EA	.000	.000		
				9230.380	2.000		
					2.000	\$18,460.76	\$18,460.76
		SA For TP III Concrete Strain Poles					
		Item added by SA					
Category Amount:						\$18,460.76	\$18,460.76
Project Total Amount:						\$283,038.55	\$103,797,463.65