

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01067507

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0040

Pay Period: 09/01/2025
to 09/30/2025

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 1245 Days

Percent Time: 85.45

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$107,267,919.82

Original Contract Amount \$102,495,527.63

Funds Available \$1,099,245.23

Percent Complete 97.07%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$107,267,919.82	\$102,495,527.63	\$1,099,245.25	98.98%	\$331,368.71

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01067507

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0040

Pay Period: 09/01/2025
to 09/30/2025

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$104,128,832.36	\$103,797,463.65	\$331,368.71
Total Earnings	\$104,128,832.36	\$103,797,463.65	\$331,368.71
Stockpiled Materials	\$2,039,842.21	\$2,039,842.21	\$0.00
Gross Earnings	\$106,168,674.57	\$105,837,305.86	\$331,368.71
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$106,168,674.57	\$105,837,305.86	

Total Payable: **\$331,368.71**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01067507

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0040

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0110		Pavement					
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000	417.700		
				168.320	.000		
					417.700	\$.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		130.000	59.990		
		MATL & H LIME		239.260	.000		
					59.990	\$.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,742.000	7,220.290		
		L & H LIME		129.740	.000		
					7,220.290	\$.00	\$936,760.42
Category Amount:						\$0.00	\$1,021,420.89
Category Number: 0200		Drainage					
0060	668-2100	DROP INLET, GP 1	EA	34.000	15.000		
				5105.260	.000		
					15.000	\$.00	\$76,578.90
Category Amount:						\$0.00	\$76,578.90
Category Number: 0300		Temporary Erosion Control					
0070	163-0232	TEMPORARY GRASSING	AC	72.000	7.382		
				1052.630	.220		
					7.602	\$231.58	\$8,002.09
0125	163-0240	MULCH	TN	828.000	126.319		
				226.320	7.388		
					133.707	\$1,672.05	\$30,260.57
Category Amount:						\$1,903.63	\$38,262.66
Category Number: 0400		Permanent Erosion Control					
0130	700-6910	PERMANENT GRASSING	AC	36.000	10.567		
				1684.210	.321		
					10.888	\$540.63	\$18,337.68

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01067507

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0040

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 Permanent Erosion Control							
0140	700-8000	FERTILIZER MIXED GRADE	TN	7.000 1684.210	4.515 .275 4.790	\$463.16	\$8,067.37
Category Amount:						\$1,003.79	\$26,405.05
Category Number: 0100 ROADWAY							
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000 162.770	473.000 .000 473.000	\$0.00	\$76,990.21
Category Amount:						\$0.00	\$76,990.21
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 3157.890	37.000 1.000 38.000	\$3,157.89	\$119,999.82
Category Amount:						\$3,157.89	\$119,999.82
Category Number: 0801 BRIDGES							
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 7536519.470	.999 .001 1.000	\$7,536.52	\$7,536,519.47
0290	500-2100	CONCRETE BARRIER	LF	3,721.000 96.070	3,721.000 .000 3,721.000	\$0.00	\$357,476.47
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 1		1,432.000 393.550	1,432.000 .000 1,432.000	\$0.00	\$563,563.60
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF 1		7,511.000 436.710	7,511.000 .000 7,511.000	\$0.00	\$3,280,128.81

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01067507

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0040

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		3,795.000	3,795.000		
				393.170	.000		
					3,795.000	\$0.00	\$1,492,080.15
		1					
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000	8,982.640		
				194.820	.000		
					8,982.640	\$0.00	\$1,749,997.92
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$0.00	\$554,774.28
0365	544-1000	DECK DRAIN SYSTEM, BR NO -	LS	1.000	.750		
				957662.590	.200		
					.950	\$191,532.52	\$909,779.46
		1					
Category Amount:						\$199,069.04	\$16,444,320.16
Category Number: 0110 Pavement							
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	612.220		
		TL & H LIME		146.320	.000		
					612.220	\$0.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number: 0100 ROADWAY							
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	40,213.360		
				99.470	.000		
					40,213.360	\$0.00	\$4,000,022.92
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	208.390		
				54.740	.000		
					208.390	\$0.00	\$11,407.27

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: 01067507

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0040

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	435.970		
				44.210	.000		
					435.970	\$0.00	\$19,274.23
Category Amount:						\$0.00	\$4,030,704.42
Category Number:		0200 Drainage					
0415	441-0108	CONC SIDEWALK, 8 IN	SY	47.000	9.860		
				75.790	.000		
					9.860	\$0.00	\$747.29
Category Amount:						\$0.00	\$747.29
Category Number:		0100 ROADWAY					
0420	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2526.320	.000		
					2.000	\$0.00	\$5,052.64
0425	441-0303	CONC SPILLWAY, TP 3	EA	2.000	2.000		
				2947.370	.000		
					2.000	\$0.00	\$5,894.74
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000	509.200		
				56.840	.000		
					509.200	\$0.00	\$28,942.93
0435	441-3999	CONCRETE V GUTTER	LF	204.000	191.000		
				29.470	.000		
					191.000	\$0.00	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000	4,746.500		
				25.260	.000		
					4,746.500	\$0.00	\$119,896.59
0455	500-3002	CLASS AA CONCRETE	CY	726.000	741.720		
				1500.000	.000		
					741.720	\$0.00	\$1,112,580.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01067507

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0040

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0460	500-3101	CLASS A CONCRETE	CY	19.000	18.620		
				1578.950	.000		
					18.620	\$.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000	7.200		
				2963.160	.000		
					7.200	\$.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000	41.000		
				315.790	.000		
					41.000	\$.00	\$12,947.39
Category Amount:						\$0.00	\$1,341,677.86
Category Number: 0700		Signals					
0535	615-1100	DIRECTIONAL BORE PIPE -	LF	405.000	142.000		
				30.580	410.000		
					552.000	\$12,537.80	\$16,880.16
		5 IN					
Category Amount:						\$12,537.80	\$16,880.16
Category Number: 0100		ROADWAY					
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000	465.000		
				500.000	.000		
					465.000	\$.00	\$232,500.00
Category Amount:						\$0.00	\$232,500.00
Category Number: 0901		MSE WALLS					
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	11,255.000	11,255.000		
				92.630	.000		
					11,255.000	\$.00	\$1,042,550.65
		1					
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,673.000	3,673.000		
				92.630	.000		
					3,673.000	\$.00	\$340,229.99
		1					

Estimate Summary By Project

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0006328

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
0565	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	904.000	904.000		
				382.030	.000		
					904.000	\$.00	\$345,355.12
	1						
Category Amount:						\$0.00	\$1,728,135.76
Category Number:		0200 Drainage					
0680	668-1100	CATCH BASIN, GP 1	EA	10.000	5.250		
				6026.320	.000		
					5.250	\$.00	\$31,638.18
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000	5.750		
				13547.370	.000		
					5.750	\$.00	\$77,897.38
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000	6.250		
				5015.790	.000		
					6.250	\$.00	\$31,348.69
Category Amount:						\$0.00	\$140,884.25
Category Number:		0700 Signals					
0715	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	1,851.000	1,180.000		
				2.680	820.000		
					2,000.000	\$2,197.60	\$5,360.00
Category Amount:						\$2,197.60	\$5,360.00
Category Number:		0110 Pavement					
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		165.000	20.650		
		L BITUM MATL & H LIME		175.840	.000		
					20.650	\$.00	\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	330.000	477.670		
				65.260	.000		
					477.670	\$.00	\$31,172.74
Category Amount:						\$0.00	\$34,803.84

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01067507

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0040

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage							
0760	207-0203	FOUND BKFILL MATL, TP II	CY	1,271.000 84.710	578.209 51.754 629.963	\$4,384.08	\$53,364.17
Category Amount:						\$4,384.08	\$53,364.17
Category Number: 0801 BRIDGES							
0815	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	576.000 84.210	.000 576.000 576.000	\$48,504.96	\$48,504.96
Category Amount:						\$48,504.96	\$48,504.96
Category Number: 1100 ROADWAY							
0970	600-0001	FLOWABLE FILL	CY	669.000 263.160	69.493 1.481 70.974	\$389.74	\$18,677.52
Category Amount:						\$389.74	\$18,677.52
Category Number: 0901 MSE WALLS							
1120	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	120.000 92.630	120.000 .000 120.000	\$0.00	\$11,115.60
	1						
Category Amount:						\$0.00	\$11,115.60
Category Number: 0802 BRIDGES							
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO -	LF	2,016.000 835.510	2,016.000 .000 2,016.000	\$0.00	\$1,684,388.16
	2						
Category Amount:						\$0.00	\$1,684,388.16
Category Number: 0100 ROADWAY							
1250	639-4004	STRAIN POLE, TP IV	EA	1.000 77626.880	.000 .750 .750	\$58,220.16	\$58,220.16
		(W/ 50 FT MAST ARM)					
Category Amount:						\$58,220.16	\$58,220.16

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01067507

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0040

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000 1012.610	3,583.000 .000 3,583.000	\$0.00	\$3,628,181.63
Category Amount:						\$0.00	\$3,628,181.63
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	35,495.180 .020 35,495.200	\$0.02	\$35,495.20
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Adding Pay item for Temporary Asphalt - Binder Adding Temporary Asphalt pay item		.000 128.990	236.840 .000 236.840	\$0.00	\$30,549.99
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME Adding Pay item for Temporary asphalt - Base Adding Temporary Asphalt pay item		.000 145.570	141.540 .000 141.540	\$0.00	\$20,603.98
Category Amount:						\$0.02	\$86,649.17
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000 146.110	647.870 .000 647.870	\$0.00	\$94,660.29
Piling, PSC, 16 IN SQ - Pile Cut Off 75% of Contractor Price Per standard specification 520							
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000 121.570	275.690 .000 275.690	\$0.00	\$33,515.63
Piling, PSC, 18 IN SQ - Pile Cut Off 75% of Contractor Price Per standard specification 520							
Category Amount:						\$0.00	\$128,175.92
Project Total Amount:						\$331,368.71	\$104,128,832.36