

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01025284

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0041

Pay Period: 10/01/2025
to 10/31/2025

Contract Location:

US 80/I-516 (BRAMPTON RD CONN) BEGINNING @ SR 21/SF
EXT.TO SR 21 SPUR; INCLUDING CONST.OF 2 BRIDGES & A

Time Allowed: 1457 Days

Elapsed Calender Days: 1276 Days

Percent Time: 87.58

District: 5

Area: 05

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 01/21/2022

Date Awarded: 04/04/2022

Date Contract Executed: 04/18/2022

Date Notice to Proceed: 05/05/2022

Date Work Began: 07/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/30/2026

OPELIKA AL 36801

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$107,297,807.02

Original Contract Amount \$102,495,527.63

Funds Available \$898,298.95

Percent Complete 97.26%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006328	\$107,297,807.02	\$102,495,527.63	\$898,298.97	99.16%	\$230,833.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01025284

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0041

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 0006328 US 80/I-516(BRAMPTON RD CONN) - CNST OF BRI

Federal State Project Number: 0006328

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$104,359,665.84	\$104,128,832.36	\$230,833.48
Total Earnings	\$104,359,665.84	\$104,128,832.36	\$230,833.48
Stockpiled Materials	\$2,039,842.21	\$2,039,842.21	\$0.00
Gross Earnings	\$106,399,508.05	\$106,168,674.57	\$230,833.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$106,399,508.05	\$106,168,674.57	

Total Payable: **\$230,833.48**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01025284

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0041

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement							
0015	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,456.000 168.320	417.700 .000 417.700	\$0.00	\$70,307.26
0020	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		130.000 239.260	59.990 .000 59.990	\$0.00	\$14,353.21
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,742.000 129.740	7,220.290 .000 7,220.290	\$0.00	\$936,760.42
Category Amount:						\$0.00	\$1,021,420.89
Category Number: 0200 Drainage							
0060	668-2100	DROP INLET, GP 1	EA	34.000 5105.260	15.000 .000 15.000	\$0.00	\$76,578.90
Category Amount:						\$0.00	\$76,578.90
Category Number: 0300 Temporary Erosion Control							
0125	163-0240	MULCH	TN	828.000 226.320	133.707 7.599 141.306	\$1,719.81	\$31,980.37
Category Amount:						\$1,719.81	\$31,980.37
Category Number: 0400 Permanent Erosion Control							
0130	700-6910	PERMANENT GRASSING	AC	36.000 1684.210	10.888 1.195 12.083	\$2,012.63	\$20,350.31
0145	700-8100	FERTILIZER NITROGEN CONTENT	LB	1,717.000 3.160	1,000.000 .125 1,000.125	\$0.40	\$3,160.40
Category Amount:						\$2,013.03	\$23,510.71

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01025284

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0041

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0240	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		473.000 162.770	473.000 .000 473.000	\$0.00	\$76,990.21
Category Amount:						\$0.00	\$76,990.21
Category Number: 0300 Temporary Erosion Control							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	42.000 3157.890	38.000 1.000 39.000	\$3,157.89	\$123,157.71
Category Amount:						\$3,157.89	\$123,157.71
Category Number: 0801 BRIDGES							
0285	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 7536519.470	1.000 .000 1.000	\$0.00	\$7,536,519.47
	1						
0290	500-2100	CONCRETE BARRIER	LF	3,721.000 96.070	3,721.000 .000 3,721.000	\$0.00	\$357,476.47
0300	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,432.000 393.550	1,432.000 .000 1,432.000	\$0.00	\$563,563.60
	1						
0305	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		7,511.000 436.710	7,511.000 .000 7,511.000	\$0.00	\$3,280,128.81
	1						
0310	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO · LF		3,795.000 393.170	3,795.000 .000 3,795.000	\$0.00	\$1,492,080.15
	1						
0325	520-2216	PILING, PSC, 16 IN SQ	LF	8,655.000 194.820	8,982.640 .000 8,982.640	\$0.00	\$1,749,997.92

Estimate Summary By Project

Pay Period: 10/01/2025

to 10/31/2025

Project Number 0006328

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0330	520-2218	PILING, PSC, 18 IN SQ	LF	4,155.000	3,422.420		
				162.100	.000		
					3,422.420	\$.00	\$554,774.28
Category Amount:						\$0.00	\$15,534,540.70
Category Number:		0110 Pavement					
0395	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		978.000	612.220		
		TL & H LIME		146.320	.000		
					612.220	\$.00	\$89,580.03
Category Amount:						\$0.00	\$89,580.03
Category Number:		0100 ROADWAY					
0400	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		41,261.000	40,213.360		
				99.470	.000		
					40,213.360	\$.00	\$4,000,022.92
0405	441-0004	CONC SLOPE PAV, 4 IN	SY	149.000	208.390		
				54.740	.000		
					208.390	\$.00	\$11,407.27
0410	441-0104	CONC SIDEWALK, 4 IN	SY	462.000	435.970		
				44.210	.000		
					435.970	\$.00	\$19,274.23
Category Amount:						\$0.00	\$4,030,704.42
Category Number:		0200 Drainage					
0415	441-0108	CONC SIDEWALK, 8 IN	SY	47.000	9.860		
				75.790	.000		
					9.860	\$.00	\$747.29
Category Amount:						\$0.00	\$747.29

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2025

User: 01025284

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0041

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0420	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2526.320	.000		
					2.000	\$.00	\$5,052.64
0425	441-0303	CONC SPILLWAY, TP 3	EA	2.000	2.000		
				2947.370	.000		
					2.000	\$.00	\$5,894.74
0430	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,303.000	509.200		
				56.840	.000		
					509.200	\$.00	\$28,942.93
0435	441-3999	CONCRETE V GUTTER	LF	204.000	191.000		
				29.470	.000		
					191.000	\$.00	\$5,628.77
0445	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,941.000	4,746.500		
				25.260	.000		
					4,746.500	\$.00	\$119,896.59
0455	500-3002	CLASS AA CONCRETE	CY	726.000	741.720		
				1500.000	.000		
					741.720	\$.00	\$1,112,580.00
0460	500-3101	CLASS A CONCRETE	CY	19.000	18.620		
				1578.950	.000		
					18.620	\$.00	\$29,400.05
0465	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	32.000	7.200		
				2963.160	.000		
					7.200	\$.00	\$21,334.75
0470	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	30.000	41.000		
				315.790	.000		
					41.000	\$.00	\$12,947.39

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01025284

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0041

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0545	621-6008	CONCRETE SIDE BARRIER, TP 7-CS	LF	466.000	465.000		
				500.000	.000		
					465.000	\$.00	\$232,500.00
Category Amount:						\$0.00	\$1,574,177.86
Category Number:		0901 MSE WALLS					
0550	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	11,255.000	11,255.000		
				92.630	.000		
					11,255.000	\$.00	\$1,042,550.65
		1					
0555	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,673.000	3,673.000		
				92.630	.000		
					3,673.000	\$.00	\$340,229.99
		1					
0565	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	904.000	904.000		
				382.030	.000		
					904.000	\$.00	\$345,355.12
		1					
Category Amount:						\$0.00	\$1,728,135.76
Category Number:		0700 Signals					
0620	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				121181.350	.800		
					.800	\$96,945.08	\$96,945.08
		4					
Category Amount:						\$96,945.08	\$96,945.08
Category Number:		0200 Drainage					
0680	668-1100	CATCH BASIN, GP 1	EA	10.000	5.250		
				6026.320	.000		
					5.250	\$.00	\$31,638.18
0690	668-2105	DROP INLET, GP 1, SPCL DES	EA	10.000	5.750		
				13547.370	.000		
					5.750	\$.00	\$77,897.38

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01025284

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0041

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage							
0705	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 5015.790	6.250 .000 6.250	\$0.00	\$31,348.69
Category Amount:						\$0.00	\$140,884.25
Category Number: 0700 Signals							
0720	937-6000	MICROWAVE RADAR DETECTION ASSEMBLY	EA	1.000 17619.410	.000 1.000 1.000	\$17,619.41	\$17,619.41
Category Amount:						\$17,619.41	\$17,619.41
Category Number: 0110 Pavement							
0735	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL BITUM MATL & H LIME		165.000 175.840	20.650 .000 20.650	\$0.00	\$3,631.10
0750	441-0018	DRIVEWAY CONCRETE, 8 IN THICK	SY	330.000 65.260	477.670 .000 477.670	\$0.00	\$31,172.74
Category Amount:						\$0.00	\$34,803.84
Category Number: 0901 MSE WALLS							
1120	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	120.000 92.630	120.000 .000 120.000	\$0.00	\$11,115.60
Category Amount:						\$0.00	\$11,115.60
Category Number: 0802 BRIDGES							
1145	507-9240	PSC BEAMS, SPCL DESIGN, BR NO - 2	LF	2,016.000 835.510	2,016.000 .000 2,016.000	\$0.00	\$1,684,388.16

Estimate Summary By Project

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0006328

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0802 BRIDGES						
1175	530-0105	WATERPROOFING	SY	1,195.000	1,001.111			
				200.000	193.890			
					1,195.001	\$38,778.00		\$239,000.20
Category Amount:						\$38,778.00		\$1,923,388.36
Category Number:		0100 ROADWAY						
1245	639-4004	STRAIN POLE, TP IV	EA	2.000	1.500			
				77626.880	1.500			
					3.000	\$116,440.32		\$232,880.64
		(W/ 65FT MAST ARM)						
1250	639-4004	STRAIN POLE, TP IV	EA	1.000	.750			
				77626.880	-.750			
					.000	\$-58,220.16		\$0.00
		(W/ 50 FT MAST ARM)						
1255	639-4004	STRAIN POLE, TP IV	EA	1.000	.750			
				49520.400	.250			
					1.000	\$12,380.10		\$49,520.40
		(W/ 45FT MAST ARM)						
Category Amount:						\$70,600.26		\$282,401.04
Category Number:		0801 BRIDGES						
1350	500-3002	CLASS AA CONCRETE	CY	3,583.000	3,583.000			
				1012.610	.000			
					3,583.000	\$.00		\$3,628,181.63
Category Amount:						\$0.00		\$3,628,181.63
Category Number:		0100 ROADWAY						
9001	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	236.840			
		L & H LIME		128.990	.000			
					236.840	\$.00		\$30,549.99
		Adding Pay item for Temporary Asphalt - Binder						
		Adding Temporary Asphalt pay item						
9002	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	141.540			
		TL & H LIME		145.570	.000			
					141.540	\$.00		\$20,603.98
		Adding Pay item for Temporary asphalt - Base						
		Adding Temporary Asphalt pay item						
Category Amount:						\$0.00		\$51,153.97

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01025284

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3CBA2101559-2

Estimate Number: 0041

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0006328

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0802 BRIDGES							
9009	520-2216	PILING, PSC, 16 IN SQ	LF	.000	647.870		
				146.110	.000		
					647.870	\$0.00	\$94,660.29
		Piling, PSC, 16 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
9010	520-2218	PILING, PSC, 18 IN SQ	LF	.000	275.690		
				121.570	.000		
					275.690	\$0.00	\$33,515.63
		Piling, PSC, 18 IN SQ - Pile Cut Off					
		75% of Contractor Price Per standard specification 520					
Category Amount:						\$0.00	\$128,175.92
Project Total Amount:						\$230,833.48	\$104,359,665.84