

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: 01062017

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Contract Location:

SR 380 (MONTICELLO NE BYPASS) BEGINNING AT SR 16
SR 83; ALSO INCLUDES CONSTRUCTION ON 2 BRIDGES AT

Time Allowed: 591 Days

Elapsed Calender Days: 652 Days

Percent Time: 110.32

District: 2

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 09/17/2021

Date Notice to Proceed: 09/17/2021

SNELLVILLE GA 30078-0306

Date Work Began: 10/11/2021

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2023

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$18,279,697.83

Original Contract Amount \$17,452,848.55

Funds Available \$4,191,753.52

Percent Complete 77.07%

Counties:

Jasper

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013618	\$18,279,697.83	\$17,452,848.55	\$4,191,753.52	77.07%	\$1,011,056.54

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: 01062017

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number: 0013618 SR 380 (MONTICELLO NE BYPASS) - EXTENSION

Federal State Project Number: 0013618

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,087,944.31	\$13,076,887.77	\$1,011,056.54
Total Earnings	\$14,087,944.31	\$13,076,887.77	\$1,011,056.54
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$14,087,944.31	\$13,076,887.77	\$1,011,056.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,087,944.31	\$13,076,887.77	

Total Payable: **\$1,011,056.54**

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2023

User: 01062017

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013618

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.911		
				144700.000	.054		
					.965	\$7,813.80	\$139,635.50
		0013618					
0030	205-0001	UNCLASS EXCAV	CY	494,647.000	526,011.967		
				5.350	1,243.591		
					527,255.558	\$6,653.21	\$2,820,817.24
0055	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		6,600.000	.000		
				91.250	2,944.060		
					2,944.060	\$268,645.48	\$268,645.48
0070	433-1000	REINF CONC APPROACH SLAB	SY	550.000	283.333		
				240.000	283.333		
					566.666	\$67,999.92	\$135,999.84
0075	441-0108	CONC SIDEWALK, 8 IN	SY	940.000	208.890		
				80.250	.000		
					208.890	\$0.00	\$16,763.42
0085	441-0050	CONC SLOPE DRAIN	SY	107.000	83.650		
				104.000	.000		
					83.650	\$0.00	\$8,699.60
0095	441-0303	CONC SPILLWAY, TP 3	EA	8.000	4.000		
				2410.000	.000		
					4.000	\$0.00	\$9,640.00
0100	441-0748	CONCRETE MEDIAN, 6 IN	SY	2,537.000	339.790		
				58.250	.000		
					339.790	\$0.00	\$19,792.77
0110	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	654.000	197.000		
				27.500	.000		
					197.000	\$0.00	\$5,417.50

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2023

User: 01062017

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013618

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0120	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,108.000 28.500	1,222.000 .000 1,222.000	\$0.00	\$34,827.00
0145	500-3002	CLASS AA CONCRETE	CY	507.000 653.000	556.330 .000 556.330	\$0.00	\$363,283.49
0150	500-3101	CLASS A CONCRETE	CY	16.220 1350.000	16.220 .000 16.220	\$0.00	\$21,897.00
0160	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.140 2450.000	2.140 .000 2.140	\$0.00	\$5,243.00
0205	550-1425	STORM DRAIN PIPE, 42 IN, H 30-35	LF	380.000 91.000	384.000 72.000 456.000	\$6,552.00	\$41,496.00
0215	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	720.000 51.000	200.000 80.000 280.000	\$4,080.00	\$14,280.00
0230	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		36.000 608.000	11.000 4.000 15.000	\$2,432.00	\$9,120.00
0260	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	2.000 2210.000	2.000 2.000 4.000	\$4,420.00	\$8,840.00
0335	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		828.000 185.000	265.000 .000 265.000	\$0.00	\$49,025.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: 01062017

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013618

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0340	668-1100	CATCH BASIN, GP 1	EA	18.000 3820.000	9.500 .000 9.500	\$0.00	\$36,290.00
0345	668-2100	DROP INLET, GP 1	EA	4.000 2530.000	2.000 .000 2.000	\$0.00	\$5,060.00
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 2710.000	.500 .000 .500	\$0.00	\$1,355.00
Category Amount:						\$368,596.41	\$4,016,127.84
Category Number: 0400 ROADWAY							
0370	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	638.000 43.000	3,154.853 1,413.444 4,568.297	\$60,778.09	\$196,436.77
0375	603-7000	PLASTIC FILTER FABRIC	SY	638.000 4.550	1,666.363 1,463.444 3,129.807	\$6,658.67	\$14,240.62
0380	700-6910	PERMANENT GRASSING	AC	62.000 987.000	40.352 1.290 41.642	\$1,273.23	\$41,100.65
0390	700-8000	FERTILIZER MIXED GRADE	TN	81.000 1100.000	27.160 .425 27.585	\$467.50	\$30,343.50
0400	716-2000	EROSION CONTROL MATS, SLOPES	SY	102,226.000 0.930	139,025.089 3,001.944 142,027.033	\$2,791.81	\$132,085.14
Category Amount:						\$71,969.30	\$414,206.68

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: 01062017

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013618

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0415	163-0240	MULCH	TN	1,023.000 98.750	294.460 1.450 295.910	\$143.19	\$29,221.11
0430	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		100.000 454.000	8.250 4.500 12.750	\$2,043.00	\$5,788.50
0435	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		8,096.000 14.000	7,346.625 457.500 7,804.125	\$6,405.00	\$109,257.75
0475	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,469.000 0.100	16,169.000 622.000 16,791.000	\$62.20	\$1,679.10
0480	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		5,048.000 0.100	4,851.000 248.000 5,099.000	\$24.80	\$509.90
0540	167-1500	WATER QUALITY INSPECTIONS	MO	21.000 14200.000	20.000 1.000 21.000	\$14,200.00	\$298,200.00
Category Amount:						\$22,878.19	\$444,656.36
Category Number: 0801 BRIDGES							
0700	500-0100	GROOVED CONCRETE	SY	1,098.000 5.800	.000 1,097.778 1,097.778	\$6,367.11	\$6,367.11
0705	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 570400.000	1.000 .000 1.000	\$0.00	\$570,400.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2023

User: 01062017

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013618

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0710	500-2100	CONCRETE BARRIER	LF	508.000	508.000		
				93.500	.000		
					508.000	\$.00	\$47,498.00
0715	500-3002	CLASS AA CONCRETE	CY	39.000	38.300		
				924.000	.000		
					38.300	\$.00	\$35,389.20
0720	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	293.000	293.280		
				263.000	.000		
					293.280	\$.00	\$77,132.64
		1					
0725	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	989.000	989.120		
				327.000	.000		
					989.120	\$.00	\$323,442.24
		1					
0760	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,079.000	4,062.939		
				57.000	451.778		
					4,514.717	\$25,751.35	\$257,338.87
0765	603-7000	PLASTIC FILTER FABRIC	SY	1,079.000	4,604.406		
				4.550	401.778		
					5,006.184	\$1,828.09	\$22,778.14
Category Amount:						\$33,946.55	\$1,340,346.20
Category Number:		0802 BRIDGES					
0775	441-0004	CONC SLOPE PAV, 4 IN	SY	582.000	581.710		
				73.250	.000		
					581.710	\$.00	\$42,610.26
0780	500-0100	GROOVED CONCRETE	SY	874.000	.000		
				5.800	874.000		
					874.000	\$5,069.20	\$5,069.20

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: 01062017

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013618

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0785	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000 523000.000	1.000 .000 1.000	\$0.00	\$523,000.00
		2					
0790	500-2100	CONCRETE BARRIER	LF	401.000 93.500	401.000 .000 401.000	\$0.00	\$37,493.50
0795	500-3002	CLASS AA CONCRETE	CY	187.000 924.000	186.100 .000 186.100	\$0.00	\$171,956.40
0800	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,013.000 272.000	1,013.160 .000 1,013.160	\$0.00	\$275,579.52
		2					
0815	520-2216	PILING, PSC, 16 IN SQ	LF	1,500.000 128.000	1,545.000 .000 1,545.000	\$0.00	\$197,760.00
Category Amount:						\$5,069.20	\$1,253,468.88
Category Number: 2000 ALT 1 - RECYCLED ASPH CONC							
0830	310-1101	GR AGGR BASE CRS, INCL MATL	TN	48,724.000 33.250	34,366.300 12,951.680 47,317.980	\$430,643.36	\$1,573,322.84
0840	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		15,332.000 78.750	3,423.000 301.390 3,724.390	\$23,734.46	\$293,295.71
0845	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,889.000 83.500	803.880 201.410 1,005.290	\$16,817.74	\$83,941.72

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: 01062017

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013618

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		2000 ALT 1 - RECYCLED ASPH CONC					
0855	413-0750	TACK COAT	GL	10,470.000	567.000		
				2.800	1,453.000		
					2,020.000	\$4,068.40	\$5,656.00
Category Amount:						\$475,263.96	\$1,956,216.27
Category Number:		2010 BRIDGE ALT 1 - FOOTINGS					
0965	500-3002	CLASS AA CONCRETE	CY	199.000	199.300		
				655.000	.000		
					199.300	\$.00	\$130,541.50
Category Amount:						\$0.00	\$130,541.50
Category Number:		2000 ALT 1 - RECYCLED ASPH CONC					
9015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	.000		
		TL & H LIME		74.813	445.550		
					445.550	\$33,332.93	\$33,332.93
		PAY REDUCTION					
Category Amount:						\$33,332.93	\$33,332.93
Project Total Amount:						\$1,011,056.54	\$14,087,944.31