

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01062017

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 07/31/2024

Contract Location:

SR 380 (MONTICELLO NE BYPASS) BEGINNING AT SR 16
SR 83; ALSO INCLUDES CONSTRUCTION ON 2 BRIDGES AT

Time Allowed: 719 Days
Elapsed Calender Days: 1049 Days
Percent Time: 145.90

District: 2

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/17/2021
Date Notice to Proceed: 09/17/2021
Date Work Began: 10/11/2021
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 09/05/2023

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$19,647,310.73

Original Contract Amount \$17,452,848.55

Funds Available \$523,913.16

Percent Complete 98.05%

Counties:

Jasper

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013618	\$19,647,310.73	\$17,452,848.55	\$523,913.16	97.33%	\$297,769.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01062017

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 07/31/2024

Project Number: 0013618 SR 380 (MONTICELLO NE BYPASS) - EXTENSION

Federal State Project Number: 0013618

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,263,890.46	\$18,966,121.35	\$297,769.11
Total Earnings	\$19,263,890.46	\$18,966,121.35	\$297,769.11
Stockpiled Materials	\$3,618.11	\$3,618.11	\$0.00
Gross Earnings	\$19,267,508.57	\$18,969,739.46	\$297,769.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$144,111.00)	(\$144,111.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,123,397.57	\$18,825,628.46	

Total Payable: **\$297,769.11**

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2025

User: 01062017

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 07/31/2024

Project Number 0013618

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.750		
				103500.000	.250		
					1.000	\$25,875.00	\$103,500.00
0020	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000	.000		
				11000.000	1.000		
					1.000	\$11,000.00	\$11,000.00
0030	205-0001	UNCLASS EXCAV	CY	494,647.000	527,255.558		
				5.350	-11,751.560		
					515,503.998	\$-62,870.85	\$2,757,946.39
0055	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		6,600.000	6,208.050		
				91.250	.000		
					6,208.050	\$.00	\$566,484.56
0060	429-1000	RUMBLE STRIPS	EA	12.000	26.000		
				716.000	5.000		
					31.000	\$3,580.00	\$22,196.00
0070	433-1000	REINF CONC APPROACH SLAB	SY	550.000	566.670		
				240.000	.000		
					566.670	\$.00	\$136,000.80
0075	441-0108	CONC SIDEWALK, 8 IN	SY	940.000	1,257.330		
				80.250	.000		
					1,257.330	\$.00	\$100,900.73
0085	441-0050	CONC SLOPE DRAIN	SY	107.000	103.210		
				104.000	.000		
					103.210	\$.00	\$10,733.84
0090	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2300.000	.000		
					2.000	\$.00	\$4,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01062017

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 07/31/2024

Project Number 0013618

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0095	441-0303	CONC SPILLWAY, TP 3	EA	8.000	6.000		
				2410.000	.000		
					6.000	\$.00	\$14,460.00
0100	441-0748	CONCRETE MEDIAN, 6 IN	SY	2,537.000	2,461.330		
				58.250	.000		
					2,461.330	\$.00	\$143,372.47
0110	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	654.000	504.000		
				27.500	.000		
					504.000	\$.00	\$13,860.00
0120	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,108.000	4,998.000		
				28.500	.000		
					4,998.000	\$.00	\$142,443.00
0140	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		7.820	.000		
				496.000	7.280		
					7.280	\$3,610.88	\$3,610.88
0145	500-3002	CLASS AA CONCRETE	CY	507.000	556.330		
				653.000	.000		
					556.330	\$.00	\$363,283.49
0150	500-3101	CLASS A CONCRETE	CY	16.220	16.220		
				1350.000	.000		
					16.220	\$.00	\$21,897.00
0155	500-3200	CLASS B CONCRETE	CY	15.410	9.170		
				357.000	.000		
					9.170	\$.00	\$3,273.69
0160	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.140	2.140		
				2450.000	.000		
					2.140	\$.00	\$5,243.00

Estimate Summary By Project

Pay Period: 06/01/2024

to 07/31/2024

Project Number 0013618

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	189.000	11.540		
				258.000	.000		
					11.540	\$.00	\$2,977.32
0305	643-0010	FIELD FENCE WOVEN WIRE	LF	8,236.000	11,212.000		
				11.500	450.000		
					11,662.000	\$5,175.00	\$134,113.00
0335	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		828.000	842.640		
				185.000	.000		
					842.640	\$.00	\$155,888.40
0340	668-1100	CATCH BASIN, GP 1	EA	18.000	18.000		
				3820.000	.000		
					18.000	\$.00	\$68,760.00
0345	668-2100	DROP INLET, GP 1	EA	4.000	4.000		
				2530.000	.000		
					4.000	\$.00	\$10,120.00
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2710.000	.000		
					1.000	\$.00	\$2,710.00
Category Amount:						\$-13,629.97	\$4,799,374.57
Category Number:		0300 ROADWAY					
0435	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		8,096.000	10,247.875		
				14.000	455.250		
					10,703.125	\$6,373.50	\$149,843.75
0490	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BASIN EA		1.000	.000		
				2990.000	1.000		
					1.000	\$2,990.00	\$2,990.00
		604+50					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01062017

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 07/31/2024

Project Number 0013618

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0500	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	.000		
				2990.000	1.000		
		619+75			1.000	\$2,990.00	\$2,990.00
Category Amount:						\$12,353.50	\$155,823.75
Category Number: 0600 ROADWAY							
0625	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LM		2.890	8.610		
				2200.000	.000		
					8.610	\$0.00	\$18,942.00
Category Amount:						\$0.00	\$18,942.00
Category Number: 1000 ROADWAY							
0680	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	5,000.000	2,172.000		
				10.500	1,938.000		
					4,110.000	\$20,349.00	\$43,155.00
0695	682-9950	DIRECTIONAL BORE -	LF	1,050.000	.000		
				12.000	1,060.000		
		3 IN			1,060.000	\$12,720.00	\$12,720.00
Category Amount:						\$33,069.00	\$55,875.00
Category Number: 0801 BRIDGES							
0705	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				570400.000	.000		
		1			1.000	\$0.00	\$570,400.00
0710	500-2100	CONCRETE BARRIER	LF	508.000	508.000		
				93.500	.000		
					508.000	\$0.00	\$47,498.00
0715	500-3002	CLASS AA CONCRETE	CY	39.000	38.300		
				924.000	.000		
					38.300	\$0.00	\$35,389.20

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01062017

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 07/31/2024

Project Number 0013618

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0720	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	293.000	293.280		
				263.000	.000		
					293.280	\$.00	\$77,132.64
		1					
0725	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	989.000	989.120		
				327.000	.000		
					989.120	\$.00	\$323,442.24
		1					
Category Amount:						\$0.00	\$1,053,862.08
Category Number:		0802 BRIDGES					
0775	441-0004	CONC SLOPE PAV, 4 IN	SY	582.000	581.710		
				73.250	.000		
					581.710	\$.00	\$42,610.26
0785	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				523000.000	.000		
					1.000	\$.00	\$523,000.00
		2					
0790	500-2100	CONCRETE BARRIER	LF	401.000	401.000		
				93.500	.000		
					401.000	\$.00	\$37,493.50
0795	500-3002	CLASS AA CONCRETE	CY	187.000	186.100		
				924.000	.000		
					186.100	\$.00	\$171,956.40
0800	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,013.000	1,013.160		
				272.000	.000		
					1,013.160	\$.00	\$275,579.52
		2					
0815	520-2216	PILING, PSC, 16 IN SQ	LF	1,500.000	1,545.000		
				128.000	.000		
					1,545.000	\$.00	\$197,760.00
Category Amount:						\$0.00	\$1,248,399.68

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01062017

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 07/31/2024

Project Number 0013618

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 2000 ALT 1 - RECYCLED ASPH CONC							
0840	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		15,332.000 78.750	13,003.950 .000 13,003.950	\$.00	\$1,024,061.06
0845	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,889.000 83.500	10,686.260 -944.020 9,742.240	\$-78,825.67	\$813,477.04
Category Amount:						\$-78,825.67	\$1,837,538.10
Category Number: 2010 BRIDGE ALT 1 - FOOTINGS							
0965	500-3002	CLASS AA CONCRETE	CY	199.000 655.000	199.300 .000 199.300	\$.00	\$130,541.50
0975	525-1000	COFFERDAM	EA	4.000 37900.000	.000 4.000 4.000	\$151,600.00	\$151,600.00
Category Amount:						\$151,600.00	\$282,141.50
Category Number: 2000 ALT 1 - RECYCLED ASPH CONC							
1060	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		5,092.000 91.500	4,595.580 .000 4,595.580	\$.00	\$420,495.57
Category Amount:						\$0.00	\$420,495.57
Category Number: 0100 ROADWAY							
9005	208-0200	ROCK EMBANKMENT	CY	.000 105.500	7,022.227 910.970 7,933.197	\$96,107.34	\$836,952.28
		ROCK EMBANKMENT ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$96,107.34	\$836,952.28

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: 01062017

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0033

Pay Period: 06/01/2024
to 07/31/2024

Project Number 0013618

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	2000 ALT 1 - RECYCLED ASPH CONC					
9015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	445.550		
		TL & H LIME		74.813	.000		
					445.550	\$.00	\$33,332.93
		PAY REDUCTION					
Category Amount:						\$0.00	\$33,332.93
	Category Number:	0100 ROADWAY					
9020	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		.000	738.570		
		L BITUM MATL & H LIME		86.925	.000		
					738.570	\$.00	\$64,200.20
		PAY REDUCTION					
9035	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF		.000	.000		
		E), TP PB		11.890	934.000		
					934.000	\$11,105.26	\$11,105.26
9040	657-6085	ADDED BY SUPPLEMENTAL AGREEMENT					
		PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF		.000	.000		
		OW), TP PB		11.890	934.000		
					934.000	\$11,105.26	\$11,105.26
		ADDED BY SUPPLEMENTAL AGREEMENT					
9045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	.000		
		L & H LIME		79.325	944.020		
					944.020	\$74,884.39	\$74,884.39
		PAY REDUCTION					
Category Amount:						\$97,094.91	\$161,295.11
Project Total Amount:						\$297,769.11	\$19,263,890.46