

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01062017

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0034

Pay Period: 08/01/2024
to 05/09/2025

Contract Location:

SR 380 (MONTICELLO NE BYPASS) BEGINNING AT SR 16
SR 83; ALSO INCLUDES CONSTRUCTION ON 2 BRIDGES AT

Time Allowed: 719 Days
Elapsed Calender Days: 1331 Days
Percent Time: 185.12

District: 2

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 05/21/2021
Date Awarded: 05/21/2021
Date Contract Executed: 09/17/2021
Date Notice to Proceed: 09/17/2021
Date Work Began: 10/11/2021
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 09/05/2023

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$19,647,310.73
Original Contract Amount \$17,452,848.55
Funds Available \$512,713.45
Percent Complete 98.11%

Counties:

Jasper

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013618	\$19,647,310.73	\$17,452,848.55	\$512,713.45	97.39%	\$11,199.71

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01062017

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0034

Pay Period: 08/01/2024
to 05/09/2025

Project Number: 0013618 SR 380 (MONTICELLO NE BYPASS) - EXTENSION

Federal State Project Number: 0013618

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,275,090.17	\$19,263,890.46	\$11,199.71
Total Earnings	\$19,275,090.17	\$19,263,890.46	\$11,199.71
Stockpiled Materials	\$3,618.11	\$3,618.11	\$0.00
Gross Earnings	\$19,278,708.28	\$19,267,508.57	\$11,199.71
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$144,111.00)	(\$144,111.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,134,597.28	\$19,123,397.57	

Total Payable: **\$11,199.71**

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: 01062017

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0034

Pay Period: 08/01/2024
to 05/09/2025

Project Number 0013618

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0050	318-3000	AGGR SURF CRS	TN	600.000	113.890		
				33.250	34.230		
					148.120	\$1,138.15	\$4,924.99
0055	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		6,600.000	6,208.050		
				91.250	.000		
					6,208.050	\$.00	\$566,484.56
0070	433-1000	REINF CONC APPROACH SLAB	SY	550.000	566.670		
				240.000	.000		
					566.670	\$.00	\$136,000.80
0075	441-0108	CONC SIDEWALK, 8 IN	SY	940.000	1,257.330		
				80.250	.000		
					1,257.330	\$.00	\$100,900.73
0085	441-0050	CONC SLOPE DRAIN	SY	107.000	103.210		
				104.000	.000		
					103.210	\$.00	\$10,733.84
0090	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2300.000	.000		
					2.000	\$.00	\$4,600.00
0095	441-0303	CONC SPILLWAY, TP 3	EA	8.000	6.000		
				2410.000	.000		
					6.000	\$.00	\$14,460.00
0100	441-0748	CONCRETE MEDIAN, 6 IN	SY	2,537.000	2,461.330		
				58.250	.000		
					2,461.330	\$.00	\$143,372.47
0110	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	654.000	504.000		
				27.500	.000		
					504.000	\$.00	\$13,860.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: 01062017

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0034

Pay Period: 08/01/2024
to 05/09/2025

Project Number 0013618

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0120	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,108.000	4,998.000		
				28.500	.000		
					4,998.000	\$.00	\$142,443.00
0145	500-3002	CLASS AA CONCRETE	CY	507.000	556.330		
				653.000	.000		
					556.330	\$.00	\$363,283.49
0150	500-3101	CLASS A CONCRETE	CY	16.220	16.220		
				1350.000	.000		
					16.220	\$.00	\$21,897.00
0155	500-3200	CLASS B CONCRETE	CY	15.410	9.170		
				357.000	.000		
					9.170	\$.00	\$3,273.69
0160	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.140	2.140		
				2450.000	.000		
					2.140	\$.00	\$5,243.00
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	189.000	11.540		
				258.000	.000		
					11.540	\$.00	\$2,977.32
0335	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		828.000	842.640		
				185.000	.000		
					842.640	\$.00	\$155,888.40
0340	668-1100	CATCH BASIN, GP 1	EA	18.000	18.000		
				3820.000	.000		
					18.000	\$.00	\$68,760.00
0345	668-2100	DROP INLET, GP 1	EA	4.000	4.000		
				2530.000	.000		
					4.000	\$.00	\$10,120.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: 01062017

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0034

Pay Period: 08/01/2024
to 05/09/2025

Project Number 0013618

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2710.000	.000		
					1.000	\$.00	\$2,710.00
Category Amount:						\$1,138.15	\$1,771,933.29
Category Number:		0400 ROADWAY					
0370	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	638.000	8,369.241		
				43.000	186.660		
					8,555.901	\$8,026.38	\$367,903.74
0380	700-6910	PERMANENT GRASSING	AC	62.000	56.242		
				987.000	1.000		
					57.242	\$987.00	\$56,497.85
0390	700-8000	FERTILIZER MIXED GRADE	TN	81.000	33.560		
				1100.000	.100		
					33.660	\$110.00	\$37,026.00
Category Amount:						\$9,123.38	\$461,427.59
Category Number:		0300 ROADWAY					
0415	163-0240	MULCH	TN	1,023.000	354.462		
				98.750	.900		
					355.362	\$88.88	\$35,092.00
Category Amount:						\$88.88	\$35,092.00
Category Number:		0801 BRIDGES					
0705	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				570400.000	.000		
					1.000	\$.00	\$570,400.00
		1					
0710	500-2100	CONCRETE BARRIER	LF	508.000	508.000		
				93.500	.000		
					508.000	\$.00	\$47,498.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: 01062017

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0034

Pay Period: 08/01/2024
to 05/09/2025

Project Number 0013618

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0715	500-3002	CLASS AA CONCRETE	CY	39.000	38.300		
				924.000	.000		
					38.300	\$.00	\$35,389.20
0720	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	293.000	293.280		
				263.000	.000		
					293.280	\$.00	\$77,132.64
		1					
0725	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	989.000	989.120		
				327.000	.000		
					989.120	\$.00	\$323,442.24
		1					
0765	603-7000	PLASTIC FILTER FABRIC	SY	1,079.000	5,006.184		
				4.550	186.660		
					5,192.844	\$849.30	\$23,627.44
Category Amount:						\$849.30	\$1,077,489.52
Category Number:		0802 BRIDGES					
0775	441-0004	CONC SLOPE PAV, 4 IN	SY	582.000	581.710		
				73.250	.000		
					581.710	\$.00	\$42,610.26
0785	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				523000.000	.000		
					1.000	\$.00	\$523,000.00
		2					
0790	500-2100	CONCRETE BARRIER	LF	401.000	401.000		
				93.500	.000		
					401.000	\$.00	\$37,493.50
0795	500-3002	CLASS AA CONCRETE	CY	187.000	186.100		
				924.000	.000		
					186.100	\$.00	\$171,956.40

Estimate Summary By Project

Pay Period: 08/01/2024
to 05/09/2025

Project Number 0013618

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
0800	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,013.000	1,013.160		
				272.000	.000		
					1,013.160	\$.00	\$275,579.52
		2					
0815	520-2216	PILING, PSC, 16 IN SQ	LF	1,500.000	1,545.000		
				128.000	.000		
					1,545.000	\$.00	\$197,760.00
Category Amount:						\$0.00	\$1,248,399.68
Category Number:		2000 ALT 1 - RECYCLED ASPH CONC					
0840	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		15,332.000	13,003.950		
		TL & H LIME		78.750	.000		
					13,003.950	\$.00	\$1,024,061.06
0845	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		9,889.000	9,742.240		
		L & H LIME		83.500	.000		
					9,742.240	\$.00	\$813,477.04
Category Amount:						\$0.00	\$1,837,538.10
Category Number:		2010 BRIDGE ALT 1 - FOOTINGS					
0965	500-3002	CLASS AA CONCRETE	CY	199.000	199.300		
				655.000	.000		
					199.300	\$.00	\$130,541.50
Category Amount:						\$0.00	\$130,541.50
Category Number:		2000 ALT 1 - RECYCLED ASPH CONC					
1060	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		5,092.000	4,595.580		
		L BITUM MATL & H LIME		91.500	.000		
					4,595.580	\$.00	\$420,495.57
9015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	445.550		
		TL & H LIME		74.813	.000		
					445.550	\$.00	\$33,332.93
		PAY REDUCTION					
Category Amount:						\$0.00	\$453,828.50

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: 01062017

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2101563-0

Estimate Number: 0034

Pay Period: 08/01/2024
to 05/09/2025

Project Number 0013618

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9020	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		.000	738.570		
		L BITUM MATL & H LIME		86.925	.000		
					738.570	\$.00	\$64,200.20
		PAY REDUCTION					
9045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	944.020		
		L & H LIME		79.325	.000		
					944.020	\$.00	\$74,884.39
		PAY REDUCTION					
Category Amount:						\$0.00	\$139,084.59
Project Total Amount:						\$11,199.71	\$19,275,090.17