

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: rospires

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0006

Pay Period: 05/01/2022
to 05/31/2022

Contract Location:

SR 85 OVER LANE STREET (CS 8117).

Time Allowed: 572 Days

Elapsed Calender Days: 170 Days

Percent Time: 29.72

District: 3

Area: 05

Contractor:

MCCOY GRADING, INC.
450 CALLAWAY RD.

Date Let: 06/18/2021

Date Awarded: 07/02/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 12/13/2021

GREENVILLE

GA 30222-3388

Date Work Began: 01/11/2022

Phone: (706)672-2690

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/07/2023

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$4,131,382.70

Original Contract Amount \$3,794,439.86

Funds Available \$2,161,292.02

Percent Complete 47.69%

Counties:

Meriwether

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007044	\$4,131,382.70	\$3,794,439.86	\$2,161,292.02	47.69%	\$363,468.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: rospires

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0006

Pay Period: 05/01/2022
to 05/31/2022

Project Number: 0007044 SR 85 - BRIDGE RCNS

Federal State Project Number: 0007044

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,970,090.68	\$1,599,201.36	\$370,889.32
Total Earnings	\$1,970,090.68	\$1,599,201.36	\$370,889.32
Stockpiled Materials	\$0.00	\$7,420.51	(\$7,420.51)
Gross Earnings	\$1,970,090.68	\$1,606,621.87	\$363,468.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,970,090.68	\$1,606,621.87	

Total Payable: **\$363,468.81**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: rospires

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0006

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0007044

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.573		
				30206.000	.066		
					.639	\$1,993.60	\$19,301.63
		0007044					
0105	210-0100	GRADING COMPLETE -	LS	1.000	.451		
				748978.200	.040		
					.491	\$29,959.13	\$367,748.30
		0007044					
Category Amount:						\$31,952.73	\$387,049.93
Category Number: 0300 ROADWAY							
0120	163-0240	MULCH	TN	45.000	17.000		
				275.000	1.950		
					18.950	\$536.25	\$5,211.25
0130	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,369.000	243.000		
				1.300	70.000		
					313.000	\$91.00	\$406.90
0145	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	4.000		
				605.000	1.000		
					5.000	\$605.00	\$3,025.00
0150	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,738.000	1,740.000		
				4.100	87.000		
					1,827.000	\$356.70	\$7,490.70
Category Amount:						\$1,588.95	\$16,133.85
Category Number: 0200 ROADWAY							
0275	207-0203	FOUND BKFILL MATL, TP II	CY	30.000	.000		
				165.000	31.667		
					31.667	\$5,225.06	\$5,225.06
Category Amount:						\$5,225.06	\$5,225.06

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: rospires

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0006

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0007044

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER LANE STREET							
0295	441-0004	CONC SLOPE PAV, 4 IN	SY	453.000 86.350	146.252 448.925 595.177	\$38,764.67	\$51,393.53
0305	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 591200.000	.000 .034 .034	\$20,100.80	\$20,100.80
0315	500-3002	CLASS AA CONCRETE	CY	214.000 1170.000	213.300 .000 213.300	\$0.00	\$249,561.00
0320	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	112.000 265.510	111.500 .000 111.500	\$0.00	\$29,604.37
0325	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	912.000 264.000	537.970 376.716 914.686	\$99,453.02	\$241,477.10
0335	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 74221.000	.000 .034 .034	\$2,523.51	\$2,523.51
Category Amount:						\$160,842.00	\$594,660.31
Category Number: 0100 ROADWAY							
0360	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 33528.000	.220 .055 .275	\$1,844.04	\$9,220.20
Category Amount:						\$1,844.04	\$9,220.20
Category Number: 0200 ROADWAY							
9130	004-0022	EXTRA WORK - Grading Complete - Watr/Sewr Relocate	LS	.000 12628.330	.500 .500 1.000	\$6,314.17	\$12,628.33

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: rospires

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0006

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0007044

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
9155	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	.000 388.170	111.000 87.000 198.000	\$33,770.79	\$76,857.66
9160	660-3300	PIPE FOUNDATIONS / PIERS FOR AERIAL CROS EA		.000 12768.780	.000 4.000 4.000	\$51,075.12	\$51,075.12
9165	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 7022.830	4.000 .000 4.000	\$0.00	\$28,091.32
Category Amount:						\$91,160.08	\$168,652.43
Category Number: 0600 ROADWAY							
9170	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		.000 255.380	.000 7.000 7.000	\$1,787.66	\$1,787.66
9175	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		.000 383.060	.000 8.000 8.000	\$3,064.48	\$3,064.48
Category Amount:						\$4,852.14	\$4,852.14
Category Number: 0200 ROADWAY							
9185	670-1080	WATER MAIN, 8 IN	LF	.000 394.560	36.000 162.000 198.000	\$63,918.72	\$78,122.88
Category Amount:						\$63,918.72	\$78,122.88

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2022

User: rospires

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0006

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0007044

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER LANE STREET							
9215	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	.000	.000		
				73.700	128.977		
					128.977	\$9,505.60	\$9,505.60
Category Amount:						\$9,505.60	\$9,505.60
Project Total Amount:						\$370,889.32	\$1,970,090.68