

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2022

User: rospires

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0008

Pay Period: 07/01/2022  
to 07/31/2022

Contract Location:

SR 85 OVER LANE STREET (CS 8117).

Time Allowed: 572 Days

Elapsed Calender Days: 231 Days

Percent Time: 40.38

District: 3

Area: 05

Contractor:

MCCOY GRADING, INC.  
450 CALLAWAY RD.

Date Let: 06/18/2021

Date Awarded: 07/02/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 12/13/2021

GREENVILLE

GA 30222-3388

Date Work Began: 01/11/2022

Phone: (706)672-2690

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/07/2023

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$4,131,382.70

Original Contract Amount \$3,794,439.86

Funds Available \$1,433,550.83

Percent Complete 65.30%

Counties:

Meriwether

| Project Number | Current Project Amount | Original Project Amount | Project Funds Available | Percent Complete | Project Payable |
|----------------|------------------------|-------------------------|-------------------------|------------------|-----------------|
| 0007044        | \$4,131,382.70         | \$3,794,439.86          | \$1,433,550.83          | 65.30%           | \$514,688.70    |

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2022

User: rospires

Department of Transportation

Page 2 of 5

## Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0008

Pay Period: 07/01/2022  
to 07/31/2022

Project Number: 0007044 SR 85 - BRIDGE RCNS

Federal State Project Number: 0007044

|                          | Total to Date         | Prev to Date          | This Estimate       |
|--------------------------|-----------------------|-----------------------|---------------------|
| Participating            | \$0.00                | \$0.00                | \$0.00              |
| Non-Participating        | \$2,697,831.87        | \$2,183,143.17        | \$514,688.70        |
| Total Earnings           | <b>\$2,697,831.87</b> | <b>\$2,183,143.17</b> | <b>\$514,688.70</b> |
| Stockpiled Materials     | \$0.00                | \$0.00                | \$0.00              |
| Gross Earnings           | <b>\$2,697,831.87</b> | <b>\$2,183,143.17</b> | <b>\$514,688.70</b> |
| Payment Adjustment 1     | \$0.00                | \$0.00                | \$0.00              |
| Payment Adjustment 2     | \$0.00                | \$0.00                | \$0.00              |
| Payment Adjustment 3     | \$0.00                | \$0.00                | \$0.00              |
| Other Adjustments        | \$0.00                | \$0.00                | \$0.00              |
| Retainage                | \$0.00                | \$0.00                | \$0.00              |
| Escrow Amount            | \$0.00                | \$0.00                | \$0.00              |
| Securities Encumbered    | \$0.00                | \$0.00                | \$0.00              |
| Liq Dam/Incent/Disincent | \$0.00                | \$0.00                | \$0.00              |
| Total:                   | <b>\$2,697,831.87</b> | <b>\$2,183,143.17</b> |                     |

Total Payable: **\$514,688.70**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2022

User: rospires

Department of Transportation

Page 3 of 5

## Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0008

Pay Period: 07/01/2022  
to 07/31/2022

Project Number 0007044

| LIN                                                         | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|-------------------------------------------------------------|-----------|------------------------------------------------------------------------------------------------------|-------|------------------------|--------------------------------------------|--------------------------|----------------------|
| <b>Category Number: 0100 ROADWAY</b>                        |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0005                                                        | 150-1000  | TRAFFIC CONTROL -                                                                                    | LS    | 1.000                  | .727                                       |                          |                      |
|                                                             |           |                                                                                                      |       | 30206.000              | .051                                       |                          |                      |
|                                                             |           |                                                                                                      |       |                        | .778                                       | \$1,540.51               | \$23,500.27          |
|                                                             |           | 0007044                                                                                              |       |                        |                                            |                          |                      |
| <b>Category Amount:</b>                                     |           |                                                                                                      |       |                        |                                            | \$1,540.51               | \$23,500.27          |
| <b>Category Number: 0300 ROADWAY</b>                        |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0145                                                        | 167-1500  | WATER QUALITY INSPECTIONS                                                                            | MO    | 18.000                 | 6.000                                      |                          |                      |
|                                                             |           |                                                                                                      |       | 605.000                | 1.000                                      |                          |                      |
|                                                             |           |                                                                                                      |       |                        | 7.000                                      | \$605.00                 | \$4,235.00           |
| 0160                                                        | 165-0101  | MAINTENANCE OF CONSTRUCTION EXIT                                                                     | EA    | 1.000                  | .000                                       |                          |                      |
|                                                             |           |                                                                                                      |       | 735.000                | 1.000                                      |                          |                      |
|                                                             |           |                                                                                                      |       |                        | 1.000                                      | \$735.00                 | \$735.00             |
| 0165                                                        | 163-0301  | CONSTRUCT AND REMOVE CONSTRUCTION EX                                                                 | EA    | 2.000                  | .000                                       |                          |                      |
|                                                             |           |                                                                                                      |       | 1700.000               | 1.000                                      |                          |                      |
|                                                             |           |                                                                                                      |       |                        | 1.000                                      | \$1,700.00               | \$1,700.00           |
| <b>Category Amount:</b>                                     |           |                                                                                                      |       |                        |                                            | \$3,040.00               | \$6,670.00           |
| <b>Category Number: 0200 ROADWAY</b>                        |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0270                                                        | 511-1000  | BAR REINF STEEL                                                                                      | LB    | 16,546.000             | 10,818.973                                 |                          |                      |
|                                                             |           |                                                                                                      |       | 0.950                  | 4,419.027                                  |                          |                      |
|                                                             |           |                                                                                                      |       |                        | 15,238.000                                 | \$4,198.08               | \$14,476.10          |
| 0275                                                        | 207-0203  | FOUND BKFILL MATL, TP II                                                                             | CY    | 30.000                 | 35.001                                     |                          |                      |
|                                                             |           |                                                                                                      |       | 165.000                | 6.666                                      |                          |                      |
|                                                             |           |                                                                                                      |       |                        | 41.667                                     | \$1,099.89               | \$6,875.06           |
| <b>Category Amount:</b>                                     |           |                                                                                                      |       |                        |                                            | \$5,297.97               | \$21,351.16          |
| <b>Category Number: 0801 BRIDGE NO 1 - OVER LANE STREET</b> |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0295                                                        | 441-0004  | CONC SLOPE PAV, 4 IN                                                                                 | SY    | 453.000                | 595.180                                    |                          |                      |
|                                                             |           |                                                                                                      |       | 86.350                 | .000                                       |                          |                      |
|                                                             |           |                                                                                                      |       |                        | 595.180                                    | \$0.00                   | \$51,393.79          |

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2022

User: rospires

Department of Transportation

Page 4 of 5

## Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0008

Pay Period: 07/01/2022  
to 07/31/2022

Project Number 0007044

| LIN                                                         | Item Code | Item Description 1<br>Item Description 2<br>Supplemental Description 1<br>Supplemental Description 2 | Units | Auth Qty<br>Unit Price | Prev Qty<br>Qty This Period<br>Qty To Date | Amount<br>This<br>Period | Cumulative<br>Amount |
|-------------------------------------------------------------|-----------|------------------------------------------------------------------------------------------------------|-------|------------------------|--------------------------------------------|--------------------------|----------------------|
| <b>Category Number: 0801 BRIDGE NO 1 - OVER LANE STREET</b> |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0305                                                        | 500-1011  | SUPERSTR CONCRETE, CL D, BR NO -                                                                     | LS    | 1.000                  | .183                                       |                          |                      |
|                                                             |           |                                                                                                      |       | 591200.000             | .727                                       |                          |                      |
|                                                             |           | 1                                                                                                    |       |                        | .910                                       | \$429,802.40             | \$537,992.00         |
| 0315                                                        | 500-3002  | CLASS AA CONCRETE                                                                                    | CY    | 214.000                | 285.737                                    |                          |                      |
|                                                             |           |                                                                                                      |       | 1170.000               | 15.304                                     |                          |                      |
|                                                             |           |                                                                                                      |       |                        | 301.041                                    | \$17,905.68              | \$352,217.97         |
| 0320                                                        | 507-8900  | PSC BEAMS, AASHTO TYPE I MOD, BR NO -                                                                | LF    | 112.000                | 111.500                                    |                          |                      |
|                                                             |           |                                                                                                      |       | 265.510                | .000                                       |                          |                      |
|                                                             |           | 1                                                                                                    |       |                        | 111.500                                    | \$0.00                   | \$29,604.37          |
| 0325                                                        | 507-9003  | PSC BEAMS, AASHTO TYPE III, BR NO -                                                                  | LF    | 912.000                | 914.690                                    |                          |                      |
|                                                             |           |                                                                                                      |       | 264.000                | .000                                       |                          |                      |
|                                                             |           | 1                                                                                                    |       |                        | 914.690                                    | \$0.00                   | \$241,478.16         |
| 0335                                                        | 511-3000  | SUPERSTR REINF STEEL, BR NO -                                                                        | LS    | 1.000                  | .183                                       |                          |                      |
|                                                             |           |                                                                                                      |       | 74221.000              | .727                                       |                          |                      |
|                                                             |           | 1                                                                                                    |       |                        | .910                                       | \$53,958.67              | \$67,541.11          |
| <b>Category Amount:</b>                                     |           |                                                                                                      |       |                        |                                            | \$501,666.75             | \$1,280,227.40       |
| <b>Category Number: 0100 ROADWAY</b>                        |           |                                                                                                      |       |                        |                                            |                          |                      |
| 0360                                                        | 154-1000  | CONSTRUCTION VIBRATION MONITORING                                                                    | LS    | 1.000                  | .330                                       |                          |                      |
|                                                             |           |                                                                                                      |       | 33528.000              | .055                                       |                          |                      |
|                                                             |           |                                                                                                      |       |                        | .385                                       | \$1,844.04               | \$12,908.28          |
| <b>Category Amount:</b>                                     |           |                                                                                                      |       |                        |                                            | \$1,844.04               | \$12,908.28          |
| <b>Category Number: 0200 ROADWAY</b>                        |           |                                                                                                      |       |                        |                                            |                          |                      |
| 9165                                                        | 668-3300  | SAN SEWER MANHOLE, TP 1                                                                              | EA    | .000                   | 4.000                                      |                          |                      |
|                                                             |           |                                                                                                      |       | 7022.830               | .000                                       |                          |                      |
|                                                             |           |                                                                                                      |       |                        | 4.000                                      | \$0.00                   | \$28,091.32          |
| <b>Category Amount:</b>                                     |           |                                                                                                      |       |                        |                                            | \$0.00                   | \$28,091.32          |

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0008

Pay Period: 07/01/2022  
to 07/31/2022

Project Number 0007044

| LIN                           | Item Code | Item Description 1                       | Units | Auth Qty | Prev Qty        | Amount This Period | Cumulative Amount |
|-------------------------------|-----------|------------------------------------------|-------|----------|-----------------|--------------------|-------------------|
|                               |           | Item Description 2                       |       |          | Qty This Period |                    |                   |
|                               |           | Supplemental Description 1               |       |          | Qty To Date     |                    |                   |
|                               |           | Supplemental Description 2               |       |          |                 |                    |                   |
| Category Number: 0300 ROADWAY |           |                                          |       |          |                 |                    |                   |
| 9195                          | 163-0520  | CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF |       | .000     | 180.000         |                    |                   |
|                               |           |                                          |       | 32.690   | 39.750          |                    |                   |
|                               |           |                                          |       |          | 219.750         | \$1,299.43         | \$7,183.63        |
| Category Amount:              |           |                                          |       |          |                 | \$1,299.43         | \$7,183.63        |
| Project Total Amount:         |           |                                          |       |          |                 | \$514,688.70       | \$2,697,831.87    |