

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2025

User: 01070360

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101802-0

Estimate Number: 0026

Pay Period: 02/01/2025
to 03/31/2025

Contract Location:

INTERSECTION IMPROVEMENTS ON SR 42 (BRIARCLIFF RD
(LA VISTA RD)

Time Allowed: 979 Days
Elapsed Calender Days: 1232 Days
Percent Time: 125.84

District: 7

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 06/18/2021
Date Awarded: 06/18/2021
Date Contract Executed: 11/04/2021
Date Notice to Proceed: 11/16/2021
Date Work Began: 11/16/2021
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/21/2024

MARIETTA GA 30060-1086
Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$7,064,685.71
Original Contract Amount \$6,744,177.14
Funds Available \$4,508,749.56
Percent Complete 34.54%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013971	\$7,064,685.71	\$6,744,177.14	\$4,508,749.56	36.18%	\$916,367.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2025

User: 01070360

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101802-0

Estimate Number: 0026

Pay Period: 02/01/2025
to 03/31/2025

Project Number: 0013971 SR 42/BRIARCLIFF RD - INTER IMPROV

Federal State Project Number: 0013971

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,439,926.15	\$1,523,558.20	\$916,367.95
Total Earnings	\$2,439,926.15	\$1,523,558.20	\$916,367.95
Stockpiled Materials	\$116,010.00	\$116,010.00	\$0.00
Gross Earnings	\$2,555,936.15	\$1,639,568.20	\$916,367.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,555,936.15	\$1,639,568.20	

Total Payable: **\$916,367.95**

Date: 04/10/2025

Page 3 of 4

Pay Period: 02/01/2025
to 03/31/2025

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	210-0100	GRADING COMPLETE -	LS	1.000	.100		
				1357862.830	.650		
					.750	\$882,610.84	\$1,018,397.12
		0013971					
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.690		
				485365.570	.030		
					.720	\$14,560.97	\$349,463.21
		0013971					
Category Amount:						\$897,171.81	\$1,367,860.33
Category Number:		0902 Wall 2					
0350	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	35.000	59.100		
				974.580	.000		
					59.100	\$0.00	\$57,597.68
Category Amount:						\$0.00	\$57,597.68
Category Number:		0903 Wall 3					
0355	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	18.000	34.690		
				974.580	.000		
					34.690	\$0.00	\$33,808.18
Category Amount:						\$0.00	\$33,808.18
Category Number:		0901 MSE WALLS					
0380	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		8.000	16.430		
				1061.310	.000		
					16.430	\$0.00	\$17,437.32
0385	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WALL LF		29.000	19.770		
				743.360	.000		
					19.770	\$0.00	\$14,696.23
Category Amount:						\$0.00	\$32,133.55

Rpt-ID: RCPESPRJ

Georgia

Date: 04/10/2025

User: 01070360

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101802-0

Estimate Number: 0026

Pay Period: 02/01/2025
to 03/31/2025

Project Number 0013971

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0300 Temporary Erosion Control							
0425	163-0240	MULCH	TN	160.000	11.761		
				275.000	1.350		
					13.111	\$371.25	\$3,605.53
0430	163-0232	TEMPORARY GRASSING	AC	11.000	.441		
				500.000	.313		
					.754	\$156.50	\$377.00
0435	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,560.000	1,956.188		
				3.000	123.045		
					2,079.233	\$369.14	\$6,237.70
0440	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,280.000	1,742.000		
				0.750	563.000		
					2,305.000	\$422.25	\$1,728.75
Category Amount:						\$1,319.14	\$11,948.98
Category Number: 0100 ROADWAY							
0525	500-3200	CLASS B CONCRETE	CY	570.000	.000		
				250.000	71.508		
					71.508	\$17,877.00	\$17,877.00
Category Amount:						\$17,877.00	\$17,877.00
Project Total Amount:						\$916,367.95	\$2,439,926.15