

Rpt-ID: RCPEsprj

Georgia

Date: 10/21/2024

User: mgaff

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101828-0

Estimate Number: 0023

Pay Period: 06/01/2024
to 10/18/2024

Contract Location:

US 319/SR 35 BEGINNING AT MT OLIVE CHURCH RD AND
EXTENDING TO BUGLE LANE RD.

Time Allowed: 684 Days
Elapsed Calender Days: 684 Days
Percent Time: 100.00

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
4679 OLD U.S. 41 NORTH

Date Let: 06/18/2021
Date Awarded: 06/18/2021
Date Contract Executed: 08/09/2021
Date Notice to Proceed: 03/07/2022
Date Work Began: 04/18/2022
Date Time Stopped: 01/19/2024
Date Accepted: 00/00/0000
Adjusted Completion Date: 01/19/2024

HAHIRA GA 31632-4101
Phone: (229)242-2388

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$5,796,402.57
Original Contract Amount \$5,335,185.23
Funds Available \$425,288.60
Percent Complete 92.66%

Counties:

Irwin Tift

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013732	\$5,796,402.56	\$5,335,185.22	\$425,288.59	92.66%	\$64,128.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: mgaff

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101828-0

Estimate Number: 0023

Pay Period: 06/01/2024
to 10/18/2024

Project Number: 0013732 US 319/SR 35 - PASSING LANES

Federal State Project Number: 0013732

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,371,113.97	\$5,306,985.45	\$64,128.52
Total Earnings	\$5,371,113.97	\$5,306,985.45	\$64,128.52
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,371,113.97	\$5,306,985.45	\$64,128.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,371,113.97	\$5,306,985.45	

Total Payable: **\$64,128.52**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: mgaff

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2101828-0

Estimate Number: 0023

Pay Period: 06/01/2024
to 10/18/2024

Project Number 0013732

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		12,128.000 79.890	11,965.370 .000 11,965.370	\$0.00	\$955,913.41
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		5,702.000 78.050	5,720.690 .000 5,720.690	\$0.00	\$446,499.85
0050	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		9,302.000 85.310	9,108.920 .000 9,108.920	\$0.00	\$777,081.97
0060	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		103.000 117.000	59.050 .000 59.050	\$0.00	\$6,908.85
Category Amount:						\$0.00	\$2,186,404.08
Category Number: 0200 ROADWAY							
0155	500-3002	CLASS AA CONCRETE	CY	116.000 1140.320	115.730 .000 115.730	\$0.00	\$131,969.23
Category Amount:						\$0.00	\$131,969.23
Category Number: 0400 ROADWAY							
0180	163-0240	MULCH	TN	380.000 218.640	60.653 .463 61.116	\$101.23	\$13,362.40
0185	700-6910	PERMANENT GRASSING	AC	20.000 1858.450	19.910 .970 20.880	\$1,802.70	\$38,804.44
Category Amount:						\$1,903.93	\$52,166.84

Rpt-ID: RCPESPRJ

Georgia

Date: 10/21/2024

User: mgaff

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101828-0

Estimate Number: 0023

Pay Period: 06/01/2024
to 10/18/2024

Project Number 0013732

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0300 ROADWAY					
0205	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,170.000 9.840	3,624.668 1,208.223 4,832.891	\$11,888.91	\$47,555.65
Category Amount:						\$11,888.91	\$47,555.65
Category Number:		0200 ROADWAY					
0335	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	32.000 1448.500	33.870 .000 33.870	\$0.00	\$49,060.70
		SAFETY INLETS WITH GRATES					
Category Amount:						\$0.00	\$49,060.70
Category Number:		0300 ROADWAY					
0350	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,377.000 4.370	30,391.125 10,130.375 40,521.500	\$44,269.74	\$177,078.96
0385	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE EA		38.000 546.600	25.500 8.500 34.000	\$4,646.10	\$18,584.40
0390	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT LF RAW CHECK DAM		60.000 18.560	229.500 76.500 306.000	\$1,419.84	\$5,679.36
Category Amount:						\$50,335.68	\$201,342.72
Category Number:		0100 ROADWAY					
0420	441-5057	CONC Doweled Integral Curb, TP 7, INCL D LF		81.000 18.580	81.000 .000 81.000	\$0.00	\$1,504.98
Category Amount:						\$0.00	\$1,504.98
Project Total Amount:						\$64,128.52	\$5,371,113.97