

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: 01106057

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101844-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Contract Location:

I-75/SR 401 AND CASSVILLE WHITE ROAD (CR 630) INTERC
AND NB RAMPS.

Time Allowed: 808 Days

Elapsed Calender Days: 359 Days

Percent Time: 44.43

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 07/16/2021

Date Awarded: 07/16/2021

Date Contract Executed: 08/19/2021

Date Notice to Proceed: 01/07/2022

MARIETTA GA 30061-0970

Date Work Began: 02/01/2022

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/24/2024

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$9,465,471.12

Original Contract Amount \$9,247,040.59

Funds Available \$6,397,279.80

Percent Complete 31.81%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013296	\$9,465,471.12	\$9,247,040.59	\$6,397,279.80	32.41%	\$283,598.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: 01106057

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101844-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Project Number: 0013296 I-75/SR 401 & CASSVILLE WHITE RD (CR 630) - CN

Federal State Project Number: 0013296

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,010,706.32	\$2,727,108.18	\$283,598.14
Total Earnings	\$3,010,706.32	\$2,727,108.18	\$283,598.14
Stockpiled Materials	\$57,485.00	\$57,485.00	\$0.00
Gross Earnings	\$3,068,191.32	\$2,784,593.18	\$283,598.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,068,191.32	\$2,784,593.18	

Total Payable: **\$283,598.14**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: 01106057

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2101844-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013296

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	210-0100	GRADING COMPLETE -	LS	1.000	.580		
				2537091.440	.050		
					.630	\$126,854.57	\$1,598,367.61
		0013296					
0085	150-1000	TRAFFIC CONTROL -	LS	1.000	.522		
				323535.130	.022		
					.544	\$7,117.77	\$176,003.11
		0013296					
Category Amount:						\$133,972.34	\$1,774,370.72
Category Number: 0110 ROADWAY							
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		789.000	1,815.240		
		TL & H LIME		103.460	.000		
					1,815.240	\$0.00	\$187,804.73
0110	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		4,218.000	362.370		
		L & H LIME		103.120	1,393.380		
					1,755.750	\$143,685.35	\$181,052.94
0115	413-0750	TACK COAT	GL	952.000	315.000		
				2.230	90.000		
					405.000	\$200.70	\$903.15
0120	310-1101	GR AGGR BASE CRS, INCL MATL	TN	12,471.000	7,300.220		
				37.340	70.490		
					7,370.710	\$2,632.10	\$275,222.31
Category Amount:						\$146,518.15	\$644,983.13
Category Number: 0400 ROADWAY							
0320	700-8000	FERTILIZER MIXED GRADE	TN	3.000	.050		
				510.000	.170		
					.220	\$86.70	\$112.20
0350	163-0232	TEMPORARY GRASSING	AC	15.000	1.585		
				440.000	.500		
					2.085	\$220.00	\$917.40

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: 01106057

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101844-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013296

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0355	163-0240	MULCH	TN	235.000 165.000	50.300 11.230 61.530	\$1,852.95	\$10,152.45
0365	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		9,669.000 0.500	.000 96.000 96.000	\$48.00	\$48.00
0380	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 400.000	9.000 1.000 10.000	\$400.00	\$4,000.00
Category Amount:						\$2,607.65	\$15,230.05
Category Number: 0200 ROADWAY							
0515	668-1100	CATCH BASIN, GP 1	EA	17.000 4420.000	3.000 .000 3.000	\$0.00	\$13,260.00
0520	668-2100	DROP INLET, GP 1	EA	12.000 2976.000	2.500 .000 2.500	\$0.00	\$7,440.00
Category Amount:						\$0.00	\$20,700.00
Category Number: 0100 ROADWAY							
9006	004-0049	EXTRA WORK -	MO	.000 500.000	4.000 1.000 5.000	\$500.00	\$2,500.00
		004-0049 EXTRA WORK LIVE STREAM CAMERAS MONTHLY SERVICE ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$500.00	\$2,500.00
Project Total Amount:						\$283,598.14	\$3,010,706.32