

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: c0004759

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0031

Pay Period: 06/29/2024
to 08/01/2024

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 992 Days
Elapsed Calender Days: 931 Days
Percent Time: 93.85

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 07/16/2021
Date Awarded: 07/30/2021
Date Contract Executed: 08/26/2021
Date Notice to Proceed: 01/14/2022
Date Work Began: 01/15/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 10/01/2024

ALBANY GA 31707-1221
Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$30,748,826.44

Original Contract Amount \$26,236,449.57

Funds Available \$7,315,270.98

Percent Complete 76.21%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$30,748,826.44	\$26,236,449.57	\$7,315,270.98	76.21%	\$1,002,538.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: c0004759

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0031

Pay Period: 06/29/2024
to 08/01/2024

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,433,555.46	\$22,431,016.48	\$1,002,538.98
Total Earnings	\$23,433,555.46	\$22,431,016.48	\$1,002,538.98
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,433,555.46	\$22,431,016.48	\$1,002,538.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,433,555.46	\$22,431,016.48	

Total Payable: **\$1,002,538.98**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: c0004759

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0031

Pay Period: 06/29/2024
to 08/01/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0055	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		850.000	490.000		
				19.500	20.250		
					510.250	\$394.88	\$9,949.88
Category Amount:						\$394.88	\$9,949.88
Category Number:		0300 ROADWAY					
0080	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		29,450.000	11,686.000		
				1.300	15.000		
					11,701.000	\$19.50	\$15,211.30
0085	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		10,700.000	11,144.000		
				2.250	225.000		
					11,369.000	\$506.25	\$25,580.25
0115	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		82.000	54.000		
				150.000	2.000		
					56.000	\$300.00	\$8,400.00
0125	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		26.000	5.000		
				515.000	1.000		
					6.000	\$515.00	\$3,090.00
0130	167-1500	WATER QUALITY INSPECTIONS MO		36.000	29.000		
				1025.000	1.000		
					30.000	\$1,025.00	\$30,750.00
Category Amount:						\$2,365.75	\$83,031.55
Category Number:		0100 ROADWAY					
0150	205-0001	UNCLASS EXCAV CY		122,200.000	128,454.208		
				4.800	2,248.444		
					130,702.652	\$10,792.53	\$627,372.73

Estimate Summary By Project

Pay Period: 06/29/2024
to 08/01/2024

Project Number 0000475

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
	Category Number:	0100 ROADWAY						
0160	207-0203	FOUND BKFILL MATL, TP II	CY	450.000	281.445			
				125.000	34.000			
					315.445	\$4,250.00		\$39,430.63
Category Amount:						\$15,042.53		\$666,803.36
	Category Number:	0110 ROADWAY						
0180	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	8,964.000	2,956.301			
				11.050	-1,400.330			
					1,555.971	\$-15,473.65		\$17,193.48
0200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,900.000	1,294.740			
				81.500	.000			
					1,294.740	\$0.00		\$105,521.31
Category Amount:						\$-15,473.65		\$122,714.79
	Category Number:	0100 ROADWAY						
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000	513.450			
				195.000	.000			
					513.450	\$0.00		\$100,122.75
Category Amount:						\$0.00		\$100,122.75
	Category Number:	0200 ROADWAY						
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000			
				2825.000	.000			
					2.000	\$0.00		\$5,650.00
Category Amount:						\$0.00		\$5,650.00
	Category Number:	0100 ROADWAY						
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000	6,192.260			
				20.100	.000			
					6,192.260	\$0.00		\$124,464.43
Category Amount:						\$0.00		\$124,464.43

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: c0004759

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0031

Pay Period: 06/29/2024
to 08/01/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 LT					
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 RT					
0285	500-2100	CONCRETE BARRIER	LF	1,096.000	1,096.000		
				108.150	.000		
					1,096.000	\$.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40
Category Number:		0200 ROADWAY					
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780	858.930		
				1410.000	.000		
					858.930	\$.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0300	500-3101	CLASS A CONCRETE	CY	194.000	186.000		
				1390.500	.000		
					186.000	\$.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number:		0100 ROADWAY					
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030	23.350		
				1235.000	.000		
					23.350	\$.00	\$28,837.25
0326	004-0008	EXTRA WORK -	CY	.000	32,521.586		
				100.700	499.444		
					33,021.030	\$50,294.01	\$3,325,217.72
		Supplemental Agreement for Extra Work					
Category Amount:						\$50,294.01	\$3,354,054.97

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: c0004759

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0031

Pay Period: 06/29/2024
to 08/01/2024

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0355	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,337.000 46.650	1,090.300 73.900 1,164.200	\$3,447.44	\$54,309.93
0405	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		5.000 890.000	5.000 -1.000 4.000	\$-890.00	\$3,560.00
0410	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	70.000 365.000	74.000 2.000 76.000	\$730.00	\$27,740.00
0475	603-7000	PLASTIC FILTER FABRIC	SY	1,639.000 5.000	1,034.879 293.332 1,328.211	\$1,466.66	\$6,641.06
0660	668-2100	DROP INLET, GP 1	EA	36.000 2775.000	33.000 1.000 34.000	\$2,775.00	\$94,350.00
Category Amount:						\$7,529.10	\$186,600.99
Category Number: 0400 ROADWAY							
0685	700-8000	FERTILIZER MIXED GRADE	TN	74.000 870.000	15.950 5.020 20.970	\$4,367.40	\$18,243.90
Category Amount:						\$4,367.40	\$18,243.90
Category Number: 2001 ALT 2 - PORTLAND CEMENT							
0735	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		52,700.000 74.150	30,991.076 8,479.760 39,470.836	\$628,774.20	\$2,926,762.49
0750	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		22,000.000 77.000	14,350.600 2,805.870 17,156.470	\$216,051.99	\$1,321,048.19

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: c0004759

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0031

Pay Period: 06/29/2024
to 08/01/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		2001 ALT 2 - PORTLAND CEMENT					
0760	413-0750	TACK COAT	GL	29,400.000	10,475.000		
				3.800	3,672.000		
					14,147.000	\$13,953.60	\$53,758.60
Category Amount:						\$858,779.79	\$4,301,569.28
Category Number:		0100 ROADWAY					
0765	668-1100	CATCH BASIN, GP 1	EA	45.000	43.500		
				3000.000	1.000		
					44.500	\$3,000.00	\$133,500.00
0785	500-3200	CLASS B CONCRETE	CY	7.000	6.090		
				1030.000	.000		
					6.090	\$0.00	\$6,272.70
Category Amount:						\$3,000.00	\$139,772.70
Category Number:		2001 ALT 2 - PORTLAND CEMENT					
0790	310-5050	GR AGGR BASE CRS, 5 INCH, INCL MATL	SY	500.000	.000		
				9.000	1,103.667		
					1,103.667	\$9,933.00	\$9,933.00
Category Amount:						\$9,933.00	\$9,933.00
Category Number:		0110 ROADWAY					
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	808.810		
		L & H LIME		76.250	.000		
					808.810	\$0.00	\$61,671.76
		.75 cent reduction for temporary detour asphalt					
Category Amount:						\$0.00	\$61,671.76
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	300,008.920		
				1.000	56,506.170		
					356,515.090	\$56,506.17	\$356,515.09
		(IN#9)					

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: c0004759

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0031

Pay Period: 06/29/2024

to 08/01/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9001	004-0022	EXTRA WORK -	LS	.000	.000		
				9800.000	1.000		
					1.000	\$9,800.00	\$9,800.00
		Extra Work for UOC #4 rev1					
Category Amount:						\$66,306.17	\$366,315.09
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
9100	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,382.530		
				128.000	.000		
					1,382.530	\$0.00	\$176,963.84
		VE 16" Piling					
9101	520-2218	PILING, PSC, 18 IN SQ	LF	.000	4,497.330		
				138.000	.000		
					4,497.330	\$0.00	\$620,631.54
		VE 18" Piling					
Category Amount:						\$0.00	\$797,595.38
Project Total Amount:						\$1,002,538.98	\$23,433,555.46