

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: c0004759

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0033

Pay Period: 08/30/2024
to 09/30/2024

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 992 Days
Elapsed Calender Days: 991 Days
Percent Time: 99.90

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 07/16/2021
Date Awarded: 07/30/2021
Date Contract Executed: 08/26/2021
Date Notice to Proceed: 01/14/2022
Date Work Began: 01/15/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 10/01/2024

ALBANY GA 31707-1221
Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$30,748,826.44

Original Contract Amount \$26,236,449.57

Funds Available \$6,180,656.78

Percent Complete 79.90%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$30,748,826.44	\$26,236,449.57	\$6,180,656.78	79.90%	\$523,467.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: c0004759

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0033

Pay Period: 08/30/2024
to 09/30/2024

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,568,169.66	\$24,044,702.32	\$523,467.34
Total Earnings	\$24,568,169.66	\$24,044,702.32	\$523,467.34
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,568,169.66	\$24,044,702.32	\$523,467.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,568,169.66	\$24,044,702.32	
		Total Payable:	\$523,467.34

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: c0004759

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0033

Pay Period: 08/30/2024

to 09/30/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0030	163-0240	MULCH	TN	3,480.000	284.785		
				75.000	11.610		
					296.395	\$870.75	\$22,229.63
0080	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		29,450.000	12,024.000		
				1.300	102.000		
					12,126.000	\$132.60	\$15,763.80
0085	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		10,700.000	12,149.000		
				2.250	278.000		
					12,427.000	\$625.50	\$27,960.75
0105	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		37.000	52.000		
				190.000	3.000		
					55.000	\$570.00	\$10,450.00
0115	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		82.000	60.000		
				150.000	5.000		
					65.000	\$750.00	\$9,750.00
Category Amount:						\$2,948.85	\$86,154.18
Category Number:		0100 ROADWAY					
0145	201-1500	CLEARING & GRUBBING -	LS	1.000	.970		
				2711565.000	.010		
					.980	\$27,115.65	\$2,657,333.70
		0000475					
Category Amount:						\$27,115.65	\$2,657,333.70
Category Number:		2001 ALT 2 - PORTLAND CEMENT					
0170	301-5000	PORTLAND CEMENT	TN	7,700.000	4,755.940		
				100.000	41.970		
					4,797.910	\$4,197.00	\$479,791.00
Category Amount:						\$4,197.00	\$479,791.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: c0004759

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0033

Pay Period: 08/30/2024
to 09/30/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0195	318-3000	AGGR SURF CRS	TN	5,500.000	2,386.870		
				28.250	226.630		
					2,613.500	\$6,402.30	\$73,831.38
Category Number:		0100 ROADWAY					
0200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,900.000	1,294.740		
				81.500	.000		
					1,294.740	\$0.00	\$105,521.31
Category Amount:						\$6,402.30	\$179,352.69
Category Number:		0100 ROADWAY					
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000	513.450		
				195.000	.000		
					513.450	\$0.00	\$100,122.75
Category Amount:						\$0.00	\$100,122.75
Category Number:		0200 ROADWAY					
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2825.000	.000		
					2.000	\$0.00	\$5,650.00
Category Amount:						\$0.00	\$5,650.00
Category Number:		0100 ROADWAY					
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000	6,192.260		
				20.100	.000		
					6,192.260	\$0.00	\$124,464.43
Category Amount:						\$0.00	\$124,464.43
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$0.00	\$927,000.00
		1 LT					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: c0004759

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0033

Pay Period: 08/30/2024
to 09/30/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801		BRIDGE NO 1 - OVER DRY CREEK					
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 RT					
0285	500-2100	CONCRETE BARRIER	LF	1,096.000	1,096.000		
				108.150	.000		
					1,096.000	\$.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40
Category Number: 0200		ROADWAY					
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780	858.930		
				1410.000	.000		
					858.930	\$.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30
Category Number: 0801		BRIDGE NO 1 - OVER DRY CREEK					
0300	500-3101	CLASS A CONCRETE	CY	194.000	186.000		
				1390.500	.000		
					186.000	\$.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number: 0100		ROADWAY					
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030	23.350		
				1235.000	.000		
					23.350	\$.00	\$28,837.25
Category Amount:						\$0.00	\$28,837.25
Category Number: 0200		ROADWAY					
0660	668-2100	DROP INLET, GP 1	EA	36.000	34.000		
				2775.000	.000		
					34.000	\$.00	\$94,350.00

Estimate Summary By Project

Pay Period: 08/30/2024
to 09/30/2024

Project Number 0000475

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0670	668-8011	SAFETY GRATE, TP 1	SF	297.750	153.034		
				49.000	217.680		
					370.714	\$10,666.32	\$18,164.99
Category Amount:						\$10,666.32	\$112,514.99
Category Number:		2001 ALT 2 - PORTLAND CEMENT					
0735	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		52,700.000	39,470.836		
		TL & H LIME		74.150	4,141.680		
					43,612.516	\$307,105.57	\$3,233,868.06
0750	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		22,000.000	17,780.520		
		L & H LIME		77.000	1,733.570		
					19,514.090	\$133,484.89	\$1,502,584.93
0760	413-0750	TACK COAT	GL	29,400.000	14,147.000		
				3.800	1,278.000		
					15,425.000	\$4,856.40	\$58,615.00
Category Amount:						\$445,446.86	\$4,795,067.99
Category Number:		0100 ROADWAY					
0765	668-1100	CATCH BASIN, GP 1	EA	45.000	44.500		
				3000.000	.000		
					44.500	\$.00	\$133,500.00
0785	500-3200	CLASS B CONCRETE	CY	7.000	6.090		
				1030.000	.000		
					6.090	\$.00	\$6,272.70
Category Amount:						\$0.00	\$139,772.70
Category Number:		0110 ROADWAY					
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	808.810		
		L & H LIME		76.250	.000		
					808.810	\$.00	\$61,671.76
		.75 cent reduction for temporary detour asphalt					
Category Amount:						\$0.00	\$61,671.76

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2024

User: c0004759

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0033

Pay Period: 08/30/2024
to 09/30/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	359,572.940		
				1.000	26,690.360		
					386,263.300	\$26,690.36	\$386,263.30
		(IN#9)					
Category Amount:						\$26,690.36	\$386,263.30
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
9100	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,382.530		
				128.000	.000		
					1,382.530	\$0.00	\$176,963.84
		VE 16" Piling					
9101	520-2218	PILING, PSC, 18 IN SQ	LF	.000	4,497.330		
				138.000	.000		
					4,497.330	\$0.00	\$620,631.54
		VE 18" Piling					
Category Amount:						\$0.00	\$797,595.38
Project Total Amount:						\$523,467.34	\$24,568,169.66