

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0004759

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 992 Days
Elapsed Calender Days: 1022 Days
Percent Time: 103.02

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 07/16/2021
Date Awarded: 07/30/2021
Date Contract Executed: 08/26/2021
Date Notice to Proceed: 01/14/2022
Date Work Began: 01/15/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 10/01/2024

ALBANY GA 31707-1221
Phone: (229)883-2962

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$30,747,153.92

Original Contract Amount \$26,236,449.57

Funds Available \$5,952,385.21

Percent Complete 81.16%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$30,747,153.92	\$26,236,449.57	\$5,952,385.21	80.64%	\$226,599.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0004759

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,954,098.71	\$24,568,169.66	\$385,929.05
Total Earnings	\$24,954,098.71	\$24,568,169.66	\$385,929.05
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,954,098.71	\$24,568,169.66	\$385,929.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$159,330.00)	\$0.00	(\$159,330.00)
Total:	\$24,794,768.71	\$24,568,169.66	
		Total Payable:	\$226,599.05

Date: 11/06/2024

Page 3 of 8

Pay Period: 10/01/2024
to 10/31/2024

Category Amount:	\$0.00	\$105,521.31
-------------------------	--------	--------------

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0004759

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number: 0100		ROADWAY					
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000	513.450		
				195.000	.000		
					513.450	\$.00	\$100,122.75
0235	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	369.000	.000		
				50.000	82.111		
					82.111	\$4,105.55	\$4,105.55
Category Amount:						\$4,105.55	\$104,228.30
Category Number: 0200		ROADWAY					
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2825.000	.000		
					2.000	\$.00	\$5,650.00
Category Amount:						\$0.00	\$5,650.00
Category Number: 0100		ROADWAY					
0245	441-0740	CONCRETE MEDIAN, 4 IN	SY	2,200.000	622.666		
				42.000	440.330		
					1,062.996	\$18,493.86	\$44,645.83
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000	6,192.260		
				20.100	1,264.000		
					7,456.260	\$25,406.40	\$149,870.83
Category Amount:						\$43,900.26	\$194,516.66
Category Number: 0801		BRIDGE NO 1 - OVER DRY CREEK					
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 LT					
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0004759

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0285	500-2100	CONCRETE BARRIER	LF	1,096.000	1,096.000		
				108.150	.000		
					1,096.000	\$.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40
Category Number: 0200 ROADWAY							
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780	858.930		
				1410.000	.000		
					858.930	\$.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0300	500-3101	CLASS A CONCRETE	CY	194.000	186.000		
				1390.500	.000		
					186.000	\$.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number: 0100 ROADWAY							
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030	23.350		
				1235.000	.000		
					23.350	\$.00	\$28,837.25
0485	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,179.000	726.000		
				33.300	297.750		
					1,023.750	\$9,915.08	\$34,090.88
0540	641-1200	GUARDRAIL, TP W	LF	8,979.000	5,822.000		
				26.500	1,602.000		
					7,424.000	\$42,453.00	\$196,736.00
0545	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	18.000	7.000		
				1750.000	2.000		
					9.000	\$3,500.00	\$15,750.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0004759

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0550	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		17.000	8.000		
				2990.000	2.000		
					10.000	\$5,980.00	\$29,900.00
Category Amount:						\$61,848.08	\$305,314.13
Category Number:		0200 ROADWAY					
0660	668-2100	DROP INLET, GP 1	EA	36.000	34.000		
				2775.000	.000		
					34.000	\$0.00	\$94,350.00
Category Amount:						\$0.00	\$94,350.00
Category Number:		0400 ROADWAY					
0675	700-6910	PERMANENT GRASSING	AC	96.000	43.356		
				1100.000	2.973		
					46.329	\$3,270.30	\$50,961.90
0685	700-8000	FERTILIZER MIXED GRADE	TN	74.000	20.970		
				870.000	1.000		
					21.970	\$870.00	\$19,113.90
Category Amount:						\$4,140.30	\$70,075.80
Category Number:		2001 ALT 2 - PORTLAND CEMENT					
0735	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		52,700.000	43,612.516		
		TL & H LIME		74.150	534.670		
					44,147.186	\$39,645.78	\$3,273,513.84
0750	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		22,000.000	19,514.090		
		L & H LIME		77.000	448.060		
					19,962.150	\$34,500.62	\$1,537,085.55
Category Amount:						\$74,146.40	\$4,810,599.39

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: c0004759

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0034

Pay Period: 10/01/2024

to 10/31/2024

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
	Category Number: 0400 ROADWAY						
0756	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	.000		
		MATL & H LIME		79.050	72.840		
					72.840	\$5,758.00	\$5,758.00
		Temporary Asphalt Reduced Price					
Category Amount:						\$5,758.00	\$5,758.00
	Category Number: 2001 ALT 2 - PORTLAND CEMENT						
0760	413-0750	TACK COAT	GL	29,400.000	15,425.000		
				3.800	726.000		
					16,151.000	\$2,758.80	\$61,373.80
Category Amount:						\$2,758.80	\$61,373.80
	Category Number: 0100 ROADWAY						
0765	668-1100	CATCH BASIN, GP 1	EA	45.000	44.500		
				3000.000	.000		
					44.500	\$0.00	\$133,500.00
0785	500-3200	CLASS B CONCRETE	CY	7.000	6.090		
				1030.000	.000		
					6.090	\$0.00	\$6,272.70
Category Amount:						\$0.00	\$139,772.70
	Category Number: 0400 ROADWAY						
3192	002-0005	PENALTY -	*	.000	.000		
				-1672.520	1.000		
					1.000	\$-1,672.52	(\$1,672.52)
		.95 Pay Factor Pay Penalty 19MMSP					
Category Amount:						\$-1,672.52	\$-1,672.52
	Category Number: 0110 ROADWAY						
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	808.810		
		L & H LIME		76.250	127.680		
					936.490	\$9,735.60	\$71,407.36
		.75 cent reduction for temporary detour asphalt					
Category Amount:						\$9,735.60	\$71,407.36

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: c0004759

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0034

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	386,263.300		
				1.000	4,863.350		
					391,126.650	\$4,863.35	\$391,126.65
		(IN#9)					
Category Amount:						\$4,863.35	\$391,126.65
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
9100	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,382.530		
				128.000	.000		
					1,382.530	\$0.00	\$176,963.84
		VE 16" Piling					
9101	520-2218	PILING, PSC, 18 IN SQ	LF	.000	4,497.330		
				138.000	.000		
					4,497.330	\$0.00	\$620,631.54
		VE 18" Piling					
Category Amount:						\$0.00	\$797,595.38
Project Total Amount:						\$385,929.05	\$24,954,098.71