

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0004759

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 992 Days
Elapsed Calender Days: 1083 Days
Percent Time: 109.17

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 07/16/2021
Date Awarded: 07/30/2021
Date Contract Executed: 08/26/2021
Date Notice to Proceed: 01/14/2022
Date Work Began: 01/15/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 10/01/2024

ALBANY GA 31707-1221
Phone: (229)883-2962

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$30,747,153.92

Original Contract Amount \$26,236,449.57

Funds Available \$5,576,343.17

Percent Complete 83.44%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$30,747,153.92	\$26,236,449.57	\$5,576,343.17	81.86%	\$188,348.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0004759

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$25,654,111.75	\$25,301,122.23	\$352,989.52
Total Earnings	\$25,654,111.75	\$25,301,122.23	\$352,989.52
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$25,654,111.75	\$25,301,122.23	\$352,989.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$483,301.00)	(\$318,660.00)	(\$164,641.00)
Total:	\$25,170,810.75	\$24,982,462.23	
		Total Payable:	\$188,348.52

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0004759

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.963		
				368650.000	.000		
					.963	\$.00	\$355,009.95
		0000475					
0009	004-0096	EXTRA WORK -	DAY	.000	60.000		
				5311.000	31.000		
					91.000	\$164,641.00	\$483,301.00
		Liquidated Damages Per Day					
Category Amount:						\$164,641.00	\$838,310.95
Category Number: 0300		ROADWAY					
0025	163-0232	TEMPORARY GRASSING	AC	48.000	78.521		
				300.000	2.332		
					80.853	\$699.60	\$24,255.90
0030	163-0240	MULCH	TN	3,480.000	296.395		
				75.000	5.740		
					302.135	\$430.50	\$22,660.13
0050	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT I EA		37.000	20.000		
				500.000	2.250		
					22.250	\$1,125.00	\$11,125.00
0075	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		82.000	68.250		
				160.000	13.750		
					82.000	\$2,200.00	\$13,120.00
0130	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	33.000		
				1025.000	1.000		
					34.000	\$1,025.00	\$34,850.00
Category Amount:						\$5,480.10	\$106,011.03

Estimate Summary By Project

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0000475

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0145	201-1500	CLEARING & GRUBBING -	LS	1.000	.990		
				2711565.000	.005		
					.995	\$13,557.83	\$2,698,007.18
		0000475					
Category Amount:						\$13,557.83	\$2,698,007.18
Category Number:		2001 ALT 2 - PORTLAND CEMENT					
0165	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, 11 SY		191,200.000	155,512.780		
				15.700	4,862.780		
					160,375.560	\$76,345.65	\$2,517,896.29
0170	301-5000	PORTLAND CEMENT	TN	7,700.000	4,797.910		
				100.000	171.110		
					4,969.020	\$17,111.00	\$496,902.00
Category Amount:						\$93,456.65	\$3,014,798.29
Category Number:		0110 ROADWAY					
0180	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	8,964.000	5,739.420		
				11.050	90.221		
					5,829.641	\$996.94	\$64,417.53
0190	310-5140	GR AGGR BASE CRS, 14 IN, INCL MATL	SY	3,400.000	7,324.609		
				24.000	645.720		
					7,970.329	\$15,497.28	\$191,287.90
0200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,900.000	1,294.740		
				81.500	.000		
					1,294.740	\$.00	\$105,521.31
Category Amount:						\$16,494.22	\$361,226.74
Category Number:		0100 ROADWAY					
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000	513.450		
				195.000	.000		
					513.450	\$.00	\$100,122.75
Category Amount:						\$0.00	\$100,122.75

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0004759

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2825.000	.000		
					2.000	\$.00	\$5,650.00
Category Amount:						\$0.00	\$5,650.00
Category Number:		0100 ROADWAY					
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000	7,456.260		
				20.100	470.000		
					7,926.260	\$9,447.00	\$159,317.83
Category Amount:						\$9,447.00	\$159,317.83
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 LT					
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 RT					
0285	500-2100	CONCRETE BARRIER	LF	1,096.000	1,096.000		
				108.150	.000		
					1,096.000	\$.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40
Category Number:		0200 ROADWAY					
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780	858.930		
				1410.000	.000		
					858.930	\$.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30

Estimate Summary By Project

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0000475

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0300	500-3101	CLASS A CONCRETE	CY	194.000	186.000		
				1390.500	.000		
					186.000	\$.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number:		0100 ROADWAY					
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030	23.350		
				1235.000	.000		
					23.350	\$.00	\$28,837.25
Category Amount:						\$0.00	\$28,837.25
Category Number:		0200 ROADWAY					
0375	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,197.000	2,716.700		
				35.400	40.000		
					2,756.700	\$1,416.00	\$97,587.18
Category Amount:							
0410	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	70.000	84.000		
				365.000	2.000		
					86.000	\$730.00	\$31,390.00
Category Amount:						\$2,146.00	\$128,977.18
Category Number:		0100 ROADWAY					
0495	634-1200	RIGHT OF WAY MARKERS	EA	251.000	125.000		
				128.750	126.000		
					251.000	\$16,222.50	\$32,316.25
Category Amount:						\$16,222.50	\$32,316.25
Category Number:		0200 ROADWAY					
0660	668-2100	DROP INLET, GP 1	EA	36.000	34.000		
				2775.000	.000		
					34.000	\$.00	\$94,350.00
Category Amount:						\$0.00	\$94,350.00

Estimate Summary By Project

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0000475

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0400 ROADWAY						
0685	700-8000	FERTILIZER MIXED GRADE	TN	74.000	21.970			
				870.000	.400			
					22.370		\$348.00	\$19,461.90
Category Amount:							\$348.00	\$19,461.90
Category Number:		2001 ALT 2 - PORTLAND CEMENT						
0735	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		52,700.000	44,147.186			
		TL & H LIME		74.150	400.990			
					44,548.176		\$29,733.41	\$3,303,247.25
0750	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		22,000.000	19,962.150			
		L & H LIME		77.000	.000			
					19,962.150		\$0.00	\$1,537,085.55
Category Amount:							\$29,733.41	\$4,840,332.80
Category Number:		0400 ROADWAY						
0756	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	72.840			
		MATL & H LIME		79.050	.000			
					72.840		\$0.00	\$5,758.00
		Temporary Asphalt Reduced Price						
Category Amount:							\$0.00	\$5,758.00
Category Number:		0100 ROADWAY						
0765	668-1100	CATCH BASIN, GP 1	EA	45.000	44.500			
				3000.000	.000			
					44.500		\$0.00	\$133,500.00
0785	500-3200	CLASS B CONCRETE	CY	7.000	6.090			
				1030.000	.000			
					6.090		\$0.00	\$6,272.70
Category Amount:							\$0.00	\$139,772.70

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: c0004759

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0036

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0110 ROADWAY							
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	936.490		
		L & H LIME		76.250	.000		
					936.490	\$0.00	\$71,407.36
		.75 cent reduction for temporary detour asphalt					
Category Amount:						\$0.00	\$71,407.36
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	391,126.650		
				1.000	1,462.810		
					392,589.460	\$1,462.81	\$392,589.46
		(IN#9)					
Category Amount:						\$1,462.81	\$392,589.46
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
9100	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,382.530		
				128.000	.000		
					1,382.530	\$0.00	\$176,963.84
		VE 16" Piling					
9101	520-2218	PILING, PSC, 18 IN SQ	LF	.000	4,497.330		
				138.000	.000		
					4,497.330	\$0.00	\$620,631.54
		VE 18" Piling					
Category Amount:						\$0.00	\$797,595.38
Project Total Amount:						\$352,989.52	\$25,654,111.75