

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0004759

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 1161 Days

Elapsed Calender Days: 1114 Days

Percent Time: 95.95

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 07/16/2021

Date Awarded: 07/30/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 01/14/2022

ALBANY GA 31707-1221

Date Work Began: 01/15/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/19/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$30,747,153.92

Original Contract Amount \$26,236,449.57

Funds Available \$5,427,646.53

Percent Complete 82.35%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$30,747,153.92	\$26,236,449.57	\$5,427,646.53	82.35%	\$148,696.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0004759

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$25,319,507.39	\$25,654,111.75	(\$334,604.36)
Total Earnings	\$25,319,507.39	\$25,654,111.75	(\$334,604.36)
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$25,319,507.39	\$25,654,111.75	(\$334,604.36)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$483,301.00)	\$483,301.00
Total:	\$25,319,507.39	\$25,170,810.75	
		Total Payable:	\$148,696.64

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: c0004759

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.963		
				368650.000	.000		
					.963	\$.00	\$355,009.95
		0000475					
0009	004-0096	EXTRA WORK -	DAY	.000	91.000		
				5311.000	-91.000		
					.000	\$-483,301.00	\$0.00
		Liquidated Damages Per Day					
Category Amount:						\$-483,301.00	\$355,009.95
Category Number: 0300		ROADWAY					
0050	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	37.000	22.250		
				500.000	.750		
					23.000	\$375.00	\$11,500.00
0060	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	10,700.000	5,179.013		
				6.750	37.063		
					5,216.076	\$250.18	\$35,208.51
0070	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	8.000	5.250		
				1035.000	.000		
					5.250	\$.00	\$5,433.75
0130	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	34.000		
				1025.000	1.000		
					35.000	\$1,025.00	\$35,875.00
0140	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	58,900.000	33,906.000		
				3.300	8,476.500		
					42,382.500	\$27,972.45	\$139,862.25
Category Amount:						\$29,622.63	\$227,879.51

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0004759

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0145	201-1500	CLEARING & GRUBBING -	LS	1.000	.995		
				2711565.000	.005		
					1.000	\$13,557.83	\$2,711,565.00
		0000475					
Category Amount:						\$13,557.83	\$2,711,565.00
Category Number: 0110 ROADWAY							
0200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,900.000	1,294.740		
				81.500	.000		
					1,294.740	\$0.00	\$105,521.31
Category Amount:						\$0.00	\$105,521.31
Category Number: 0100 ROADWAY							
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000	513.450		
				195.000	.000		
					513.450	\$0.00	\$100,122.75
Category Amount:						\$0.00	\$100,122.75
Category Number: 0200 ROADWAY							
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2825.000	.000		
					2.000	\$0.00	\$5,650.00
Category Amount:						\$0.00	\$5,650.00
Category Number: 0100 ROADWAY							
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000	7,926.260		
				20.100	.000		
					7,926.260	\$0.00	\$159,317.83
Category Amount:						\$0.00	\$159,317.83
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$0.00	\$927,000.00
		1 LT					

Estimate Summary By Project

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0000475

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 RT					
0285	500-2100	CONCRETE BARRIER	LF	1,096.000	1,096.000		
				108.150	.000		
					1,096.000	\$.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40
Category Number:		0200 ROADWAY					
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780	858.930		
				1410.000	.000		
					858.930	\$.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0300	500-3101	CLASS A CONCRETE	CY	194.000	186.000		
				1390.500	.000		
					186.000	\$.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number:		0100 ROADWAY					
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030	23.350		
				1235.000	.000		
					23.350	\$.00	\$28,837.25
Category Amount:						\$0.00	\$28,837.25
Category Number:		0200 ROADWAY					
0660	668-2100	DROP INLET, GP 1	EA	36.000	34.000		
				2775.000	.000		
					34.000	\$.00	\$94,350.00
Category Amount:						\$0.00	\$94,350.00

Date: 02/03/2025

Page 6 of 7

Pay Period: 01/01/2025
to 01/31/2025

Category Amount:	\$0.00	\$139,772.70
-------------------------	--------	--------------

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: c0004759

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0037

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0110 ROADWAY					
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	936.490		
		L & H LIME		76.250	.000		
					936.490	\$0.00	\$71,407.36
		.75 cent reduction for temporary detour asphalt					
Category Amount:						\$0.00	\$71,407.36
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	392,589.460		
				1.000	4,611.900		
					397,201.360	\$4,611.90	\$397,201.36
		(IN#9)					
Category Amount:						\$4,611.90	\$397,201.36
	Category Number:	0801 BRIDGE NO 1 - OVER DRY CREEK					
9100	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,382.530		
				128.000	.000		
					1,382.530	\$0.00	\$176,963.84
		VE 16" Piling					
9101	520-2218	PILING, PSC, 18 IN SQ	LF	.000	4,497.330		
				138.000	.000		
					4,497.330	\$0.00	\$620,631.54
		VE 18" Piling					
Category Amount:						\$0.00	\$797,595.38
Project Total Amount:						(\$334,604.36)	\$25,319,507.39