

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2025

User: c0004759

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 1161 Days

Elapsed Calender Days: 1142 Days

Percent Time: 98.36

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 07/16/2021

Date Awarded: 07/30/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 01/14/2022

Date Work Began: 01/15/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/19/2025

ALBANY GA 31707-1221

Phone: (229)883-2962

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$31,131,153.92

Original Contract Amount \$26,236,449.57

Funds Available \$5,351,385.37

Percent Complete 82.81%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$31,131,153.92	\$26,236,449.57	\$5,351,385.37	82.81%	\$460,261.16

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: c0004759

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$25,779,768.55	\$25,319,507.39	\$460,261.16
Total Earnings	\$25,779,768.55	\$25,319,507.39	\$460,261.16
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$25,779,768.55	\$25,319,507.39	\$460,261.16
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,779,768.55	\$25,319,507.39	

Total Payable: **\$460,261.16**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: c0004759

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0130	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 1025.000	35.000 1.000 36.000	\$1,025.00	\$36,900.00
Category Amount:						\$1,025.00	\$36,900.00
Category Number: 0110 ROADWAY							
0200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,900.000 81.500	1,294.740 .000 1,294.740	\$0.00	\$105,521.31
Category Amount:						\$0.00	\$105,521.31
Category Number: 0100 ROADWAY							
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000 195.000	513.450 .000 513.450	\$0.00	\$100,122.75
Category Amount:						\$0.00	\$100,122.75
Category Number: 0200 ROADWAY							
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2825.000	2.000 .000 2.000	\$0.00	\$5,650.00
Category Amount:						\$0.00	\$5,650.00
Category Number: 0100 ROADWAY							
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000 20.100	7,926.260 .000 7,926.260	\$0.00	\$159,317.83
Category Amount:						\$0.00	\$159,317.83
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 LT	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00

Estimate Summary By Project

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0000475

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 RT					
0285	500-2100	CONCRETE BARRIER	LF	1,096.000	1,096.000		
				108.150	.000		
					1,096.000	\$.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40
Category Number:		0200 ROADWAY					
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780	858.930		
				1410.000	.000		
					858.930	\$.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0300	500-3101	CLASS A CONCRETE	CY	194.000	186.000		
				1390.500	.000		
					186.000	\$.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number:		0100 ROADWAY					
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030	23.350		
				1235.000	.000		
					23.350	\$.00	\$28,837.25
Category Amount:						\$0.00	\$28,837.25
Category Number:		0200 ROADWAY					
0660	668-2100	DROP INLET, GP 1	EA	36.000	34.000		
				2775.000	.000		
					34.000	\$.00	\$94,350.00
Category Amount:						\$0.00	\$94,350.00

Date: 03/04/2025

Page 5 of 6

to 02/28/2025

Category Amount:	\$0.00	\$139,772.70
-------------------------	--------	--------------

Rpt-ID: RCPESPRJ

Georgia

Date: 03/04/2025

User: c0004759

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0038

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 76.250	936.490 .000 936.490	\$0.00	\$71,407.36
		.75 cent reduction for temporary detour asphalt					
Category Amount:						\$0.00	\$71,407.36
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	397,201.360 3,359.530 400,560.890	\$3,359.53	\$400,560.89
		(IN#9)					
Category Amount:						\$3,359.53	\$400,560.89
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
9100	520-2216	PILING, PSC, 16 IN SQ	LF	.000 128.000	1,382.530 .000 1,382.530	\$0.00	\$176,963.84
		VE 16" Piling					
9101	520-2218	PILING, PSC, 18 IN SQ	LF	.000 138.000	4,497.330 .000 4,497.330	\$0.00	\$620,631.54
		VE 18" Piling					
Category Amount:						\$0.00	\$797,595.38
Category Number: 0100 ROADWAY							
9600	004-0049	EXTRA WORK -	MO	.000 32000.000	.000 12.000 12.000	\$384,000.00	\$384,000.00
		Extra Work Item added by SA					
Category Amount:						\$384,000.00	\$384,000.00
Project Total Amount:						\$460,261.16	\$25,779,768.55