

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: c0004759

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 1161 Days

Elapsed Calender Days: 1173 Days

Percent Time: 101.03

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 07/16/2021

Date Awarded: 07/30/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 01/14/2022

ALBANY GA 31707-1221

Date Work Began: 01/15/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/19/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$31,131,153.92

Original Contract Amount \$26,236,449.57

Funds Available \$4,633,727.09

Percent Complete 85.12%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$31,131,153.92	\$26,236,449.57	\$4,633,727.09	85.12%	\$717,658.28

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0004759

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$26,497,426.83	\$25,779,768.55	\$717,658.28
Total Earnings	\$26,497,426.83	\$25,779,768.55	\$717,658.28
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$26,497,426.83	\$25,779,768.55	\$717,658.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$63,732.00	\$0.00	\$63,732.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$63,732.00)	\$0.00	(\$63,732.00)
Total:	\$26,497,426.83	\$25,779,768.55	
		Total Payable:	\$717,658.28

Date: 04/03/2025

Page 3 of 7

Pay Period: 03/01/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
	Category Number:	0300 ROADWAY					
0030	163-0240	MULCH	TN	3,480.000	302.135		
				75.000	15.580		
					317.715	\$1,168.50	\$23,828.63
Category Amount:						\$1,168.50	\$23,828.63
	Category Number:	0100 ROADWAY					
0056	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	.000		
		MATL & H LIME		75.810	509.360		
					509.360	\$38,614.58	\$38,614.58
		Pay item for 95% pay factor					
Category Amount:						\$38,614.58	\$38,614.58
	Category Number:	0300 ROADWAY					
0060	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		10,700.000	5,216.076		
				6.750	96.000		
					5,312.076	\$648.00	\$35,856.51
Category Amount:						\$648.00	\$35,856.51
	Category Number:	0110 ROADWAY					
0190	310-5140	GR AGGR BASE CRS, 14 IN, INCL MATL	SY	3,400.000	7,970.329		
				24.000	236.100		
					8,206.429	\$5,666.40	\$196,954.30
0200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,900.000	1,294.740		
				81.500	.000		
					1,294.740	\$0.00	\$105,521.31
Category Amount:						\$5,666.40	\$302,475.61
	Category Number:	0100 ROADWAY					
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000	513.450		
				195.000	.000		
					513.450	\$0.00	\$100,122.75
Category Amount:						\$0.00	\$100,122.75

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0004759

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2825.000	2.000 .000 2.000	\$0.00	\$5,650.00
Category Amount:						\$0.00	\$5,650.00
Category Number: 0100 ROADWAY							
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000 20.100	7,926.260 .000 7,926.260	\$0.00	\$159,317.83
Category Amount:						\$0.00	\$159,317.83
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 LT	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 RT	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00
0285	500-2100	CONCRETE BARRIER	LF	1,096.000 108.150	1,096.000 .000 1,096.000	\$0.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40
Category Number: 0200 ROADWAY							
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780 1410.000	858.930 .000 858.930	\$0.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0004759

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0300	500-3101	CLASS A CONCRETE	CY	194.000 1390.500	186.000 .000 186.000	\$0.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number: 0100 ROADWAY							
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030 1235.000	23.350 .000 23.350	\$0.00	\$28,837.25
Category Amount:						\$0.00	\$28,837.25
Category Number: 0200 ROADWAY							
0375	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,197.000 35.400	2,756.700 96.000 2,852.700	\$3,398.40	\$100,985.58
0410	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	70.000 365.000	86.000 4.000 90.000	\$1,460.00	\$32,850.00
0455	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	682.000 60.000	709.967 26.667 736.634	\$1,600.02	\$44,198.04
0660	668-2100	DROP INLET, GP 1	EA	36.000 2775.000	34.000 .000 34.000	\$0.00	\$94,350.00
Category Amount:						\$6,458.42	\$272,383.62
Category Number: 0400 ROADWAY							
0675	700-6910	PERMANENT GRASSING	AC	96.000 1100.000	46.329 1.718 48.047	\$1,889.80	\$52,851.70

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: c0004759

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400 ROADWAY					
0685	700-8000	FERTILIZER MIXED GRADE	TN	74.000	22.370		
				870.000	1.000		
					23.370	\$870.00	\$20,331.90
Category Amount:						\$2,759.80	\$73,183.60
Category Number:		2001 ALT 2 - PORTLAND CEMENT					
0735	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		52,700.000	46,007.766		
		TL & H LIME		74.150	423.480		
					46,431.246	\$31,401.04	\$3,442,876.89
0750	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		22,000.000	20,774.780		
		L & H LIME		77.000	277.270		
					21,052.050	\$21,349.79	\$1,621,007.85
0755	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		16,800.000	.000		
		MATL & H LIME		79.800	6,965.770		
					6,965.770	\$555,868.45	\$555,868.45
Category Amount:						\$608,619.28	\$5,619,753.19
Category Number:		0400 ROADWAY					
0756	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	72.840		
		MATL & H LIME		79.050	.000		
					72.840	\$.00	\$5,758.00
		Temporary Asphalt Reduced Price					
Category Amount:						\$0.00	\$5,758.00
Category Number:		2001 ALT 2 - PORTLAND CEMENT					
0760	413-0750	TACK COAT	GL	29,400.000	16,672.000		
				3.800	4,489.000		
					21,161.000	\$17,058.20	\$80,411.80
Category Amount:						\$17,058.20	\$80,411.80

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: c0004759

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0039

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0765	668-1100	CATCH BASIN, GP 1	EA	45.000	44.500		
				3000.000	.000		
					44.500	\$0.00	\$133,500.00
0785	500-3200	CLASS B CONCRETE	CY	7.000	6.090		
				1030.000	.000		
					6.090	\$0.00	\$6,272.70
Category Amount:						\$0.00	\$139,772.70
Category Number:		0110 ROADWAY					
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	936.490		
		L & H LIME		76.250	.000		
					936.490	\$0.00	\$71,407.36
		.75 cent reduction for temporary detour asphalt					
Category Amount:						\$0.00	\$71,407.36
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	400,560.890		
				1.000	36,665.100		
					437,225.990	\$36,665.10	\$437,225.99
		(IN#9)					
Category Amount:						\$36,665.10	\$437,225.99
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
9100	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,382.530		
				128.000	.000		
					1,382.530	\$0.00	\$176,963.84
		VE 16" Piling					
9101	520-2218	PILING, PSC, 18 IN SQ	LF	.000	4,497.330		
				138.000	.000		
					4,497.330	\$0.00	\$620,631.54
		VE 18" Piling					
Category Amount:						\$0.00	\$797,595.38
Project Total Amount:						\$717,658.28	\$26,497,426.83