

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0004759

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0040

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 1281 Days

Elapsed Calender Days: 1203 Days

Percent Time: 93.91

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 07/16/2021

Date Awarded: 07/30/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 01/14/2022

ALBANY GA 31707-1221

Date Work Began: 01/15/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/17/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$31,449,512.57

Original Contract Amount \$26,236,449.57

Funds Available \$4,242,721.37

Percent Complete 86.31%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$31,449,512.57	\$26,236,449.57	\$4,242,721.37	86.51%	\$709,364.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0004759

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0040

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$27,143,059.20	\$26,497,426.83	\$645,632.37
Total Earnings	\$27,143,059.20	\$26,497,426.83	\$645,632.37
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$27,143,059.20	\$26,497,426.83	\$645,632.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$63,732.00	\$63,732.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$63,732.00)	\$63,732.00
Total:	\$27,206,791.20	\$26,497,426.83	
		Total Payable:	\$709,364.37

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0004759

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0040

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0056	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 75.810	509.360 .000 509.360	\$0.00	\$38,614.58
		Pay item for 95% pay factor					
Category Amount:						\$0.00	\$38,614.58
Category Number: 2001 ALT 2 - PORTLAND CEMENT							
0165	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, IN SY		191,200.000 15.700	160,375.560 9,644.440 170,020.000	\$151,417.71	\$2,669,314.00
0170	301-5000	PORTLAND CEMENT	TN	7,700.000 100.000	4,969.020 362.670 5,331.690	\$36,267.00	\$533,169.00
Category Amount:						\$187,684.71	\$3,202,483.00
Category Number: 0110 ROADWAY							
0192	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000 24.000	.000 9,644.440 9,644.440	\$231,466.56	\$231,466.56
		ITEM REPLACES 310-5140 ITEM ADDESD BY SA					
0200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,900.000 81.500	1,294.740 .000 1,294.740	\$0.00	\$105,521.31
Category Amount:						\$231,466.56	\$336,987.87
Category Number: 0100 ROADWAY							
0221	205-0001	UNCLASS EXCAV	CY	.000 13.100	.000 3,168.519 3,168.519	\$41,507.60	\$41,507.60
		SA FOR EXTRA WORK					
0226	206-0002	BORROW EXCAV, INCL MATL	CY	.000 19.750	.000 2,640.741 2,640.741	\$52,154.63	\$52,154.63
		SA FOR EXTRA WORK 2025					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0004759

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0040

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000 195.000	513.450 .000 513.450	\$0.00	\$100,122.75
Category Amount:						\$93,662.23	\$193,784.98
Category Number: 0200 ROADWAY							
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2825.000	2.000 .000 2.000	\$0.00	\$5,650.00
Category Amount:						\$0.00	\$5,650.00
Category Number: 0100 ROADWAY							
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000 20.100	7,926.260 .000 7,926.260	\$0.00	\$159,317.83
Category Amount:						\$0.00	\$159,317.83
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00
		1 LT					
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00
		1 RT					
0285	500-2100	CONCRETE BARRIER	LF	1,096.000 108.150	1,096.000 .000 1,096.000	\$0.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: c0004759

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0040

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780	858.930		
				1410.000	.000		
					858.930	\$0.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0300	500-3101	CLASS A CONCRETE	CY	194.000	186.000		
				1390.500	.000		
					186.000	\$0.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number:		0100 ROADWAY					
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030	23.350		
				1235.000	.000		
					23.350	\$0.00	\$28,837.25
0328	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		.000	.000		
				6.500	3,168.996		
					3,168.996	\$20,598.47	\$20,598.47
		SA FOR EXTRA WORK 2025					
Category Amount:						\$20,598.47	\$49,435.72
Category Number:		0200 ROADWAY					
0660	668-2100	DROP INLET, GP 1	EA	36.000	34.000		
				2775.000	.000		
					34.000	\$0.00	\$94,350.00
Category Amount:						\$0.00	\$94,350.00
Category Number:		0400 ROADWAY					
0675	700-6910	PERMANENT GRASSING	AC	96.000	48.047		
				1100.000	3.764		
					51.811	\$4,140.40	\$56,992.10

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: c0004759

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0040

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400 ROADWAY					
0685	700-8000	FERTILIZER MIXED GRADE	TN	74.000	23.370		
				870.000	.000		
					23.370	\$.00	\$20,331.90
Category Amount:						\$4,140.40	\$77,324.00
Category Number:		2001 ALT 2 - PORTLAND CEMENT					
0735	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		52,700.000	46,431.250		
		TL & H LIME		74.150	.000		
					46,431.250	\$.00	\$3,442,877.19
0750	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		22,000.000	21,052.050		
		L & H LIME		77.000	.000		
					21,052.050	\$.00	\$1,621,007.85
0755	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		16,800.000	6,965.770		
		MATL & H LIME		79.800	.000		
					6,965.770	\$.00	\$555,868.45
Category Amount:						\$0.00	\$5,619,753.49
Category Number:		0400 ROADWAY					
0756	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	72.840		
		MATL & H LIME		79.050	.000		
					72.840	\$.00	\$5,758.00
		Temporary Asphalt Reduced Price					
Category Amount:						\$0.00	\$5,758.00
Category Number:		0100 ROADWAY					
0765	668-1100	CATCH BASIN, GP 1	EA	45.000	44.500		
				3000.000	.000		
					44.500	\$.00	\$133,500.00
0785	500-3200	CLASS B CONCRETE	CY	7.000	6.090		
				1030.000	.000		
					6.090	\$.00	\$6,272.70

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: c0004759

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0040

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
252	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000 44.000	.000 1,585.000 1,585.000	 \$69,740.00	 \$69,740.00
		SA FOR EXTRA WORK					
Category Amount:						\$69,740.00	\$209,512.70
Category Number: 0110 ROADWAY							
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 76.250	936.490 .000 936.490	 \$0.00	 \$71,407.36
		.75 cent reduction for temporary detour asphalt					
Category Amount:						\$0.00	\$71,407.36
Category Number: 0100 ROADWAY							
901	210-0100	GRADING COMPLETE -	LS	.000 6340.000	.000 1.000 1.000	 \$6,340.00	 \$6,340.00
		SA for Extra Work					
Category Amount:						\$6,340.00	\$6,340.00
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
9100	520-2216	PILING, PSC, 16 IN SQ	LF	.000 128.000	1,382.530 .000 1,382.530	 \$0.00	 \$176,963.84
		VE 16" Piling					
9101	520-2218	PILING, PSC, 18 IN SQ	LF	.000 138.000	4,497.330 .000 4,497.330	 \$0.00	 \$620,631.54
		VE 18" Piling					
Category Amount:						\$0.00	\$797,595.38
Category Number: 0100 ROADWAY							
9601	004-0049	EXTRA WORK -	MO	.000 32000.000	.000 1.000 1.000	 \$32,000.00	 \$32,000.00
		EXTRA WORK 2025 ITEM ADDED BY SA					
Category Amount:						\$32,000.00	\$32,000.00
Project Total Amount:						\$645,632.37	\$27,143,059.20