

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0004759

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0041

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 1281 Days

Elapsed Calender Days: 1234 Days

Percent Time: 96.33

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 07/16/2021

Date Awarded: 07/30/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 01/14/2022

ALBANY GA 31707-1221

Date Work Began: 01/15/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/17/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$31,449,512.57

Original Contract Amount \$26,236,449.57

Funds Available \$4,155,602.41

Percent Complete 86.58%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$31,449,512.57	\$26,236,449.57	\$4,155,602.41	86.79%	\$87,118.96

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0004759

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0041

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$27,230,178.16	\$27,143,059.20	\$87,118.96
Total Earnings	\$27,230,178.16	\$27,143,059.20	\$87,118.96
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$27,230,178.16	\$27,143,059.20	\$87,118.96
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$63,732.00	\$63,732.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,293,910.16	\$27,206,791.20	
		Total Payable:	\$87,118.96

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2025

User: c0004759

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0041

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.963		
				368650.000	.000		
					.963	\$.00	\$355,009.95
		0000475					
0056	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	509.360		
				75.810	.000		
					509.360	\$.00	\$38,614.58
		Pay item for 95% pay factor					
Category Amount:						\$0.00	\$393,624.53
Category Number: 0300 ROADWAY							
0130	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	36.000		
				1025.000	2.000		
					38.000	\$2,050.00	\$38,950.00
Category Amount:						\$2,050.00	\$38,950.00
Category Number: 0110 ROADWAY							
0180	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	8,964.000	5,829.641		
				11.050	1,681.909		
					7,511.550	\$18,585.09	\$83,002.63
0192	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000	9,644.440		
				24.000	339.611		
					9,984.051	\$8,150.66	\$239,617.22
		ITEM REPLACES 310-5140					
		ITEM ADDESD BY SA					
0195	318-3000	AGGR SURF CRS	TN	5,500.000	2,613.500		
				28.250	78.270		
					2,691.770	\$2,211.13	\$76,042.50
0200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,900.000	1,294.740		
				81.500	.000		
					1,294.740	\$.00	\$105,521.31
Category Amount:						\$28,946.88	\$504,183.66

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0004759

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0041

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number: 0100		ROADWAY					
0226	206-0002	BORROW EXCAV, INCL MATL	CY	.000	2,640.741		
				19.750	31,440.670		
					34,081.411	\$620,953.23	\$673,107.87
		SA FOR EXTRA WORK 2025					
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000	513.450		
				195.000	.000		
					513.450	\$0.00	\$100,122.75
Category Amount:						\$620,953.23	\$773,230.62
Category Number: 0200		ROADWAY					
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2825.000	.000		
					2.000	\$0.00	\$5,650.00
Category Amount:						\$0.00	\$5,650.00
Category Number: 0100		ROADWAY					
0245	441-0740	CONCRETE MEDIAN, 4 IN	SY	2,200.000	1,670.326		
				42.000	152.000		
					1,822.326	\$6,384.00	\$76,537.69
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000	7,926.260		
				20.100	1,115.000		
					9,041.260	\$22,411.50	\$181,729.33
Category Amount:						\$28,795.50	\$258,267.02
Category Number: 0801		BRIDGE NO 1 - OVER DRY CREEK					
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$0.00	\$927,000.00
		1 LT					
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$0.00	\$927,000.00
		1 RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0004759

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0041

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0285	500-2100	CONCRETE BARRIER	LF	1,096.000 108.150	1,096.000 .000 1,096.000	\$0.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40
Category Number: 0200 ROADWAY							
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780 1410.000	858.930 .000 858.930	\$0.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0300	500-3101	CLASS A CONCRETE	CY	194.000 1390.500	186.000 .000 186.000	\$0.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number: 0100 ROADWAY							
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030 1235.000	23.350 .000 23.350	\$0.00	\$28,837.25
0326	004-0008	EXTRA WORK -	CY	.000 100.700	34,724.527 -6,221.156 28,503.371	\$-626,470.41	\$2,870,289.46
		Supplemental Agreement for Extra Work					
Category Amount:						\$-626,470.41	\$2,899,126.71
Category Number: 0200 ROADWAY							
0660	668-2100	DROP INLET, GP 1	EA	36.000 2775.000	34.000 .000 34.000	\$0.00	\$94,350.00
Category Amount:						\$0.00	\$94,350.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0004759

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0041

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0675	700-6910	PERMANENT GRASSING	AC	96.000 1100.000	51.811 .412 52.223	\$453.20	\$57,445.30
0700	716-2000	EROSION CONTROL MATS, SLOPES	SY	12,600.000 0.950	11,359.569 411.111 11,770.680	\$390.56	\$11,182.15
Category Amount:						\$843.76	\$68,627.45
Category Number: 2001 ALT 2 - PORTLAND CEMENT							
0735	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		52,700.000 74.150	46,431.250 .000 46,431.250	\$0.00	\$3,442,877.19
0750	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		22,000.000 77.000	21,052.050 .000 21,052.050	\$0.00	\$1,621,007.85
0755	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		16,800.000 79.800	6,965.770 .000 6,965.770	\$0.00	\$555,868.45
Category Amount:						\$0.00	\$5,619,753.49
Category Number: 0400 ROADWAY							
0756	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 79.050	72.840 .000 72.840	\$0.00	\$5,758.00
		Temporary Asphalt Reduced Price					
Category Amount:						\$0.00	\$5,758.00
Category Number: 0100 ROADWAY							
0765	668-1100	CATCH BASIN, GP 1	EA	45.000 3000.000	44.500 .000 44.500	\$0.00	\$133,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: c0004759

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0041

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0785	500-3200	CLASS B CONCRETE	CY	7.000	6.090		
				1030.000	.000		
					6.090	\$0.00	\$6,272.70
Category Amount:						\$0.00	\$139,772.70
Category Number: 0110 ROADWAY							
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	936.490		
		L & H LIME		76.250	.000		
					936.490	\$0.00	\$71,407.36
		.75 cent reduction for temporary detour asphalt					
Category Amount:						\$0.00	\$71,407.36
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
9100	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,382.530		
				128.000	.000		
					1,382.530	\$0.00	\$176,963.84
		VE 16" Piling					
9101	520-2218	PILING, PSC, 18 IN SQ	LF	.000	4,497.330		
				138.000	.000		
					4,497.330	\$0.00	\$620,631.54
		VE 18" Piling					
Category Amount:						\$0.00	\$797,595.38
Category Number: 0100 ROADWAY							
9601	004-0049	EXTRA WORK -	MO	.000	1.000		
				32000.000	1.000		
					2.000	\$32,000.00	\$64,000.00
		EXTRA WORK 2025					
		ITEM ADDED BY SA					
Category Amount:						\$32,000.00	\$64,000.00
Project Total Amount:						\$87,118.96	\$27,230,178.16