

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: c0004759

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/04/2025

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 1313 Days

Elapsed Calender Days: 1299 Days

Percent Time: 98.93

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 07/16/2021

Date Awarded: 07/30/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 01/14/2022

ALBANY GA 31707-1221

Date Work Began: 01/15/2022

Phone: (229)883-2962

Date Time Stopped: 08/18/2025

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/18/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$31,449,512.57

Original Contract Amount \$26,236,449.57

Funds Available \$2,684,189.26

Percent Complete 91.26%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$31,449,512.57	\$26,236,449.57	\$2,684,189.26	91.47%	\$61,601.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: c0004759

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/04/2025

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$28,701,591.31	\$28,639,990.30	\$61,601.01
Total Earnings	\$28,701,591.31	\$28,639,990.30	\$61,601.01
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$28,701,591.31	\$28,639,990.30	\$61,601.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$63,732.00	\$63,732.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$28,765,323.31	\$28,703,722.30	
		Total Payable:	\$61,601.01

Estimate Summary By Project

Pay Period: 08/01/2025
to 08/04/2025

Project Number 0000475

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Cumulative Amount
		Supplemental Description 2						
	Category Number:	0100 ROADWAY						
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	781.770			
		TL & H LIME		66.740	.000			
					781.770	\$.00		\$52,175.33
		Pay factor reduction 25mm 90% pay						
0056	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	509.360			
		MATL & H LIME		75.810	.000			
					509.360	\$.00		\$38,614.58
		Pay item for 95% pay factor						
Category Amount:						\$0.00		\$90,789.91
	Category Number:	0300 ROADWAY						
0125	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		26.000	6.000			
				515.000	1.000			
					7.000	\$515.00		\$3,605.00
0130	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	41.000			
				1025.000	1.000			
					42.000	\$1,025.00		\$43,050.00
Category Amount:						\$1,540.00		\$46,655.00
	Category Number:	0110 ROADWAY						
0195	318-3000	AGGR SURF CRS	TN	5,500.000	2,691.770			
				28.250	70.000			
					2,761.770	\$1,977.50		\$78,020.00
0200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,900.000	1,840.540			
				81.500	.000			
					1,840.540	\$.00		\$150,004.01
Category Amount:						\$1,977.50		\$228,024.01
	Category Number:	0100 ROADWAY						
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000	513.450			
				195.000	.000			
					513.450	\$.00		\$100,122.75
Category Amount:						\$0.00		\$100,122.75

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: c0004759

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/04/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2825.000	.000		
					2.000	\$.00	\$5,650.00
Category Amount:						\$0.00	\$5,650.00
Category Number:		0100 ROADWAY					
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000	9,041.260		
				20.100	.000		
					9,041.260	\$.00	\$181,729.33
0265	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		8.000	.000		
				365.000	4.724		
					4.724	\$1,724.26	\$1,724.26
Category Amount:						\$1,724.26	\$183,453.59
Category Number:		0801 BRIDGE NO 1 - OVER DRY CREEK					
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 LT					
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				927000.000	.000		
					1.000	\$.00	\$927,000.00
		1 RT					
0285	500-2100	CONCRETE BARRIER	LF	1,096.000	1,096.000		
				108.150	.000		
					1,096.000	\$.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40
Category Number:		0200 ROADWAY					
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780	858.930		
				1410.000	.000		
					858.930	\$.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: c0004759

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/04/2025

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0300	500-3101	CLASS A CONCRETE	CY	194.000 1390.500	186.000 .000 186.000	\$0.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number: 0100 ROADWAY							
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030 1235.000	23.350 .000 23.350	\$0.00	\$28,837.25
Category Amount:						\$0.00	\$28,837.25
Category Number: 0610 ROADWAY							
0580	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		25.000 103.000	28.000 47.000 75.000	\$4,841.00	\$7,725.00
0585	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		53.000 155.000	57.000 -8.000 49.000	\$-1,240.00	\$7,595.00
0590	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		230.000 8.250	159.700 25.300 185.000	\$208.73	\$1,526.25
0595	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W LF LM		14.600 2885.000	11.700 -1.100 10.600	\$-3,173.50	\$30,581.00
0600	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LM		11.500 2885.000	7.520 .590 8.110	\$1,702.15	\$23,397.35
0605	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YEL GLF		1,150.000 0.400	1,133.000 647.000 1,780.000	\$258.80	\$712.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: c0004759

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/04/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0610 ROADWAY							
0610	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		7.800	7.620		
				1545.000	.870		
					8.490	\$1,344.15	\$13,117.05
0615	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	11,430.000	10,138.500		
				4.400	-2,055.250		
					8,083.250	\$-9,043.10	\$35,566.30
0620	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	580.000	224.000		
				4.400	959.000		
					1,183.000	\$4,219.60	\$5,205.20
0625	654-1001	RAISED PVMT MARKERS TP 1	EA	320.000	242.000		
				4.100	136.000		
					378.000	\$557.60	\$1,549.80
0630	654-1003	RAISED PVMT MARKERS TP 3	EA	2,350.000	1,641.000		
				4.100	915.000		
					2,556.000	\$3,751.50	\$10,479.60
0635	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		560.000	560.000		
				9.000	8.000		
					568.000	\$72.00	\$5,112.00
0640	657-3054	PREFORMED PLASTIC SKIP PVMT MKG, 5 IN, W GLF		560.000	560.000		
				3.600	8.000		
					568.000	\$28.80	\$2,044.80
0645	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		560.000	560.000		
				9.000	8.000		
					568.000	\$72.00	\$5,112.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2025

User: c0004759

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/04/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0610 ROADWAY					
0650	657-8050	PREFORMED PLASTIC SKIP PVMT MKG 5 IN., BL GLF		560.000	.000		
				3.600	568.000		
					568.000	\$2,044.80	\$2,044.80
					Category Amount:	\$5,644.53	\$151,768.15
	Category Number:	0200 ROADWAY					
0660	668-2100	DROP INLET, GP 1	EA	36.000	34.000		
				2775.000	.000		
					34.000	\$0.00	\$94,350.00
					Category Amount:	\$0.00	\$94,350.00
	Category Number:	0400 ROADWAY					
0685	700-8000	FERTILIZER MIXED GRADE	TN	74.000	24.770		
				870.000	-2.400		
					22.370	\$-2,088.00	\$19,461.90
					Category Amount:	\$-2,088.00	\$19,461.90
	Category Number:	2001 ALT 2 - PORTLAND CEMENT					
0735	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		52,700.000	48,212.320		
		TL & H LIME		74.150	.000		
					48,212.320	\$0.00	\$3,574,943.53
0750	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		22,000.000	22,091.880		
		L & H LIME		77.000	.000		
					22,091.880	\$0.00	\$1,701,074.76
0755	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		16,800.000	16,896.760		
		MATL & H LIME		79.800	.000		
					16,896.760	\$0.00	\$1,348,361.45
					Category Amount:	\$0.00	\$6,624,379.74

Estimate Summary By Project

Pay Period: 08/01/2025

to 08/04/2025

Project Number 0000475

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1			Unit Price	Qty To Date		
		Supplemental Description 2						
	Category Number:	0400 ROADWAY						
0756	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN			.000	72.840		
		MATL & H LIME			79.050	.000		
						72.840	\$.00	\$5,758.00
		Temporary Asphalt Reduced Price						
Category Amount:							\$0.00	\$5,758.00
	Category Number:	0100 ROADWAY						
0765	668-1100	CATCH BASIN, GP 1	EA		45.000	44.500		
					3000.000	.000		
						44.500	\$.00	\$133,500.00
0785	500-3200	CLASS B CONCRETE	CY		7.000	6.090		
					1030.000	.000		
						6.090	\$.00	\$6,272.70
0805	456-2022	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM			8.000	.000		
					365.000	4.391		
						4.391	\$1,602.72	\$1,602.72
Category Amount:							\$1,602.72	\$141,375.42
	Category Number:	0110 ROADWAY						
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN			.000	936.490		
		L & H LIME			76.250	.000		
						936.490	\$.00	\$71,407.36
		.75 cent reduction for temporary detour asphalt						
Category Amount:							\$0.00	\$71,407.36
	Category Number:	0801 BRIDGE NO 1 - OVER DRY CREEK						
9100	520-2216	PILING, PSC, 16 IN SQ	LF		.000	1,382.530		
					128.000	.000		
						1,382.530	\$.00	\$176,963.84
		VE 16" Piling						
9101	520-2218	PILING, PSC, 18 IN SQ	LF		.000	4,497.330		
					138.000	.000		
						4,497.330	\$.00	\$620,631.54
		VE 18" Piling						
Category Amount:							\$0.00	\$797,595.38

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2025

User: c0004759

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0044

Pay Period: 08/01/2025
to 08/04/2025

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
9601	004-0049	EXTRA WORK -	MO	.000	3.000		
				32000.000	1.600		
					4.600	\$51,200.00	\$147,200.00
		EXTRA WORK 2025					
		ITEM ADDED BY SA					
Category Amount:						\$51,200.00	\$147,200.00
Project Total Amount:						\$61,601.01	\$28,701,591.31