

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: 01067505

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0023

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1104 Days

Elapsed Calender Days: 798 Days

Percent Time: 72.28

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
P.O. BOX 15469

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

Date Work Began: 12/16/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/02/2025

ATLANTA GA 30333

Phone: (404)633-3600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,851,610.94

Original Contract Amount \$35,228,905.02

Funds Available \$20,938,726.37

Percent Complete 42.14%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,851,610.94	\$35,228,905.02	\$20,938,726.37	43.18%	\$840,886.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: 01067505

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0023

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,530,586.60	\$14,683,385.53	\$847,201.07
Total Earnings	\$15,530,586.60	\$14,683,385.53	\$847,201.07
Stockpiled Materials	\$382,297.97	\$388,612.15	(\$6,314.18)
Gross Earnings	\$15,912,884.57	\$15,071,997.68	\$840,886.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,912,884.57	\$15,071,997.68	

Total Payable: **\$840,886.89**

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2024

User: 01067505

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0023

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.620		
				1723435.000	.039		
					.659	\$67,213.97	\$1,135,743.67
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.429		
				188200.000	.033		
					.462	\$6,210.60	\$86,948.40
Category Amount:						\$73,424.57	\$1,222,692.07
Category Number: 0110		ROADWAY					
0025	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	173,523.000	40,372.693		
				19.970	14,286.028		
					54,658.721	\$285,291.98	\$1,091,534.66
Category Amount:						\$285,291.98	\$1,091,534.66
Category Number: 0100		ROADWAY					
0035	208-0100	IN PLACE EMBANKMENT	CY	260,648.000	169,414.993		
				14.190	20,460.000		
					189,874.993	\$290,327.40	\$2,694,326.15
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	39.200		
				1842.430	.000		
					39.200	\$0.00	\$72,223.26
Category Amount:						\$290,327.40	\$2,921,254.31
Category Number: 0110		ROADWAY					
0160	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	35,439.000	6,560.666		
				16.180	2,028.139		
					8,588.805	\$32,815.29	\$138,966.86

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: 01067505

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0023

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,903.000 83.710	1,684.810 .000 1,684.810	\$0.00	\$141,035.45
Category Amount:						\$32,815.29	\$280,002.31
Category Number: 0200 drain							
0195	668-1100	CATCH BASIN, GP 1	EA	42.000 3031.620	15.000 .000 15.000	\$0.00	\$45,474.30
0230	511-1000	BAR REINF STEEL	LB	72,682.000 1.250	18,864.500 9,370.000 28,234.500	\$11,712.50	\$35,293.13
0240	500-3002	CLASS AA CONCRETE	CY	582.000 875.000	160.143 71.874 232.017	\$62,889.75	\$203,014.88
Category Amount:						\$74,602.25	\$283,782.31
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 1388580.830	.110 .048 .158	\$66,651.88	\$219,395.77
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	424.000 236.920	192.920 .000 192.920	\$0.00	\$45,706.61
0545	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 347721.510	.086 .048 .134	\$16,690.63	\$46,594.68
0585	500-3002	CLASS AA CONCRETE	CY	520.000 1166.810	251.810 .000 251.810	\$0.00	\$293,814.43

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2024

User: 01067505

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0023

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0801 BRIDGE NO. 1 - OVER THORNHILL CREEK					
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,604.000 248.140	1,183.750 .000 1,183.750		
		1				\$.00	\$293,735.73
Category Amount:						\$83,342.51	\$899,247.22
Category Number:		0200 drain					
0595	207-0203	FOUND BKFILL MATL, TP II	CY	272.000 100.000	409.554 63.199 472.753		
						\$6,319.90	\$47,275.30
0615	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	1.000 1077.170	.000 1.000 1.000		
						\$1,077.17	\$1,077.17
0620	668-2100	DROP INLET, GP 1	EA	3.000 2885.940	.000 .000 .000		
						\$.00	\$0.00
Category Amount:						\$7,397.07	\$48,352.47
Category Number:		0100 ROADWAY					
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000 1029.890	291.000 .000 291.000		
						\$.00	\$299,697.99
Category Amount:						\$0.00	\$299,697.99
Category Number:		0801 BRIDGE NO. 1 - OVER THORNHILL CREEK					
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000 125.000	2,504.730 .000 2,504.730		
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq				\$.00	\$313,091.25
Category Amount:						\$0.00	\$313,091.25
Project Total Amount:						\$847,201.07	\$15,530,586.60