

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2024

User: 01067505

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0024

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1104 Days

Elapsed Calender Days: 829 Days

Percent Time: 75.09

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
P.O. BOX 15469

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

Date Work Began: 12/16/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/02/2025

ATLANTA GA 30333

Phone: (404)633-3600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,851,610.94

Original Contract Amount \$35,228,905.02

Funds Available \$19,734,425.61

Percent Complete 45.50%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,851,610.94	\$35,228,905.02	\$19,734,425.61	46.45%	\$1,204,300.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: 01067505

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0024

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,768,036.82	\$15,530,586.60	\$1,237,450.22
Total Earnings	\$16,768,036.82	\$15,530,586.60	\$1,237,450.22
Stockpiled Materials	\$349,148.51	\$382,297.97	(\$33,149.46)
Gross Earnings	\$17,117,185.33	\$15,912,884.57	\$1,204,300.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,117,185.33	\$15,912,884.57	

Total Payable: **\$1,204,300.76**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: 01067505

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0024

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.659		
				1723435.000	.023		
					.682	\$39,639.01	\$1,175,382.67
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.462		
				188200.000	.033		
					.495	\$6,210.60	\$93,159.00
Category Amount:						\$45,849.61	\$1,268,541.67
Category Number: 0110		ROADWAY					
0025	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	173,523.000	54,658.721		
				19.970	5,002.444		
					59,661.165	\$99,898.81	\$1,191,433.47
Category Amount:						\$99,898.81	\$1,191,433.47
Category Number: 0100		ROADWAY					
0035	208-0100	IN PLACE EMBANKMENT	CY	260,648.000	189,874.993		
				14.190	29,459.997		
					219,334.990	\$418,037.36	\$3,112,363.51
Category Amount:						\$418,037.36	\$3,112,363.51
Category Number: 0110		ROADWAY					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	.000		
				98.650	170.300		
					170.300	\$16,800.10	\$16,800.10
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	.000		
		TL & H LIME		83.080	1,447.830		
					1,447.830	\$120,285.72	\$120,285.72
Category Amount:						\$137,085.82	\$137,085.82

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: 01067505

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0024

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0065	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	38,000.000	7,419.000		
				19.480	420.000		
					7,839.000	\$8,181.60	\$152,703.72
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	39.200		
				1842.430	.000		
					39.200	\$0.00	\$72,223.26
Category Amount:						\$8,181.60	\$379,631.88
Category Number: 0110		ROADWAY					
0160	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	35,439.000	8,588.805		
				16.180	1,100.667		
					9,689.472	\$17,808.79	\$156,775.66
0165	413-0750	TACK COAT	GL	16,037.000	690.000		
				2.600	177.000		
					867.000	\$460.20	\$2,254.20
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,903.000	1,684.810		
		L & H LIME		83.710	480.901		
					2,165.711	\$40,256.22	\$181,291.67
Category Amount:						\$58,525.21	\$340,321.53
Category Number: 0200		drain					
0195	668-1100	CATCH BASIN, GP 1	EA	42.000	15.000		
				3031.620	.000		
					15.000	\$0.00	\$45,474.30
0230	511-1000	BAR REINF STEEL	LB	72,682.000	28,234.500		
				1.250	1,983.500		
					30,218.000	\$2,479.38	\$37,772.50

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: 01067505

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0024

Pay Period: 08/01/2024

to 08/31/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 drain							
0240	500-3002	CLASS AA CONCRETE	CY	582.000	232.017		
				875.000	20.512		
					252.529	\$17,948.00	\$220,962.88
Category Amount:						\$20,427.38	\$304,209.68
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.158		
				1388580.830	.252		
					.410	\$349,922.37	\$569,318.14
		1					
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	424.000	192.920		
				236.920	.000		
					192.920	\$0.00	\$45,706.61
		1					
0545	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.134		
				347721.510	.252		
					.386	\$87,625.82	\$134,220.50
		1					
0585	500-3002	CLASS AA CONCRETE	CY	520.000	251.810		
				1166.810	.000		
					251.810	\$0.00	\$293,814.43
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,604.000	1,183.750		
				248.140	.000		
					1,183.750	\$0.00	\$293,735.73
		1					
Category Amount:						\$437,548.19	\$1,336,795.41
Category Number: 0200 drain							
0595	207-0203	FOUND BKFILL MATL, TP II	CY	272.000	472.753		
				100.000	2.778		
					475.531	\$277.80	\$47,553.10
Category Amount:						\$277.80	\$47,553.10

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: 01067505

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0024

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
Category Number: 0100 ROADWAY							
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000	291.000		
				1029.890	.000		
					291.000	\$.00	\$299,697.99
Category Amount:						\$0.00	\$299,697.99
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	2,504.730		
				125.000	.000		
					2,504.730	\$.00	\$313,091.25
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
Category Amount:						\$0.00	\$313,091.25
Category Number: 0200 drain							
9004	550-3100	ELLIPTICAL SAFETY END SECTION -	EA	.000	11.000		
				5809.220	2.000		
					13.000	\$11,618.44	\$75,519.86
		ELLIPTICAL SEFETY END SECTION, 14X23 IN					
Category Amount:						\$11,618.44	\$75,519.86
Project Total Amount:						\$1,237,450.22	\$16,768,036.82