

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: 01067505

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0025

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1104 Days

Elapsed Calender Days: 859 Days

Percent Time: 77.81

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
P.O. BOX 15469

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

Date Work Began: 12/16/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/02/2025

ATLANTA GA 30333

Phone: (404)633-3600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,851,610.94

Original Contract Amount \$35,228,905.02

Funds Available \$18,891,784.77

Percent Complete 47.79%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,851,610.94	\$35,228,905.02	\$18,891,784.77	48.74%	\$842,640.84

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: 01067505

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0025

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,610,677.66	\$16,768,036.82	\$842,640.84
Total Earnings	\$17,610,677.66	\$16,768,036.82	\$842,640.84
Stockpiled Materials	\$349,148.51	\$349,148.51	\$0.00
Gross Earnings	\$17,959,826.17	\$17,117,185.33	\$842,640.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,959,826.17	\$17,117,185.33	
		Total Payable:	\$842,640.84

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: 01067505

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0025

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.682		
				1723435.000	.033		
					.715	\$56,873.36	\$1,232,256.03
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.495		
				188200.000	.033		
					.528	\$6,210.60	\$99,369.60
Category Amount:						\$63,083.96	\$1,331,625.63
Category Number:		0110 ROADWAY					
0025	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	173,523.000	59,661.165		
				19.970	6,754.444		
					66,415.609	\$134,886.25	\$1,326,319.71
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	170.300		
				98.650	747.160		
					917.460	\$73,707.33	\$90,507.43
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	1,447.830		
		TL & H LIME		83.080	4,601.045		
					6,048.875	\$382,254.82	\$502,540.54
Category Amount:						\$590,848.40	\$1,919,367.68
Category Number:		0100 ROADWAY					
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	39.200		
				1842.430	32.000		
					71.200	\$58,957.76	\$131,181.02
Category Amount:						\$58,957.76	\$285,885.92

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: 01067505

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0025

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0110		ROADWAY					
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000	.000		
				223.840	123.333		
					123.333	\$27,606.86	\$27,606.86
0160	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	35,439.000	9,689.472		
				16.180	1,375.111		
					11,064.583	\$22,249.30	\$179,024.95
0165	413-0750	TACK COAT	GL	16,037.000	867.000		
				2.600	835.000		
					1,702.000	\$2,171.00	\$4,425.20
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,903.000	2,165.711		
		L & H LIME		83.710	253.160		
					2,418.871	\$21,192.02	\$202,483.69
Category Amount:						\$73,219.18	\$413,540.70
Category Number: 0200		drain					
0195	668-1100	CATCH BASIN, GP 1	EA	42.000	15.000		
				3031.620	.000		
					15.000	\$.00	\$45,474.30
0240	500-3002	CLASS AA CONCRETE	CY	582.000	252.530		
				875.000	.000		
					252.530	\$.00	\$220,963.75
Category Amount:						\$0.00	\$266,438.05
Category Number: 0801		BRIDGE NO. 1 - OVER THORNHILL CREEK					
0530	500-2100	CONCRETE BARRIER	LF	551.000	.000		
				109.850	197.000		
					197.000	\$21,640.45	\$21,640.45
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.410		
				1388580.830	.000		
					.410	\$.00	\$569,318.14

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: 01067505

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0025

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801	BRIDGE NO. 1 - OVER THORNHILL CREEK				
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	424.000	192.920		
				236.920	.000		
					192.920	\$.00	\$45,706.61
		1					
0585	500-3002	CLASS AA CONCRETE	CY	520.000	251.810		
				1166.810	.000		
					251.810	\$.00	\$293,814.43
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,604.000	1,183.750		
				248.140	.000		
					1,183.750	\$.00	\$293,735.73
		1					
Category Amount:						\$21,640.45	\$1,224,215.36
	Category Number:	0100	ROADWAY				
0655	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		4.000	3.000		
				9974.680	2.000		
					5.000	\$19,949.36	\$49,873.40
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000	291.000		
				1029.890	.000		
					291.000	\$.00	\$299,697.99
0700	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	450.000	201.375		
				35.650	231.000		
					432.375	\$8,235.15	\$15,414.17
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	6,706.580		
					6,706.580	\$6,706.58	\$6,706.58
		(IN#9)					
Category Amount:						\$34,891.09	\$371,692.14

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: 01067505

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0025

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801	BRIDGE NO. 1 - OVER THORNHILL CREEK				
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	2,504.730		
				125.000	.000		
					2,504.730	\$.00	\$313,091.25
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
					Category Amount:	\$0.00	\$313,091.25
					Project Total Amount:	\$842,640.84	\$17,610,677.66