

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: 01067505

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0028

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1144 Days
Elapsed Calender Days: 951 Days
Percent Time: 83.13

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
1800 BRIARCLIFF ROAD N.E

Date Let: 11/19/2021
Date Awarded: 12/03/2021
Date Contract Executed: 03/08/2022
Date Notice to Proceed: 05/26/2022
Date Work Began: 12/16/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/12/2025

ATLANTA GA 30329
Phone: (404)633-3600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68
Original Contract Amount \$35,228,905.02
Funds Available \$17,867,152.50
Percent Complete 50.67%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$17,867,152.50	51.62%	\$49,900.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: 01067505

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0028

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,711,144.67	\$18,661,243.73	\$49,900.94
Total Earnings	\$18,711,144.67	\$18,661,243.73	\$49,900.94
Stockpiled Materials	\$349,148.51	\$349,148.51	\$0.00
Gross Earnings	\$19,060,293.18	\$19,010,392.24	\$49,900.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,060,293.18	\$19,010,392.24	
		Total Payable:	\$49,900.94

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: 01067505

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0028

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.749		
				1723435.000	.016		
					.765	\$27,574.96	\$1,318,427.78
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.594		
				188200.000	.033		
					.627	\$6,210.60	\$118,001.40
Category Amount:						\$33,785.56	\$1,436,429.18
Category Number: 0110		ROADWAY					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	917.460		
				98.650	.000		
					917.460	\$0.00	\$90,507.43
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	7,525.570		
		TL & H LIME		83.080	.000		
					7,525.570	\$0.00	\$625,224.36
Category Amount:						\$0.00	\$715,731.79
Category Number: 0100		ROADWAY					
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	200.000		
				1842.430	.000		
					200.000	\$0.00	\$368,486.00
Category Amount:						\$0.00	\$523,190.90
Category Number: 0110		ROADWAY					
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000	243.330		
				223.840	.000		
					243.330	\$0.00	\$54,466.99

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: 01067505

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0028

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0110 ROADWAY							
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,903.000	2,418.870		
		L & H LIME		83.710	.000		
					2,418.870	\$0.00	\$202,483.61
Category Amount:						\$0.00	\$256,950.60
Category Number: 0200 drain							
0190	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,891.000	1,626.710		
				33.780	32.080		
					1,658.790	\$1,083.66	\$56,033.93
0195	668-1100	CATCH BASIN, GP 1	EA	42.000	18.500		
				3031.620	.000		
					18.500	\$0.00	\$56,084.97
0240	500-3002	CLASS AA CONCRETE	CY	582.000	375.460		
				875.000	.000		
					375.460	\$0.00	\$328,527.50
Category Amount:						\$1,083.66	\$440,646.40
Category Number: 0300 temp erosion							
0330	163-0232	TEMPORARY GRASSING	AC	34.000	15.019		
				1262.630	11.067		
					26.086	\$13,973.53	\$32,936.97
Category Amount:						\$13,973.53	\$32,936.97
Category Number: 0400 perm erosion							
0350	700-8000	FERTILIZER MIXED GRADE	TN	129.000	2.425		
				454.550	2.328		
					4.753	\$1,058.19	\$2,160.48
Category Amount:						\$1,058.19	\$2,160.48

Date: 01/02/2025

Page 5 of 6

to 12/31/2024

Category Amount:	\$0.00	\$299,697.99
-------------------------	--------	--------------

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2025

User: 01067505

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0028

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 drain					
1013	668-2100	DROP INLET, GP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$0.00	\$24,000.00
Category Number:		0801 BRIDGE NO. 1 - OVER THORNHILL CREEK					
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	2,504.730		
				125.000	.000		
					2,504.730	\$.00	\$313,091.25
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
Category Amount:						\$0.00	\$313,091.25
Project Total Amount:						\$49,900.94	\$18,711,144.67