

Rpt-ID: RCPESPRJ

Georgia

Date: 02/14/2025

User: 01067505

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0029

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1144 Days

Elapsed Calender Days: 982 Days

Percent Time: 85.84

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
1800 BRIARCLIFF ROAD N.E

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

Date Work Began: 12/16/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/12/2025

ATLANTA GA 30329

Phone: (404)633-3600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68

Original Contract Amount \$35,228,905.02

Funds Available \$17,725,741.69

Percent Complete 51.05%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$17,725,741.69	52.00%	\$141,410.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/14/2025

User: 01067505

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0029

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,852,555.48	\$18,711,144.67	\$141,410.81
Total Earnings	\$18,852,555.48	\$18,711,144.67	\$141,410.81
Stockpiled Materials	\$349,148.51	\$349,148.51	\$0.00
Gross Earnings	\$19,201,703.99	\$19,060,293.18	\$141,410.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,201,703.99	\$19,060,293.18	

Total Payable: **\$141,410.81**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/14/2025

User: 01067505

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0029

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.765		
				1723435.000	.001		
					.766	\$1,723.44	\$1,320,151.21
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.627		
				188200.000	.033		
					.660	\$6,210.60	\$124,212.00
Category Amount:						\$7,934.04	\$1,444,363.21
Category Number: 0110 ROADWAY							
0025	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	173,523.000	70,514.553		
				19.970	3,917.222		
					74,431.775	\$78,226.92	\$1,486,402.55
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	917.460		
				98.650	.000		
					917.460	\$0.00	\$90,507.43
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		27,120.000	7,525.570		
				83.080	.000		
					7,525.570	\$0.00	\$625,224.36
Category Amount:						\$78,226.92	\$2,202,134.34
Category Number: 0100 ROADWAY							
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	200.000		
				1842.430	.000		
					200.000	\$0.00	\$368,486.00
Category Amount:						\$0.00	\$523,190.90

Rpt-ID: RCPESPRJ

Georgia

Date: 02/14/2025

User: 01067505

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0029

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000 223.840	243.330 .000 243.330	\$0.00	\$54,466.99
0160	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	35,439.000 16.180	11,317.305 701.278 12,018.583	\$11,346.68	\$194,460.67
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,903.000 83.710	2,418.870 .000 2,418.870	\$0.00	\$202,483.61
Category Amount:						\$11,346.68	\$451,411.27
Category Number: 0200 drain							
0195	668-1100	CATCH BASIN, GP 1	EA	42.000 3031.620	18.500 2.000 20.500	\$6,063.24	\$62,148.21
0240	500-3002	CLASS AA CONCRETE	CY	582.000 875.000	375.460 .000 375.460	\$0.00	\$328,527.50
Category Amount:						\$6,063.24	\$390,675.71
Category Number: 0300 temp erosion							
0330	163-0232	TEMPORARY GRASSING	AC	34.000 1262.630	26.086 3.809 29.895	\$4,809.36	\$37,746.32
Category Amount:						\$4,809.36	\$37,746.32
Category Number: 0400 perm erosion							
0350	700-8000	FERTILIZER MIXED GRADE	TN	129.000 454.550	4.753 .825 5.578	\$375.00	\$2,535.48
Category Amount:						\$375.00	\$2,535.48

Rpt-ID: RCPESPRJ

Georgia

Date: 02/14/2025

User: 01067505

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0029

Pay Period: 01/01/2025

to 01/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0530	500-2100	CONCRETE BARRIER	LF	551.000 109.850	278.000 .000 278.000	\$0.00	\$30,538.30
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 1388580.830	.410 .000 .410	\$0.00	\$569,318.14
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	424.000 236.920	192.920 .000 192.920	\$0.00	\$45,706.61
0585	500-3002	CLASS AA CONCRETE	CY	520.000 1166.810	251.810 .000 251.810	\$0.00	\$293,814.43
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	2,604.000 248.140	1,183.750 .000 1,183.750	\$0.00	\$293,735.73
Category Amount:						\$0.00	\$1,233,113.21
Category Number: 0200 drain							
0620	668-2100	DROP INLET, GP 1	EA	3.000 2885.940	3.000 .000 3.000	\$0.00	\$8,657.82
Category Amount:						\$0.00	\$8,657.82
Category Number: 0100 ROADWAY							
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000 1029.890	291.000 .000 291.000	\$0.00	\$299,697.99
Category Amount:						\$0.00	\$299,697.99

Rpt-ID: RCPESPRJ

Georgia

Date: 02/14/2025

User: 01067505

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0029

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200 drain							
1013	668-2100	DROP INLET, GP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$0.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$0.00	\$24,000.00
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	6,706.580		
				1.000	32,655.570		
					39,362.150	\$32,655.57	\$39,362.15
		(IN#9)					
Category Amount:						\$32,655.57	\$39,362.15
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	2,504.730		
				125.000	.000		
					2,504.730	\$0.00	\$313,091.25
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
Category Amount:						\$0.00	\$313,091.25
Project Total Amount:						\$141,410.81	\$18,852,555.48