

Rpt-ID: RCPESPRJ

Georgia

Date: 03/21/2025

User: 01067505

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0030

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1144 Days

Elapsed Calender Days: 1010 Days

Percent Time: 88.29

District: 5

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

MACON GA 31210-1156

Date Work Began: 12/16/2022

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/12/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68

Original Contract Amount \$35,228,905.02

Funds Available \$17,701,393.76

Percent Complete 51.12%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$17,701,393.76	52.06%	\$24,347.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/21/2025

User: 01067505

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0030

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,876,903.41	\$18,852,555.48	\$24,347.93
Total Earnings	\$18,876,903.41	\$18,852,555.48	\$24,347.93
Stockpiled Materials	\$349,148.51	\$349,148.51	\$0.00
Gross Earnings	\$19,226,051.92	\$19,201,703.99	\$24,347.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,226,051.92	\$19,201,703.99	

Total Payable: **\$24,347.93**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/21/2025

User: 01067505

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0030

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.766		
				1723435.000	.004		
					.770	\$6,893.74	\$1,327,044.95
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.660		
				188200.000	.033		
					.693	\$6,210.60	\$130,422.60
Category Amount:						\$13,104.34	\$1,457,467.55
Category Number: 0110 ROADWAY							
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	917.460		
				98.650	.000		
					917.460	\$0.00	\$90,507.43
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		27,120.000	7,525.570		
				83.080	.000		
					7,525.570	\$0.00	\$625,224.36
Category Amount:						\$0.00	\$715,731.79
Category Number: 0100 ROADWAY							
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	200.000		
				1842.430	.000		
					200.000	\$0.00	\$368,486.00
Category Amount:						\$0.00	\$523,190.90
Category Number: 0110 ROADWAY							
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000	243.330		
				223.840	.000		
					243.330	\$0.00	\$54,466.99

Rpt-ID: RCPESPRJ

Georgia

Date: 03/21/2025

User: 01067505

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0030

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,903.000 83.710	2,418.870 .000 2,418.870	\$0.00	\$202,483.61
Category Amount:						\$0.00	\$256,950.60
Category Number: 0200 drain							
0195	668-1100	CATCH BASIN, GP 1	EA	42.000 3031.620	20.500 .000 20.500	\$0.00	\$62,148.21
0240	500-3002	CLASS AA CONCRETE	CY	582.000 875.000	375.460 .000 375.460	\$0.00	\$328,527.50
Category Amount:						\$0.00	\$390,675.71
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0525	500-0100	GROOVED CONCRETE	SY	2,551.000 5.060	.000 1,022.148 1,022.148	\$5,172.07	\$5,172.07
0530	500-2100	CONCRETE BARRIER	LF	551.000 109.850	278.000 .000 278.000	\$0.00	\$30,538.30
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 1388580.830	.410 .000 .410	\$0.00	\$569,318.14
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	424.000 236.920	192.920 .000 192.920	\$0.00	\$45,706.61
0585	500-3002	CLASS AA CONCRETE	CY	520.000 1166.810	251.810 .000 251.810	\$0.00	\$293,814.43

Rpt-ID: RCPESPRJ

Georgia

Date: 03/21/2025

User: 01067505

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0030

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,604.000	1,183.750		
				248.140	.000		
					1,183.750	\$.00	\$293,735.73
		1					
Category Amount:						\$5,172.07	\$1,238,285.28
Category Number: 0200 drain							
0620	668-2100	DROP INLET, GP 1	EA	3.000	3.000		
				2885.940	.000		
					3.000	\$.00	\$8,657.82
Category Amount:						\$0.00	\$8,657.82
Category Number: 0100 ROADWAY							
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000	291.000		
				1029.890	.000		
					291.000	\$.00	\$299,697.99
0710	318-3000	AGGR SURF CRS	TN	1,010.000	444.322		
				44.480	136.500		
					580.822	\$6,071.52	\$25,834.96
Category Amount:						\$6,071.52	\$325,532.95
Category Number: 0200 drain							
1013	668-2100	DROP INLET, GP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$0.00	\$24,000.00
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	2,504.730		
				125.000	.000		
					2,504.730	\$.00	\$313,091.25
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
Category Amount:						\$0.00	\$313,091.25
Project Total Amount:						\$24,347.93	\$18,876,903.41