

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: 01067505

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0032

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1144 Days

Elapsed Calender Days: 1071 Days

Percent Time: 93.62

District: 5

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

MACON GA 31210-1156

Date Work Began: 12/16/2022

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/12/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68

Original Contract Amount \$35,228,905.02

Funds Available \$17,108,024.96

Percent Complete 52.73%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$17,108,024.96	53.67%	\$446,463.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: 01067505

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0032

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,470,272.21	\$19,023,808.78	\$446,463.43
Total Earnings	\$19,470,272.21	\$19,023,808.78	\$446,463.43
Stockpiled Materials	\$349,148.51	\$349,148.51	\$0.00
Gross Earnings	\$19,819,420.72	\$19,372,957.29	\$446,463.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,819,420.72	\$19,372,957.29	

Total Payable: **\$446,463.43**

Estimate Summary By Project

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0016985

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.770		
				1723435.000	.005		
					.775	\$8,617.18	\$1,335,662.13
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.726		
				188200.000	.033		
					.759	\$6,210.60	\$142,843.80
Category Amount:						\$14,827.78	\$1,478,505.93
Category Number:		0110 ROADWAY					
0025	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	173,523.000	74,846.289		
				19.970	7,020.167		
					81,866.456	\$140,192.73	\$1,634,873.13
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	917.460		
				98.650	.000		
					917.460	\$0.00	\$90,507.43
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	8,446.625		
		TL & H LIME		83.080	1,481.810		
					9,928.435	\$123,108.77	\$824,854.38
Category Amount:						\$263,301.50	\$2,550,234.94
Category Number:		0100 ROADWAY					
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	200.000		
				1842.430	.000		
					200.000	\$0.00	\$368,486.00
Category Amount:						\$0.00	\$523,190.90

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: 01067505

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0032

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0110		ROADWAY					
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000	243.330		
				223.840	.000		
					243.330	\$.00	\$54,466.99
0160	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	35,439.000	12,018.583		
				16.180	1,199.611		
					13,218.194	\$19,409.71	\$213,870.38
0165	413-0750	TACK COAT	GL	16,037.000	1,829.000		
				2.600	697.000		
					2,526.000	\$1,812.20	\$6,567.60
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,903.000	2,418.871		
		L & H LIME		83.710	1,408.040		
					3,826.911	\$117,867.03	\$320,350.72
Category Amount:						\$139,088.94	\$595,255.69
Category Number: 0200		drain					
0195	668-1100	CATCH BASIN, GP 1	EA	42.000	20.500		
				3031.620	.000		
					20.500	\$.00	\$62,148.21
0240	500-3002	CLASS AA CONCRETE	CY	582.000	375.460		
				875.000	.000		
					375.460	\$.00	\$328,527.50
Category Amount:						\$0.00	\$390,675.71
Category Number: 0300		temp erosion					
0285	167-1500	WATER QUALITY INSPECTIONS	MO	8.000	1.000		
				101.520	26.000		
					27.000	\$2,639.52	\$2,741.04

Estimate Summary By Project

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0016985

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0300	temp erosion				
0290	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	62,950.000	43,378.500		
				3.890	4,668.500		
					48,047.000	\$18,160.47	\$186,902.83
Category Amount:						\$20,799.99	\$189,643.87
Category Number:		0801	BRIDGE NO. 1 - OVER THORNHILL CREEK				
0530	500-2100	CONCRETE BARRIER	LF	551.000	278.000		
				109.850	.000		
					278.000	\$.00	\$30,538.30
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.410		
				1388580.830	.000		
					.410	\$.00	\$569,318.14
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	424.000	192.920		
				236.920	.000		
					192.920	\$.00	\$45,706.61
0585	500-3002	CLASS AA CONCRETE	CY	520.000	251.810		
				1166.810	.000		
					251.810	\$.00	\$293,814.43
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,604.000	1,183.750		
				248.140	.000		
					1,183.750	\$.00	\$293,735.73
Category Amount:						\$0.00	\$1,233,113.21
Category Number:		0200	drain				
0620	668-2100	DROP INLET, GP 1	EA	3.000	3.000		
				2885.940	.000		
					3.000	\$.00	\$8,657.82
Category Amount:						\$0.00	\$8,657.82

Rpt-ID: RCPESPRJ

Georgia

Date: 05/01/2025

User: 01067505

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0032

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000 1029.890	291.000 .000 291.000	\$0.00	\$299,697.99
Category Amount:						\$0.00	\$299,697.99
Category Number: 0200 drain							
1013	668-2100	DROP INLET, GP 1	EA	.000 6000.000	4.000 .000 4.000	\$0.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$0.00	\$24,000.00
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	41,936.580 8,445.220 50,381.800	\$8,445.22	\$50,381.80
		(IN#9)					
Category Amount:						\$8,445.22	\$50,381.80
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000 125.000	2,504.730 .000 2,504.730	\$0.00	\$313,091.25
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
Category Amount:						\$0.00	\$313,091.25
Project Total Amount:						\$446,463.43	\$19,470,272.21