

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01067505

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0034

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1144 Days

Elapsed Calender Days: 1132 Days

Percent Time: 98.95

District: 5

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

MACON GA 31210-1156

Date Work Began: 12/16/2022

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/12/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68

Original Contract Amount \$35,228,905.02

Funds Available \$16,347,025.56

Percent Complete 54.79%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$16,347,025.56	55.73%	\$140,180.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01067505

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0034

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,231,271.61	\$20,091,090.97	\$140,180.64
Total Earnings	\$20,231,271.61	\$20,091,090.97	\$140,180.64
Stockpiled Materials	\$349,148.51	\$349,148.51	\$0.00
Gross Earnings	\$20,580,420.12	\$20,440,239.48	\$140,180.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,580,420.12	\$20,440,239.48	

Total Payable: **\$140,180.64**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01067505

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0034

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.787		
				1723435.000	.017		
					.804	\$29,298.40	\$1,385,641.74
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.792		
				188200.000	.033		
					.825	\$6,210.60	\$155,265.00
Category Amount:						\$35,509.00	\$1,540,906.74
Category Number: 0110		ROADWAY					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	917.460		
				98.650	232.920		
					1,150.380	\$22,977.56	\$113,484.99
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	10,381.265		
		TL & H LIME		83.080	425.310		
					10,806.575	\$35,334.75	\$897,810.25
Category Amount:						\$58,312.31	\$1,011,295.24
Category Number: 0100		ROADWAY					
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	200.000		
				1842.430	.000		
					200.000	\$0.00	\$368,486.00
Category Amount:						\$0.00	\$523,190.90
Category Number: 0110		ROADWAY					
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000	243.330		
				223.840	.000		
					243.330	\$0.00	\$54,466.99

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: 01067505

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0034

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0165	413-0750	TACK COAT	GL	16,037.000	5,309.000		
				2.600	558.000		
					5,867.000	\$1,450.80	\$15,254.20
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,903.000	9,795.682		
		L & H LIME		83.710	473.090		
					10,268.772	\$39,602.36	\$859,598.90
Category Amount:						\$41,053.16	\$929,320.09
Category Number:		0200 drain					
0195	668-1100	CATCH BASIN, GP 1	EA	42.000	22.000		
				3031.620	.000		
					22.000	\$0.00	\$66,695.64
0240	500-3002	CLASS AA CONCRETE	CY	582.000	375.460		
				875.000	.000		
					375.460	\$0.00	\$328,527.50
Category Amount:						\$0.00	\$395,223.14
Category Number:		0300 temp erosion					
0285	167-1500	WATER QUALITY INSPECTIONS	MO	8.000	28.000		
				101.520	1.000		
					29.000	\$101.52	\$2,944.08
Category Amount:						\$101.52	\$2,944.08
Category Number:		0801 BRIDGE NO. 1 - OVER THORNHILL CREEK					
0530	500-2100	CONCRETE BARRIER	LF	551.000	278.000		
				109.850	.000		
					278.000	\$0.00	\$30,538.30
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.410		
				1388580.830	.000		
					.410	\$0.00	\$569,318.14

Estimate Summary By Project

Pay Period: 06/01/2025

to 06/30/2025

Project Number 0016985

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
	Category Number:	0801 BRIDGE NO. 1 - OVER THORNHILL CREEK					
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	424.000	192.920		
				236.920	.000		
					192.920	\$.00	\$45,706.61
		1					
0585	500-3002	CLASS AA CONCRETE	CY	520.000	251.810		
				1166.810	.000		
					251.810	\$.00	\$293,814.43
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,604.000	1,183.750		
				248.140	.000		
					1,183.750	\$.00	\$293,735.73
		1					
Category Amount:						\$0.00	\$1,233,113.21
	Category Number:	0200 drain					
0620	668-2100	DROP INLET, GP 1	EA	3.000	3.000		
				2885.940	.000		
					3.000	\$.00	\$8,657.82
Category Amount:						\$0.00	\$8,657.82
	Category Number:	0100 ROADWAY					
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000	291.000		
				1029.890	.000		
					291.000	\$.00	\$299,697.99
0700	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	450.000	432.375		
				35.650	48.000		
					480.375	\$1,711.20	\$17,125.37
Category Amount:						\$1,711.20	\$316,823.36
	Category Number:	0200 drain					
1013	668-2100	DROP INLET, GP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$0.00	\$24,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01067505

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0034

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	70,204.620		
				1.000	3,493.450		
					73,698.070	\$3,493.45	\$73,698.07
		(IN#9)					
Category Amount:						\$3,493.45	\$73,698.07
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	2,504.730		
				125.000	.000		
					2,504.730	\$0.00	\$313,091.25
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
Category Amount:						\$0.00	\$313,091.25
Project Total Amount:						\$140,180.64	\$20,231,271.61