

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2025

User: 01067505

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0035

Pay Period: 07/01/2025
to 07/31/2025

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed:

1144 Days

Elapsed Calender Days:

1163 Days

Percent Time:

101.66

District: 5

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
4931 RIVERSIDE DR., BLDG. 100, STE. A

Date Let:

11/19/2021

Date Awarded:

12/03/2021

Date Contract Executed:

03/08/2022

Date Notice to Proceed:

05/26/2022

Date Work Began:

12/16/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/12/2025

MACON

GA 31210-1156

Phone: (478)474-9092

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68

Original Contract Amount \$35,228,905.02

Funds Available \$16,213,648.19

Percent Complete 55.15%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$16,213,648.19	56.09%	\$133,377.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01067505

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0035

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,364,648.98	\$20,231,271.61	\$133,377.37
Total Earnings	\$20,364,648.98	\$20,231,271.61	\$133,377.37
Stockpiled Materials	\$349,148.51	\$349,148.51	\$0.00
Gross Earnings	\$20,713,797.49	\$20,580,420.12	\$133,377.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$113,031.00	\$0.00	\$113,031.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$113,031.00)	\$0.00	(\$113,031.00)
Total:	\$20,713,797.49	\$20,580,420.12	

Total Payable: **\$133,377.37**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01067505

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0035

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.804		
				1723435.000	.003		
					.807	\$5,170.31	\$1,390,812.05
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.825		
				188200.000	.033		
					.858	\$6,210.60	\$161,475.60
Category Amount:						\$11,380.91	\$1,552,287.65
Category Number: 0110 ROADWAY							
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	1,150.380		
				98.650	10.660		
					1,161.040	\$1,051.61	\$114,536.60
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	10,806.580		
		TL & H LIME		83.080	.000		
					10,806.580	\$0.00	\$897,810.67
Category Amount:						\$1,051.61	\$1,012,347.27
Category Number: 0100 ROADWAY							
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	200.000		
				1842.430	.000		
					200.000	\$0.00	\$368,486.00
0120	641-1100	GUARDRAIL, TP T	LF	115.000	.000		
				71.070	20.750		
					20.750	\$1,474.70	\$1,474.70
0125	641-1200	GUARDRAIL, TP W	LF	540.000	.000		
				35.530	203.160		
					203.160	\$7,218.27	\$7,218.27

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01067505

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0035

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0130	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	4.000 2131.980	.000 2.000 2.000	\$4,263.96	\$4,263.96
Category Amount:						\$12,956.93	\$536,147.83
Category Number: 0110 ROADWAY							
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000 223.840	243.330 .000 243.330	\$0.00	\$54,466.99
0165	413-0750	TACK COAT	GL	16,037.000 2.600	5,867.000 45.000 5,912.000	\$117.00	\$15,371.20
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,903.000 83.710	10,268.772 22.436 10,291.208	\$1,878.12	\$861,477.02
Category Amount:						\$1,995.12	\$931,315.21
Category Number: 0200 drain							
0195	668-1100	CATCH BASIN, GP 1	EA	42.000 3031.620	22.000 .000 22.000	\$0.00	\$66,695.64
0240	500-3002	CLASS AA CONCRETE	CY	582.000 875.000	375.460 .000 375.460	\$0.00	\$328,527.50
Category Amount:						\$0.00	\$395,223.14
Category Number: 0300 temp erosion							
0285	167-1500	WATER QUALITY INSPECTIONS	MO	8.000 101.520	29.000 1.000 30.000	\$101.52	\$3,045.60

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01067505

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0035

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 temp erosion							
0300	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		10,560.000 4.240	.000 90.000 90.000	\$381.60	\$381.60
0310	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		10.000 909.110	.750 .750 1.500	\$681.83	\$1,363.67
0330	163-0232	TEMPORARY GRASSING	AC	34.000 1262.630	29.895 .535 30.430	\$675.51	\$38,421.83
Category Amount:						\$1,840.46	\$43,212.70
Category Number: 0400 perm erosion							
0340	700-6910	PERMANENT GRASSING	AC	68.000 1666.670	.000 3.766 3.766	\$6,276.68	\$6,276.68
0350	700-8000	FERTILIZER MIXED GRADE	TN	129.000 454.550	5.578 3.790 9.368	\$1,722.74	\$4,258.22
0365	716-2000	EROSION CONTROL MATS, SLOPES	SY	2,222.000 2.270	537.244 794.884 1,332.128	\$1,804.39	\$3,023.93
0370	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	676.000 43.430	.000 29.056 29.056	\$1,261.90	\$1,261.90
Category Amount:						\$11,065.71	\$14,820.73
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0505	603-7000	PLASTIC FILTER FABRIC	SY	1,605.000 2.450	588.676 142.691 731.367	\$349.59	\$1,791.85

Estimate Summary By Project

Pay Period: 07/01/2025

to 07/31/2025

Project Number 0016985

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0801	BRIDGE NO. 1 - OVER THORNHILL CREEK				
0515	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,605.000	588.676		
				135.000	142.691		
					731.367	\$19,263.29	\$98,734.55
0530	500-2100	CONCRETE BARRIER	LF	551.000	278.000		
				109.850	.000		
					278.000	\$.00	\$30,538.30
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.410		
				1388580.830	.000		
					.410	\$.00	\$569,318.14
		1					
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	424.000	192.920		
				236.920	.000		
					192.920	\$.00	\$45,706.61
		1					
0570	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	602.000	.000		
				35.650	552.750		
					552.750	\$19,705.54	\$19,705.54
0585	500-3002	CLASS AA CONCRETE	CY	520.000	251.810		
				1166.810	.000		
					251.810	\$.00	\$293,814.43
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,604.000	1,183.750		
				248.140	.000		
					1,183.750	\$.00	\$293,735.73
		1					
Category Amount:						\$39,318.42	\$1,353,345.15
Category Number:		0200	drain				
0620	668-2100	DROP INLET, GP 1	EA	3.000	3.000		
				2885.940	.000		
					3.000	\$.00	\$8,657.82
Category Amount:						\$0.00	\$8,657.82

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01067505

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0035

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0640	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	129.000 87.310	.000 118.222 118.222	\$10,321.96	\$10,321.96
0655	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		4.000 9974.680	5.000 1.000 6.000	\$9,974.68	\$59,848.08
0670	163-0240	MULCH	TN	1,236.000 30.300	.000 19.215 19.215	\$582.21	\$582.21
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000 1029.890	291.000 .000 291.000	\$.00	\$299,697.99
0705	648-1350	IMPACT ATTENUATOR UNIT, TYPE P - 3-S-21	EA	8.000 32770.310	.000 1.000 1.000	\$32,770.31	\$32,770.31
Category Amount:						\$53,649.16	\$403,220.55
Category Number: 0200 drain							
1013	668-2100	DROP INLET, GP 1	EA	.000 6000.000	4.000 .000 4.000	\$.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$0.00	\$24,000.00
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	73,698.070 119.050 73,817.120	\$119.05	\$73,817.12
		(IN#9)					
Category Amount:						\$119.05	\$73,817.12

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2025

User: 01067505

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0035

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0801	BRIDGE NO. 1 - OVER THORNHILL CREEK				
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	2,504.730		
				125.000	.000		
					2,504.730	\$.00	\$313,091.25
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
				Category Amount:		\$0.00	\$313,091.25
				Project Total Amount:		\$133,377.37	\$20,364,648.98