

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2025

User: 01067505

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0036

Pay Period: 08/01/2025
to 08/31/2025

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed:

1144 Days

Elapsed Calender Days:

1194 Days

Percent Time:

104.37

District: 5

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let:

11/19/2021

Date Awarded:

12/03/2021

Date Contract Executed:

03/08/2022

Date Notice to Proceed:

05/26/2022

Date Work Began:

12/16/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/12/2025

DUNCAN

SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68

Original Contract Amount \$35,228,905.02

Funds Available \$16,048,840.47

Percent Complete 55.59%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$16,048,840.47	56.54%	\$164,807.72

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2025

User: 01067505

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0036

Pay Period: 08/01/2025
to 08/31/2025

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,529,456.70	\$20,364,648.98	\$164,807.72
Total Earnings	\$20,529,456.70	\$20,364,648.98	\$164,807.72
Stockpiled Materials	\$349,148.51	\$349,148.51	\$0.00
Gross Earnings	\$20,878,605.21	\$20,713,797.49	\$164,807.72
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$297,450.00	\$113,031.00	\$184,419.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$297,450.00)	(\$113,031.00)	(\$184,419.00)
Total:	\$20,878,605.21	\$20,713,797.49	

Total Payable: **\$164,807.72**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2025

User: 01067505

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0036

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.807		
				1723435.000	.004		
					.811	\$6,893.74	\$1,397,705.79
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.858		
				188200.000	.033		
					.891	\$6,210.60	\$167,686.20
0030	201-1500	CLEARING & GRUBBING -	LS	1.000	.880		
				7400000.000	.010		
					.890	\$74,000.00	\$6,586,000.00
		0016985					
0035	208-0100	IN PLACE EMBANKMENT	CY	260,648.000	227,504.990		
				14.190	3,920.000		
					231,424.990	\$55,624.80	\$3,283,920.61
Category Amount:						\$142,729.14	\$11,435,312.60
Category Number: 0110 ROADWAY							
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	1,161.040		
				98.650	124.140		
					1,285.180	\$12,246.41	\$126,783.01
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	10,806.580		
		TL & H LIME		83.080	.000		
					10,806.580	\$0.00	\$897,810.67
Category Amount:						\$12,246.41	\$1,024,593.68
Category Number: 0100 ROADWAY							
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2025

User: 01067505

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0036

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000 1842.430	200.000 .000 200.000	\$0.00	\$368,486.00
Category Amount:						\$0.00	\$523,190.90
Category Number: 0110 ROADWAY							
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000 223.840	243.330 .000 243.330	\$0.00	\$54,466.99
0165	413-0750	TACK COAT	GL	16,037.000 2.600	5,912.000 32.000 5,944.000	\$83.20	\$15,454.40
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,903.000 83.710	10,291.210 .000 10,291.210	\$0.00	\$861,477.19
Category Amount:						\$83.20	\$931,398.58
Category Number: 0200 drain							
0190	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,891.000 33.780	1,658.790 48.170 1,706.960	\$1,627.18	\$57,661.11
0195	668-1100	CATCH BASIN, GP 1	EA	42.000 3031.620	22.000 .000 22.000	\$0.00	\$66,695.64
0220	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		140.000 759.000	67.000 2.000 69.000	\$1,518.00	\$52,371.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2025

User: 01067505

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0036

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 drain							
0240	500-3002	CLASS AA CONCRETE	CY	582.000 875.000	375.460 .000 375.460	\$0.00	\$328,527.50
Category Amount:						\$3,145.18	\$505,255.25
Category Number: 0300 temp erosion							
0285	167-1500	WATER QUALITY INSPECTIONS	MO	8.000 101.520	30.000 1.000 31.000	\$101.52	\$3,147.12
0330	163-0232	TEMPORARY GRASSING	AC	34.000 1262.630	30.430 .200 30.630	\$252.53	\$38,674.36
Category Amount:						\$354.05	\$41,821.48
Category Number: 0400 perm erosion							
0340	700-6910	PERMANENT GRASSING	AC	68.000 1666.670	3.766 1.994 5.760	\$3,323.34	\$9,600.02
0350	700-8000	FERTILIZER MIXED GRADE	TN	129.000 454.550	9.368 2.000 11.368	\$909.10	\$5,167.32
Category Amount:						\$4,232.44	\$14,767.34
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0530	500-2100	CONCRETE BARRIER	LF	551.000 109.850	278.000 .000 278.000	\$0.00	\$30,538.30
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 1388580.830	.410 .000 .410	\$0.00	\$569,318.14

Rpt-ID: RCPEsprj

Georgia

Date: 09/02/2025

User: 01067505

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0036

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	424.000 236.920	192.920 .000 192.920	\$0.00	\$45,706.61
		1					
0585	500-3002	CLASS AA CONCRETE	CY	520.000 1166.810	251.810 .000 251.810	\$0.00	\$293,814.43
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,604.000 248.140	1,183.750 .000 1,183.750	\$0.00	\$293,735.73
		1					
Category Amount:						\$0.00	\$1,233,113.21
Category Number: 0200 drain							
0620	668-2100	DROP INLET, GP 1	EA	3.000 2885.940	3.000 .000 3.000	\$0.00	\$8,657.82
Category Amount:						\$0.00	\$8,657.82
Category Number: 0100 ROADWAY							
0640	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	129.000 87.310	118.220 .000 118.220	\$0.00	\$10,321.79
0670	163-0240	MULCH	TN	1,236.000 30.300	19.215 5.580 24.795	\$169.07	\$751.29
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000 1029.890	291.000 .000 291.000	\$0.00	\$299,697.99
0700	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	450.000 35.650	480.375 19.125 499.500	\$681.81	\$17,807.18

Rpt-ID: RCPESPRJ

Georgia

Date: 09/02/2025

User: 01067505

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0036

Pay Period: 08/01/2025
to 08/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0710	318-3000	AGGR SURF CRS	TN	1,010.000 44.480	580.822 15.960 596.782	\$709.90	\$26,544.86
Category Amount:						\$1,560.78	\$355,123.11
Category Number: 0200 drain							
1013	668-2100	DROP INLET, GP 1	EA	.000 6000.000	4.000 .000 4.000	\$0.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$0.00	\$24,000.00
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	73,817.120 456.520 74,273.640	\$456.52	\$74,273.64
		(IN#9)					
Category Amount:						\$456.52	\$74,273.64
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000 125.000	2,504.730 .000 2,504.730	\$0.00	\$313,091.25
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
Category Amount:						\$0.00	\$313,091.25
Project Total Amount:						\$164,807.72	\$20,529,456.70