

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: 01067505

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0037

Pay Period: 09/01/2025
to 09/30/2025

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1144 Days

Elapsed Calender Days: 1224 Days

Percent Time: 106.99

District: 5

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

Date Work Began: 12/16/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/12/2025

DUNCAN SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68

Original Contract Amount \$35,228,905.02

Funds Available \$14,217,016.40

Percent Complete 57.18%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$14,217,016.40	61.50%	\$1,831,824.07

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: 01067505

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0037

Pay Period: 09/01/2025
to 09/30/2025

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,114,442.50	\$20,529,456.70	\$584,985.80
Total Earnings	\$21,114,442.50	\$20,529,456.70	\$584,985.80
Stockpiled Materials	\$1,595,986.78	\$349,148.51	\$1,246,838.27
Gross Earnings	\$22,710,429.28	\$20,878,605.21	\$1,831,824.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$475,920.00	\$297,450.00	\$178,470.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$475,920.00)	(\$297,450.00)	(\$178,470.00)
Total:	\$22,710,429.28	\$20,878,605.21	

Total Payable: \$1,831,824.07

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: 01067505

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0037

Pay Period: 09/01/2025

to 09/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.811		
				1723435.000	.004		
					.815	\$6,893.74	\$1,404,599.53
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.891		
				188200.000	.033		
					.924	\$6,210.60	\$173,896.80
Category Amount:						\$13,104.34	\$1,578,496.33
Category Number:		0110 ROADWAY					
0025	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	173,523.000	81,866.456		
				19.970	.000		
					81,866.456	\$0.00	\$1,634,873.13
Category Amount:						\$0.00	\$1,634,873.13
Category Number:		0100 ROADWAY					
0030	201-1500	CLEARING & GRUBBING -	LS	1.000	.890		
				7400000.000	.010		
					.900	\$74,000.00	\$6,660,000.00
		0016985					
0035	208-0100	IN PLACE EMBANKMENT	CY	260,648.000	231,424.990		
				14.190	12,730.000		
					244,154.990	\$180,638.70	\$3,464,559.31
Category Amount:						\$254,638.70	\$10,124,559.31
Category Number:		0110 ROADWAY					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	1,285.180		
				98.650	.000		
					1,285.180	\$0.00	\$126,783.01
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	10,806.580		
		TL & H LIME		83.080	.000		
					10,806.580	\$0.00	\$897,810.67
Category Amount:						\$0.00	\$1,024,593.68

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: 01067505

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0037

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	200.000		
				1842.430	.000		
					200.000	\$.00	\$368,486.00
Category Amount:						\$0.00	\$523,190.90
Category Number: 0110		ROADWAY					
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000	243.330		
				223.840	.000		
					243.330	\$.00	\$54,466.99
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,903.000	10,291.210		
		L & H LIME		83.710	.000		
					10,291.210	\$.00	\$861,477.19
Category Amount:						\$0.00	\$915,944.18
Category Number: 0200		drain					
0175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,181.000	3,634.110		
				33.780	58.250		
					3,692.360	\$1,967.69	\$124,727.92
0180	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,362.000	2,878.900		
				46.420	87.830		
					2,966.730	\$4,077.07	\$137,715.61
0190	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,891.000	1,706.960		
				33.780	72.250		
					1,779.210	\$2,440.61	\$60,101.71
0195	668-1100	CATCH BASIN, GP 1	EA	42.000	22.000		
				3031.620	1.000		
					23.000	\$3,031.62	\$69,727.26

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: 01067505

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0037

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 drain							
0200	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	2,455.000 46.420	963.080 32.170 995.250	\$1,493.33	\$46,199.51
0205	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	21.000 773.230	10.000 1.000 11.000	\$773.23	\$8,505.53
0210	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	4.000 898.860	16.000 1.000 17.000	\$898.86	\$15,280.62
0220	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S	EA	140.000 759.000	69.000 8.000 77.000	\$6,072.00	\$58,443.00
0225	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	80.000 937.350	26.000 2.000 28.000	\$1,874.70	\$26,245.80
0240	500-3002	CLASS AA CONCRETE	CY	582.000 875.000	375.460 .000 375.460	\$0.00	\$328,527.50
Category Amount:						\$22,629.11	\$875,474.46
Category Number: 0300 temp erosion							
0285	167-1500	WATER QUALITY INSPECTIONS	MO	8.000 101.520	31.000 1.000 32.000	\$101.52	\$3,248.64
Category Amount:						\$101.52	\$3,248.64
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0510	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000 320806.280	.000 .900 .900	\$288,725.65	\$288,725.65
		562+54.00					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: 01067505

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0037

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0530	500-2100	CONCRETE BARRIER	LF	551.000 109.850	278.000 .000 278.000	\$0.00	\$30,538.30
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 1388580.830	.410 .000 .410	\$0.00	\$569,318.14
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	424.000 236.920	192.920 .000 192.920	\$0.00	\$45,706.61
0585	500-3002	CLASS AA CONCRETE	CY	520.000 1166.810	251.810 .000 251.810	\$0.00	\$293,814.43
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	2,604.000 248.140	1,183.750 .000 1,183.750	\$0.00	\$293,735.73
Category Amount:						\$288,725.65	\$1,521,838.86
Category Number: 0200 drain							
0595	207-0203	FOUND BKFILL MATL, TP II	CY	272.000 100.000	550.793 13.455 564.248	\$1,345.50	\$56,424.80
0620	668-2100	DROP INLET, GP 1	EA	3.000 2885.940	3.000 .000 3.000	\$0.00	\$8,657.82
Category Amount:						\$1,345.50	\$65,082.62
Category Number: 0100 ROADWAY							
0640	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	129.000 87.310	118.220 .000 118.220	\$0.00	\$10,321.79

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: 01067505

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0037

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000	291.000		
				1029.890	.000		
					291.000	\$0.00	\$299,697.99
Category Amount:						\$0.00	\$310,019.78
Category Number: 0200 drain							
1003	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		.000	.000		
				2220.490	2.000		
					2.000	\$4,440.98	\$4,440.98
1013	668-2100	DROP INLET, GP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$0.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$4,440.98	\$28,440.98
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	2,504.730		
				125.000	.000		
					2,504.730	\$0.00	\$313,091.25
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
Category Amount:						\$0.00	\$313,091.25
Project Total Amount:						\$584,985.80	\$21,114,442.50