

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01067505

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0038

Pay Period: 10/01/2025
to 10/31/2025

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1144 Days

Elapsed Calender Days: 1255 Days

Percent Time: 109.70

District: 5

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

Date Work Began: 12/16/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/12/2025

DUNCAN SC 29334

Phone: 8644160200

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68

Original Contract Amount \$35,228,905.02

Funds Available \$13,666,657.46

Percent Complete 58.67%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$13,666,657.46	62.99%	\$550,358.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01067505

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0038

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,664,801.44	\$21,114,442.50	\$550,358.94
Total Earnings	\$21,664,801.44	\$21,114,442.50	\$550,358.94
Stockpiled Materials	\$1,595,986.78	\$1,595,986.78	\$0.00
Gross Earnings	\$23,260,788.22	\$22,710,429.28	\$550,358.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$660,339.00	\$475,920.00	\$184,419.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$660,339.00)	(\$475,920.00)	(\$184,419.00)
Total:	\$23,260,788.22	\$22,710,429.28	

Total Payable: \$550,358.94

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01067505

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0038

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.815		
				1723435.000	.050		
					.865	\$86,171.75	\$1,490,771.28
		0016985					
0015	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.924		
				188200.000	.033		
					.957	\$6,210.60	\$180,107.40
0035	208-0100	IN PLACE EMBANKMENT	CY	260,648.000	244,154.990		
				14.190	390.000		
					244,544.990	\$5,534.10	\$3,470,093.41
Category Amount:						\$97,916.45	\$5,140,972.09
Category Number:		0110 ROADWAY					
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	1,285.180		
				98.650	.000		
					1,285.180	\$0.00	\$126,783.01
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	10,806.580		
		TL & H LIME		83.080	.000		
					10,806.580	\$0.00	\$897,810.67
Category Amount:						\$0.00	\$1,024,593.68
Category Number:		0100 ROADWAY					
0065	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	38,000.000	12,091.000		
				19.480	6,890.000		
					18,981.000	\$134,217.20	\$369,749.88
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$0.00	\$154,704.90

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01067505

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0038

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000 1842.430	200.000 .000 200.000	\$.00	\$368,486.00
Category Amount:						\$134,217.20	\$892,940.78
Category Number: 0110 ROADWAY							
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000 223.840	243.330 .000 243.330	\$.00	\$54,466.99
0160	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	35,439.000 16.180	13,218.194 437.667 13,655.861	\$7,081.45	\$220,951.83
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,903.000 83.710	10,291.210 .000 10,291.210	\$.00	\$861,477.19
Category Amount:						\$7,081.45	\$1,136,896.01
Category Number: 0200 drain							
0175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,181.000 33.780	3,692.360 377.330 4,069.690	\$12,746.21	\$137,474.13
0180	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,362.000 46.420	2,966.730 86.910 3,053.640	\$4,034.36	\$141,749.97
0190	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,891.000 33.780	1,779.210 80.750 1,859.960	\$2,727.74	\$62,829.45
0195	668-1100	CATCH BASIN, GP 1	EA	42.000 3031.620	23.000 1.500 24.500	\$4,547.43	\$74,274.69

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01067505

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0038

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 drain							
0205	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	21.000 773.230	11.000 1.000 12.000	\$773.23	\$9,278.76
0210	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	4.000 898.860	17.000 1.000 18.000	\$898.86	\$16,179.48
0220	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S	EA	140.000 759.000	77.000 4.000 81.000	\$3,036.00	\$61,479.00
0225	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	80.000 937.350	28.000 2.000 30.000	\$1,874.70	\$28,120.50
0240	500-3002	CLASS AA CONCRETE	CY	582.000 875.000	375.460 .000 375.460	\$0.00	\$328,527.50
Category Amount:						\$30,638.53	\$859,913.48
Category Number: 0300 temp erosion							
0285	167-1500	WATER QUALITY INSPECTIONS	MO	8.000 101.520	32.000 1.000 33.000	\$101.52	\$3,350.16
0290	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	62,950.000 3.890	54,148.000 268.500 54,416.500	\$1,044.47	\$211,680.19
0300	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	10,560.000 4.240	90.000 21.000 111.000	\$89.04	\$470.64

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01067505

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0038

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 temp erosion							
0330	163-0232	TEMPORARY GRASSING	AC	34.000	30.630		
				1262.630	1.648		
					32.278	\$2,080.81	\$40,755.17
Category Amount:						\$3,315.84	\$256,256.16
Category Number: 0400 perm erosion							
0350	700-8000	FERTILIZER MIXED GRADE	TN	129.000	11.368		
				454.550	.300		
					11.668	\$136.37	\$5,303.69
Category Amount:						\$136.37	\$5,303.69
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0500	207-0203	FOUND BKFILL MATL, TP II	CY	87.000	43.555		
				100.000	7.259		
					50.814	\$725.90	\$5,081.40
0510	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.900		
				320806.280	.100		
					1.000	\$32,080.63	\$320,806.28
		562+54.00					
0520	511-1000	BAR REINF STEEL	LB	85,357.000	40,526.000		
				1.670	2,600.000		
					43,126.000	\$4,342.00	\$72,020.42
0530	500-2100	CONCRETE BARRIER	LF	551.000	278.000		
				109.850	.000		
					278.000	\$0.00	\$30,538.30
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.410		
				1388580.830	.000		
					.410	\$0.00	\$569,318.14
		1					
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	424.000	192.920		
				236.920	.000		
					192.920	\$0.00	\$45,706.61
		1					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01067505

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0038

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0565	525-1000	COFFERDAM	EA	12.000 33218.250	6.000 2.000 8.000	\$66,436.50	\$265,746.00
0575	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	600.000 44.010	300.000 116.667 416.667	\$5,134.51	\$18,337.51
0585	500-3002	CLASS AA CONCRETE	CY	520.000 1166.810	251.806 26.300 278.106	\$30,687.10	\$324,496.86
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	2,604.000 248.140	1,183.750 .000 1,183.750	\$0.00	\$293,735.73
Category Amount:						\$139,406.64	\$1,945,787.25
Category Number: 0200 drain							
0595	207-0203	FOUND BKFILL MATL, TP II	CY	272.000 100.000	564.248 13.649 577.897	\$1,364.90	\$57,789.70
0620	668-2100	DROP INLET, GP 1	EA	3.000 2885.940	3.000 .000 3.000	\$0.00	\$8,657.82
Category Amount:						\$1,364.90	\$66,447.52
Category Number: 0100 ROADWAY							
0640	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	129.000 87.310	118.220 .000 118.220	\$0.00	\$10,321.79
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000 1029.890	291.000 .000 291.000	\$0.00	\$299,697.99

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01067505

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0038

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0705	648-1350	IMPACT ATTENUATOR UNIT, TYPE P -	EA	8.000	1.000		
				32770.310	3.000		
					4.000	\$98,310.93	\$131,081.24
		3-S-21					
Category Amount:						\$98,310.93	\$441,101.02
Category Number:		0200 drain					
1013	668-2100	DROP INLET, GP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$0.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$0.00	\$24,000.00
Category Number:		0801 BRIDGE NO. 1 - OVER THORNHILL CREEK					
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	2,504.730		
				125.000	303.765		
					2,808.495	\$37,970.63	\$351,061.88
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
Category Amount:						\$37,970.63	\$351,061.88
Project Total Amount:						\$550,358.94	\$21,664,801.44