

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2025

User: 01067505

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0039

Pay Period: 11/01/2025
to 11/30/2025

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1144 Days

Elapsed Calender Days: 1285 Days

Percent Time: 112.33

District: 5

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

Date Work Began: 12/16/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/12/2025

DUNCAN SC 29334

Phone: 8644160200

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68

Original Contract Amount \$35,228,905.02

Funds Available \$13,039,056.98

Percent Complete 60.49%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$13,039,056.98	64.69%	\$627,600.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2025

User: 01067505

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0039

Pay Period: 11/01/2025
to 11/30/2025

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$22,337,314.04	\$21,664,801.44	\$672,512.60
Total Earnings	\$22,337,314.04	\$21,664,801.44	\$672,512.60
Stockpiled Materials	\$1,551,074.66	\$1,595,986.78	(\$44,912.12)
Gross Earnings	\$23,888,388.70	\$23,260,788.22	\$627,600.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$838,809.00	\$660,339.00	\$178,470.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$838,809.00)	(\$660,339.00)	(\$178,470.00)
Total:	\$23,888,388.70	\$23,260,788.22	

Total Payable: \$627,600.48

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2025

User: 01067505

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0039

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.865		
				1723435.000	.015		
					.880	\$25,851.53	\$1,516,622.80
		0016985					
Category Amount:						\$25,851.53	\$1,516,622.80
Category Number: 0110 ROADWAY							
0025	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	173,523.000	81,866.456		
				19.970	2,998.139		
					84,864.595	\$59,872.84	\$1,694,745.96
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	1,285.180		
				98.650	1,383.290		
					2,668.470	\$136,461.56	\$263,244.57
Category Amount:						\$196,334.40	\$1,957,990.53
Category Number: 0100 ROADWAY							
0050	441-0740	CONCRETE MEDIAN, 4 IN	SY	16,000.000	.000		
				40.230	4,180.604		
					4,180.604	\$168,185.70	\$168,185.70
Category Amount:						\$168,185.70	\$168,185.70
Category Number: 0110 ROADWAY							
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	10,806.580		
		TL & H LIME		83.080	.000		
					10,806.580	\$0.00	\$897,810.67
Category Amount:						\$0.00	\$897,810.67
Category Number: 0100 ROADWAY							
0065	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	38,000.000	18,981.000		
				19.480	1,220.000		
					20,201.000	\$23,765.60	\$393,515.48

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2025

User: 01067505

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0039

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$.00	\$154,704.90
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000	200.000		
				1842.430	.000		
					200.000	\$.00	\$368,486.00
Category Amount:						\$23,765.60	\$916,706.38
Category Number:		0110 ROADWAY					
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000	243.330		
				223.840	.000		
					243.330	\$.00	\$54,466.99
0160	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	35,439.000	13,655.861		
				16.180	461.500		
					14,117.361	\$7,467.07	\$228,418.90
0165	413-0750	TACK COAT	GL	16,037.000	5,944.000		
				2.600	298.000		
					6,242.000	\$774.80	\$16,229.20
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,903.000	10,291.210		
		L & H LIME		83.710	.000		
					10,291.210	\$.00	\$861,477.19
Category Amount:						\$8,241.87	\$1,160,592.28
Category Number:		0200 drain					
0175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,181.000	4,069.690		
				33.780	233.830		
					4,303.520	\$7,898.78	\$145,372.91
0195	668-1100	CATCH BASIN, GP 1	EA	42.000	24.500		
				3031.620	2.500		
					27.000	\$7,579.05	\$81,853.74

Rpt-ID: RCPEsprj

Georgia

Date: 12/01/2025

User: 01067505

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0039

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0200 drain							
0240	500-3002	CLASS AA CONCRETE	CY	582.000	375.460		
				875.000	.000		
					375.460	\$.00	\$328,527.50
Category Amount:						\$15,477.83	\$555,754.15
Category Number: 0300 temp erosion							
0260	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		31,475.000	17,812.000		
				1.770	229.570		
					18,041.570	\$406.34	\$31,933.58
0285	167-1500	WATER QUALITY INSPECTIONS	MO	8.000	33.000		
				101.520	1.000		
					34.000	\$101.52	\$3,451.68
0330	163-0232	TEMPORARY GRASSING	AC	34.000	32.278		
				1262.630	2.095		
					34.373	\$2,645.21	\$43,400.38
Category Amount:						\$3,153.07	\$78,785.64
Category Number: 0400 perm erosion							
0350	700-8000	FERTILIZER MIXED GRADE	TN	129.000	11.668		
				454.550	.333		
					12.001	\$151.37	\$5,455.05
Category Amount:						\$151.37	\$5,455.05
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0500	207-0203	FOUND BKFILL MATL, TP II	CY	87.000	50.814		
				100.000	14.519		
					65.333	\$1,451.90	\$6,533.30
0520	511-1000	BAR REINF STEEL	LB	85,357.000	43,126.000		
				1.670	12,628.000		
					55,754.000	\$21,088.76	\$93,109.18

Estimate Summary By Project

Pay Period: 11/01/2025

to 11/30/2025

Project Number 0016985

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0801	BRIDGE NO. 1 - OVER THORNHILL CREEK				
0530	500-2100	CONCRETE BARRIER	LF	551.000	278.000		
				109.850	.000		
					278.000	\$.00	\$30,538.30
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.410		
				1388580.830	.000		
		1			.410	\$.00	\$569,318.14
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	424.000	192.920		
				236.920	.000		
		1			192.920	\$.00	\$45,706.61
0565	525-1000	COFFERDAM	EA	12.000	8.000		
				33218.250	1.000		
					9.000	\$33,218.25	\$298,964.25
0575	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	600.000	416.667		
				44.010	58.333		
					475.000	\$2,567.24	\$20,904.75
0585	500-3002	CLASS AA CONCRETE	CY	520.000	278.106		
				1166.810	79.800		
					357.906	\$93,111.44	\$417,608.30
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	2,604.000	1,183.750		
				248.140	.000		
		1			1,183.750	\$.00	\$293,735.73
Category Amount:						\$151,437.59	\$1,776,418.56
Category Number:		0200	drain				
0620	668-2100	DROP INLET, GP 1	EA	3.000	3.000		
				2885.940	.000		
					3.000	\$.00	\$8,657.82
Category Amount:						\$0.00	\$8,657.82

Rpt-ID: RCPESPRJ

Georgia

Date: 12/01/2025

User: 01067505

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0039

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0640	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	129.000	118.220		
				87.310	.000		
					118.220	\$.00	\$10,321.79
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000	291.000		
				1029.890	.000		
					291.000	\$.00	\$299,697.99
Category Amount:						\$0.00	\$310,019.78
Category Number:		0200 drain					
1013	668-2100	DROP INLET, GP 1	EA	.000	4.000		
				6000.000	.000		
					4.000	\$.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$0.00	\$24,000.00
Category Number:		0100 ROADWAY					
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000	-5.000		
				1000.000	-2.000		
					-7.000	\$-2,000.00	(\$7,000.00)
		01- FAIL TO REOPEN TRAVEL- SEE SPEC PROV SEC 108					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	74,273.640		
				1.000	3,658.640		
					77,932.280	\$3,658.64	\$77,932.28
		(IN#9)					
Category Amount:						\$1,658.64	\$70,932.28
Category Number:		0801 BRIDGE NO. 1 - OVER THORNHILL CREEK					
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	2,808.495		
				125.000	626.040		
					3,434.535	\$78,255.00	\$429,316.88
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
Category Amount:						\$78,255.00	\$429,316.88
Project Total Amount:						\$672,512.60	\$22,337,314.04