

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2026

User: 01067505

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0040

Pay Period: 12/01/2025
to 12/31/2025

Contract Location:

SR25 BEGINNING@YACHT RD(CR 372) &EXT.TO HARRY DRI
(CR 415); INCL. CONST.OF A BRIDGE APPR. OVER THORNHI

Time Allowed: 1144 Days

Elapsed Calender Days: 1316 Days

Percent Time: 115.03

District: 5

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 11/19/2021

Date Awarded: 12/03/2021

Date Contract Executed: 03/08/2022

Date Notice to Proceed: 05/26/2022

Date Work Began: 12/16/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/12/2025

DUNCAN SC 29334

Phone: 8644160200

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$36,927,445.68

Original Contract Amount \$35,228,905.02

Funds Available \$12,491,818.52

Percent Complete 62.38%

Counties:

Glynn

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016985	\$36,927,445.68	\$35,228,905.02	\$12,491,818.52	66.17%	\$547,238.46

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2026

User: 01067505

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0040

Pay Period: 12/01/2025
to 12/31/2025

Project Number: 0016985 SR 25 - WIDEN & RECON,CNST OF A BRIDGE

Federal State Project Number: 0016985

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,034,725.34	\$22,337,314.04	\$697,411.30
Total Earnings	\$23,034,725.34	\$22,337,314.04	\$697,411.30
Stockpiled Materials	\$1,400,901.82	\$1,551,074.66	(\$150,172.84)
Gross Earnings	\$24,435,627.16	\$23,888,388.70	\$547,238.46
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$1,023,228.00	\$838,809.00	\$184,419.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,023,228.00)	(\$838,809.00)	(\$184,419.00)
Total:	\$24,435,627.16	\$23,888,388.70	
		Total Payable:	\$547,238.46

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2026

User: 01067505

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0040

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.880		
				1723435.000	.017		
					.897	\$29,298.40	\$1,545,921.20
		0016985					
Category Amount:						\$29,298.40	\$1,545,921.20
Category Number: 0110 ROADWAY							
0025	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	173,523.000	84,864.595		
				19.970	10,024.889		
					94,889.484	\$200,197.03	\$1,894,943.00
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		4,000.000	2,668.470		
				98.650	1,400.360		
					4,068.830	\$138,145.51	\$401,390.08
Category Amount:						\$338,342.54	\$2,296,333.08
Category Number: 0100 ROADWAY							
0050	441-0740	CONCRETE MEDIAN, 4 IN	SY	16,000.000	4,180.604		
				40.230	774.083		
					4,954.687	\$31,141.36	\$199,327.06
Category Amount:						\$31,141.36	\$199,327.06
Category Number: 0110 ROADWAY							
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		27,120.000	10,806.575		
		TL & H LIME		83.080	763.746		
					11,570.321	\$63,452.02	\$961,262.27
Category Amount:						\$63,452.02	\$961,262.27
Category Number: 0100 ROADWAY							
0080	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	943.000	210.000		
				736.690	.000		
					210.000	\$.00	\$154,704.90

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2026

User: 01067505

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0040

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0095	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	196.000 1842.430	200.000 .000 200.000	\$.00	\$368,486.00
0105	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		4.000 11627.670	.000 2.000 2.000	\$23,255.34	\$23,255.34
Category Amount:						\$23,255.34	\$546,446.24
Category Number: 0110 ROADWAY							
0155	433-1000	REINF CONC APPROACH SLAB	SY	620.000 223.840	243.330 .000 243.330	\$.00	\$54,466.99
0160	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	35,439.000 16.180	14,117.361 2,344.278 16,461.639	\$37,930.42	\$266,349.32
0165	413-0750	TACK COAT	GL	16,037.000 2.600	6,242.000 789.000 7,031.000	\$2,051.40	\$18,280.60
0170	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		24,903.000 83.710	10,291.210 .000 10,291.210	\$.00	\$861,477.19
Category Amount:						\$39,981.82	\$1,200,574.10
Category Number: 0200 drain							
0195	668-1100	CATCH BASIN, GP 1	EA	42.000 3031.620	27.000 .500 27.500	\$1,515.81	\$83,369.55

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2026

User: 01067505

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0040

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 drain							
0240	500-3002	CLASS AA CONCRETE	CY	582.000	375.460		
				875.000	.000		
					375.460	\$.00	\$328,527.50
Category Amount:						\$1,515.81	\$411,897.05
Category Number: 0300 temp erosion							
0285	167-1500	WATER QUALITY INSPECTIONS	MO	8.000	34.000		
				101.520	1.000		
					35.000	\$101.52	\$3,553.20
Category Amount:						\$101.52	\$3,553.20
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0500	207-0203	FOUND BKFILL MATL, TP II	CY	87.000	65.333		
				100.000	7.259		
					72.592	\$725.90	\$7,259.20
0520	511-1000	BAR REINF STEEL	LB	85,357.000	55,754.000		
				1.670	12,788.000		
					68,542.000	\$21,355.96	\$114,465.14
0530	500-2100	CONCRETE BARRIER	LF	551.000	278.000		
				109.850	.000		
					278.000	\$.00	\$30,538.30
0535	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.410		
				1388580.830	.000		
					.410	\$.00	\$569,318.14
		1					
0540	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	424.000	192.920		
				236.920	.000		
					192.920	\$.00	\$45,706.61
		1					
0565	525-1000	COFFERDAM	EA	12.000	9.000		
				33218.250	1.000		
					10.000	\$33,218.25	\$332,182.50

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2026

User: 01067505

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0040

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK							
0575	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	600.000 44.010	475.000 58.333 533.333	\$2,567.24	\$23,471.99
0585	500-3002	CLASS AA CONCRETE	CY	520.000 1166.810	357.906 57.500 415.406	\$67,091.58	\$484,699.87
0590	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	2,604.000 248.140	1,183.750 .000 1,183.750	\$0.00	\$293,735.73
Category Amount:						\$124,958.93	\$1,901,377.48
Category Number: 0200 drain							
0620	668-2100	DROP INLET, GP 1	EA	3.000 2885.940	3.000 .000 3.000	\$0.00	\$8,657.82
Category Amount:						\$0.00	\$8,657.82
Category Number: 0100 ROADWAY							
0640	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	129.000 87.310	118.220 .000 118.220	\$0.00	\$10,321.79
0690	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	292.000 1029.890	291.000 .000 291.000	\$0.00	\$299,697.99
Category Amount:						\$0.00	\$310,019.78
Category Number: 0200 drain							
1013	668-2100	DROP INLET, GP 1	EA	.000 6000.000	4.000 .000 4.000	\$0.00	\$24,000.00
		Temp Drainage Box					
Category Amount:						\$0.00	\$24,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2026

User: 01067505

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101985-1

Estimate Number: 0040

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0016985

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0100 ROADWAY						
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	77,932.280		
				1.000	5,178.560		
					83,110.840	\$5,178.56	\$83,110.84
		(IN#9)					
					Category Amount:	\$5,178.56	\$83,110.84
	Category Number: 0801 BRIDGE NO. 1 - OVER THORNHILL CREEK						
9002	520-2216	PILING, PSC, 16 IN SQ	LF	.000	3,434.535		
				125.000	321.480		
					3,756.015	\$40,185.00	\$469,501.88
		Add Pay Item 520-2216, Piling In Place PSC, 16 In Sq					
					Category Amount:	\$40,185.00	\$469,501.88
					Project Total Amount:	\$697,411.30	\$23,034,725.34