

Rpt-ID: RCPEsprj

Georgia

Date: 02/12/2024

User: C0005611

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0023

Pay Period: 01/01/2024
to 01/31/2024

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1075 Days
Elapsed Calender Days: 750 Days
Percent Time: 69.77

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021
Date Awarded: 10/08/2021
Date Contract Executed: 11/22/2021
Date Notice to Proceed: 01/12/2022
Date Work Began: 01/13/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/21/2024

CUMMING GA 30028
Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$23,968,478.36

Original Contract Amount \$22,774,948.93

Funds Available \$9,358,299.77

Percent Complete 60.68%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$23,968,478.36	\$22,774,948.93	\$9,358,299.77	60.96%	\$185,467.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/12/2024

User: C0005611

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0023

Pay Period: 01/01/2024
to 01/31/2024

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,544,713.03	\$14,359,245.27	\$185,467.76
Total Earnings	\$14,544,713.03	\$14,359,245.27	\$185,467.76
Stockpiled Materials	\$65,465.56	\$65,465.56	\$0.00
Gross Earnings	\$14,610,178.59	\$14,424,710.83	\$185,467.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,610,178.59	\$14,424,710.83	
Total Payable:			\$185,467.76

Rpt-ID: RCPESPRJ

Georgia

Date: 02/12/2024

User: C0005611

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0023

Pay Period: 01/01/2024
to 01/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0030	150-1000	TRAFFIC CONTROL -	LS	1.000	.844		
				838378.240	.008		
					.852	\$6,707.03	\$714,298.26
		0014131					
0050	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.695		
				104180.390	.020		
					.715	\$2,083.61	\$74,488.98
0060	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	5,017.000	1,344.000		
				39.550	108.000		
					1,452.000	\$4,271.40	\$57,426.60
0065	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		8.000	5.000		
				9987.900	1.000		
					6.000	\$9,987.90	\$59,927.40
0070	600-0001	FLOWABLE FILL	CY	219.000	31.003		
				300.840	9.000		
					40.003	\$2,707.56	\$12,034.50
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		350.000	10.210		
				131.660	.000		
					10.210	\$0.00	\$1,344.25
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,841.000	6,822.640		
				84.620	.000		
					6,822.640	\$0.00	\$577,331.80
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,919.000	24,563.150		
				76.720	.000		
					24,563.150	\$0.00	\$1,884,484.87
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,595.000	77,665.730		
				28.430	2,968.940		
					80,634.670	\$84,406.96	\$2,292,443.67

Rpt-ID: RCPESPRJ

Georgia

Date: 02/12/2024

User: C0005611

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0023

Pay Period: 01/01/2024

to 01/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000	13,635.000		
				14.990	.000		
					13,635.000	\$.00	\$204,388.65
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000	1,495.000		
				38.370	.000		
					1,495.000	\$.00	\$57,363.15
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000	3,461.501		
				28.130	1,052.777		
					4,514.278	\$29,614.62	\$126,986.64
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000	79.060		
				65.320	.000		
					79.060	\$.00	\$5,164.20
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,130.000	450.887		
				46.280	173.000		
					623.887	\$8,006.44	\$28,873.49
0160	441-4030	CONC VALLEY GUTTER, 8 IN	SY	499.000	103.334		
				69.780	34.222		
					137.556	\$2,388.01	\$9,598.66
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000	350.000		
				64.320	.000		
					350.000	\$.00	\$22,512.00
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	227.000	217.000		
				721.440	.000		
					217.000	\$.00	\$156,552.48
0365	163-0232	TEMPORARY GRASSING	AC	31.000	42.027		
				546.300	1.129		
					43.156	\$616.77	\$23,576.12

Rpt-ID: RCPEsprj

Georgia

Date: 02/12/2024

User: C0005611

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0023

Pay Period: 01/01/2024
to 01/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0370	163-0240	MULCH	TN	1,102.000	595.644		
				236.730	5.400		
					601.044	\$1,278.34	\$142,285.15
0380	700-8000	FERTILIZER MIXED GRADE	TN	63.000	13.070		
				659.100	.125		
					13.195	\$82.39	\$8,696.82
0410	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	202.000	430.778		
				42.360	576.444		
					1,007.222	\$24,418.17	\$42,665.92
0415	603-7000	PLASTIC FILTER FABRIC	SY	322.000	501.711		
				2.620	576.444		
					1,078.155	\$1,510.28	\$2,824.77
0425	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,300.000	33,236.500		
				2.700	318.750		
					33,555.250	\$860.63	\$90,599.18
0430	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF	LF	27,650.000	13,682.000		
				0.770	661.000		
					14,343.000	\$508.97	\$11,044.11
0465	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	1.000	4.000		
				278.850	1.000		
					5.000	\$278.85	\$1,394.25
0480	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA	EA	211.000	109.500		
				167.310	3.000		
					112.500	\$501.93	\$18,822.38
0485	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	211.000	80.000		
				81.120	2.000		
					82.000	\$162.24	\$6,651.84

Rpt-ID: RCPESPRJ

Georgia

Date: 02/12/2024

User: C0005611

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0023

Pay Period: 01/01/2024
to 01/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
Category Number: 0100		ROADWAY					
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	96.250		
				2950.790	.000		
					96.250	\$.00	\$284,013.54
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	2.750		
				3118.050	.000		
					2.750	\$.00	\$8,574.64
0630	668-2100	DROP INLET, GP 1	EA	63.000	22.250		
				2585.700	.000		
					22.250	\$.00	\$57,531.83
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	23.750		
				2585.700	.000		
					23.750	\$.00	\$61,410.38
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	1.000		
				3311.000	.000		
					1.000	\$.00	\$3,311.00
0715	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.930		
				101570.420	.005		
					.935	\$507.85	\$94,968.34
	1						
0720	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.930		
				121807.920	.010		
					.940	\$1,218.08	\$114,499.44
	2						
0785	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	12.000	46.000		
				310.170	3.000		
					49.000	\$930.51	\$15,198.33

Rpt-ID: RCPESPRJ

Georgia

Date: 02/12/2024

User: C0005611

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0023

Pay Period: 01/01/2024
to 01/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	24.000		
				1166.100	1.000		
					25.000	\$1,166.10	\$29,152.50
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
9002	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	.000	92.000		
				28.480	44.000		
					136.000	\$1,253.12	\$3,873.28
		165-0112 MAINTENANCE OF STONE FILTER BERM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$185,467.76	\$7,310,594.31
Project Total Amount:						\$185,467.76	\$14,544,713.03