

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2024

User: C0005611

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0025

Pay Period: 03/01/2024
to 03/31/2024

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1075 Days
Elapsed Calender Days: 810 Days
Percent Time: 75.35

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021
Date Awarded: 10/08/2021
Date Contract Executed: 11/22/2021
Date Notice to Proceed: 01/12/2022
Date Work Began: 01/13/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/21/2024

CUMMING GA 30028
Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,090,556.16
Original Contract Amount \$22,774,948.93
Funds Available \$8,648,232.98
Percent Complete 63.83%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,090,556.16	\$22,774,948.93	\$8,648,232.98	64.10%	\$389,645.72

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2024

User: C0005611

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0025

Pay Period: 03/01/2024
to 03/31/2024

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,376,857.62	\$14,987,211.90	\$389,645.72
Total Earnings	\$15,376,857.62	\$14,987,211.90	\$389,645.72
Stockpiled Materials	\$65,465.56	\$65,465.56	\$0.00
Gross Earnings	\$15,442,323.18	\$15,052,677.46	\$389,645.72
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,442,323.18	\$15,052,677.46	
Total Payable:			\$389,645.72

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2024

User: C0005611

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0025

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	273,199.000 9.830	256,507.511 3,032.000 259,539.511	\$29,804.56	\$2,551,273.39
0030	150-1000	TRAFFIC CONTROL - 0014131	LS	1.000 838378.240	.857 .018 .875	\$15,090.81	\$733,580.96
0050	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 104180.390	.735 .020 .755	\$2,083.61	\$78,656.19
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		350.000 131.660	10.210 .000 10.210	\$.00	\$1,344.25
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,841.000 84.620	7,425.030 .000 7,425.030	\$.00	\$628,306.04
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,919.000 76.720	25,033.820 .000 25,033.820	\$.00	\$1,920,594.67
0115	318-3000	AGGR SURF CRS	TN	3,000.000 41.360	1,365.010 19.980 1,384.990	\$826.37	\$57,283.19
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000 14.990	16,577.000 884.000 17,461.000	\$13,251.16	\$261,740.39
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	18,161.000 14.990	9,466.000 3.000 9,469.000	\$44.97	\$141,940.31

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2024

User: C0005611

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0025

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000 38.370	1,495.000 .000 1,495.000	\$.00	\$57,363.15
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	6,965.946 557.778 7,523.724	\$15,690.30	\$211,642.36
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	124.750 167.624 292.374	\$10,949.20	\$19,097.87
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,130.000 46.280	675.721 33.252 708.973	\$1,538.90	\$32,811.27
0160	441-4030	CONC VALLEY GUTTER, 8 IN	SY	499.000 69.780	207.222 111.999 319.221	\$7,815.29	\$22,275.24
0165	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,078.000 53.640	1,138.135 888.888 2,027.023	\$47,679.95	\$108,729.51
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	446.444 617.887 1,064.331	\$39,742.49	\$68,457.77
0335	641-1200	GUARDRAIL, TP W	LF	6,147.000 31.420	2,936.780 1,151.130 4,087.910	\$36,168.50	\$128,442.13
0340	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	53.000 811.200	14.000 6.000 20.000	\$4,867.20	\$16,224.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2024

User: C0005611

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0025

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0345	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		2.000	11.000		
				13689.000	5.000		
					16.000	\$68,445.00	\$219,024.00
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL F		227.000	217.000		
				721.440	.000		
					217.000	\$.00	\$156,552.48
0360	700-6910	PERMANENT GRASSING	AC	62.000	21.475		
				963.300	.628		
					22.103	\$604.95	\$21,291.82
0370	163-0240	MULCH	TN	1,102.000	608.494		
				236.730	1.190		
					609.684	\$281.71	\$144,330.49
0375	700-7000	AGRICULTURAL LIME	TN	186.000	25.480		
				329.550	.620		
					26.100	\$204.32	\$8,601.26
0380	700-8000	FERTILIZER MIXED GRADE	TN	63.000	13.795		
				659.100	.150		
					13.945	\$98.87	\$9,191.15
0390	700-9300	SOD	SY	15,496.790	3,546.600		
				9.890	785.867		
					4,332.467	\$7,772.22	\$42,848.10
0410	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	202.000	1,007.222		
				42.360	47.333		
					1,054.555	\$2,005.03	\$44,670.95
0415	603-7000	PLASTIC FILTER FABRIC	SY	322.000	1,078.155		
				2.620	47.333		
					1,125.488	\$124.01	\$2,948.78

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2024

User: C0005611

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0025

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0420	716-2000	EROSION CONTROL MATS, SLOPES	SY	51,750.000	76,099.023		
				0.920	3,039.527		
					79,138.550	\$2,796.36	\$72,807.47
0425	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,300.000	33,555.250		
				2.700	189.750		
					33,745.000	\$512.33	\$91,111.50
0435	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	2,250.000	381.000		
				14.200	123.000		
					504.000	\$1,746.60	\$7,156.80
0470	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX	EA	12.000	6.750		
				3273.820	4.250		
					11.000	\$13,913.74	\$36,012.02
0500	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	15,940.000	8,891.000		
				49.730	394.000		
					9,285.000	\$19,593.62	\$461,743.05
0535	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,026.000	1,380.000		
				80.150	166.000		
					1,546.000	\$13,304.90	\$123,911.90
0550	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	252.000	.000		
				117.950	261.000		
					261.000	\$30,784.95	\$30,784.95
0600	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	4.000	4.000		
				2208.710	.000		
					4.000	\$.00	\$8,834.84
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	100.250		
				2950.790	.250		
					100.500	\$737.70	\$296,554.40

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2024

User: C0005611

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0025

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	2.750		
				3118.050	.000		
					2.750	\$.00	\$8,574.64
0630	668-2100	DROP INLET, GP 1	EA	63.000	22.750		
				2585.700	.000		
					22.750	\$.00	\$58,824.68
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	24.000		
				2585.700	.000		
					24.000	\$.00	\$62,056.80
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	1.000		
				3311.000	.000		
					1.000	\$.00	\$3,311.00
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	26.000		
				1166.100	1.000		
					27.000	\$1,166.10	\$31,484.70
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
Category Amount:						\$389,645.72	\$8,986,671.36
Project Total Amount:						\$389,645.72	\$15,376,857.62