

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0005611

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0029

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1075 Days
Elapsed Calender Days: 932 Days
Percent Time: 86.70

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021
Date Awarded: 10/08/2021
Date Contract Executed: 11/22/2021
Date Notice to Proceed: 01/12/2022
Date Work Began: 01/13/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/21/2024

CUMMING GA 30028
Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,090,556.16
Original Contract Amount \$22,774,948.93
Funds Available \$6,920,553.77
Percent Complete 71.14%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,090,556.16	\$22,774,948.93	\$6,920,553.77	71.27%	\$130,512.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0005611

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0029

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,138,520.39	\$17,008,007.77	\$130,512.62
Total Earnings	\$17,138,520.39	\$17,008,007.77	\$130,512.62
Stockpiled Materials	\$31,482.00	\$31,482.00	\$0.00
Gross Earnings	\$17,170,002.39	\$17,039,489.77	\$130,512.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,170,002.39	\$17,039,489.77	
Total Payable:			\$130,512.62

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0005611

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0029

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0030	150-1000	TRAFFIC CONTROL -	LS	1.000	.925		
				838378.240	.032		
					.957	\$26,828.10	\$802,327.98
		0014131					
0050	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.815		
				104180.390	.020		
					.835	\$2,083.61	\$86,990.63
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		350.000	34.920		
		L BITUM MATL & H LIME		131.660	.000		
					34.920	\$0.00	\$4,597.57
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		13,841.000	10,706.990		
		L & H LIME		84.620	.000		
					10,706.990	\$0.00	\$906,025.49
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,919.000	32,996.460		
		TL & H LIME		76.720	.000		
					32,996.460	\$0.00	\$2,531,488.41
0115	318-3000	AGGR SURF CRS	TN	3,000.000	1,384.990		
				41.360	376.550		
					1,761.540	\$15,574.11	\$72,857.29
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000	18,916.000		
				14.990	.000		
					18,916.000	\$0.00	\$283,550.84
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000	2,178.000		
				38.370	43.000		
					2,221.000	\$1,649.91	\$85,219.77
0140	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	3,055.000	15.409		
				61.360	223.093		
					238.502	\$13,688.99	\$14,634.48

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0005611

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0029

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	8,418.900 331.667 8,750.567	\$9,329.79	\$246,153.45
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	360.483 24.557 385.040	\$1,604.06	\$25,150.81
0165	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,078.000 53.640	2,316.356 217.778 2,534.134	\$11,681.61	\$135,930.95
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	1,064.330 .000 1,064.330	\$.00	\$68,457.71
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		227.000 721.440	217.000 .000 217.000	\$.00	\$156,552.48
0425	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,300.000 2.700	37,036.000 724.500 37,760.500	\$1,956.15	\$101,953.35
0460	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		1.000 557.700	4.500 .250 4.750	\$139.43	\$2,649.08
0500	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	15,940.000 49.730	9,864.000 54.000 9,918.000	\$2,685.42	\$493,222.14
0515	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,405.000 70.780	3,348.000 356.000 3,704.000	\$25,197.68	\$262,169.12

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0005611

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0029

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0535	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,026.000	1,546.000		
				80.150	140.000		
					1,686.000	\$11,221.00	\$135,132.90
0585	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	12.000	5.000		
				999.200	4.000		
					9.000	\$3,996.80	\$8,992.80
0595	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	5.000	2.000		
				1709.860	1.000		
					3.000	\$1,709.86	\$5,129.58
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	104.000		
				2950.790	.000		
					104.000	\$.00	\$306,882.16
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	2.750		
				3118.050	.000		
					2.750	\$.00	\$8,574.64
0630	668-2100	DROP INLET, GP 1	EA	63.000	26.000		
				2585.700	.000		
					26.000	\$.00	\$67,228.20
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	24.000		
				2585.700	.000		
					24.000	\$.00	\$62,056.80
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	1.000		
				3311.000	.000		
					1.000	\$.00	\$3,311.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0005611

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0029

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	30.000		
				1166.100	1.000		
					31.000	\$1,166.10	\$36,149.10
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
Category Amount:						\$130,512.62	\$6,917,669.62
Project Total Amount:						\$130,512.62	\$17,138,520.39