

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0005611

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0030

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1075 Days

Elapsed Calender Days: 963 Days

Percent Time: 89.58

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021

Date Awarded: 10/08/2021

Date Contract Executed: 11/22/2021

Date Notice to Proceed: 01/12/2022

Date Work Began: 01/13/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/21/2024

CUMMING GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,090,556.16

Original Contract Amount \$22,774,948.93

Funds Available \$6,764,255.46

Percent Complete 71.79%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,090,556.16	\$22,774,948.93	\$6,764,255.46	71.92%	\$156,298.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0005611

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0030

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,294,818.70	\$17,138,520.39	\$156,298.31
Total Earnings	\$17,294,818.70	\$17,138,520.39	\$156,298.31
Stockpiled Materials	\$31,482.00	\$31,482.00	\$0.00
Gross Earnings	\$17,326,300.70	\$17,170,002.39	\$156,298.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,326,300.70	\$17,170,002.39	

Total Payable: **\$156,298.31**

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: C0005611

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0030

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0030	150-1000	TRAFFIC CONTROL -	LS	1.000	.957		
				838378.240	.006		
					.963	\$5,030.27	\$807,358.25
		0014131					
0050	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.835		
				104180.390	.020		
					.855	\$2,083.61	\$89,074.23
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		350.000	34.920		
		L BITUM MATL & H LIME		131.660	.000		
					34.920	\$0.00	\$4,597.57
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		13,841.000	10,706.990		
		L & H LIME		84.620	.000		
					10,706.990	\$0.00	\$906,025.49
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,919.000	32,996.460		
		TL & H LIME		76.720	.000		
					32,996.460	\$0.00	\$2,531,488.41
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,595.000	87,588.070		
				28.430	90.740		
					87,678.810	\$2,579.74	\$2,492,708.57
0115	318-3000	AGGR SURF CRS	TN	3,000.000	1,761.540		
				41.360	786.920		
					2,548.460	\$32,547.01	\$105,404.31
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000	18,916.000		
				14.990	.000		
					18,916.000	\$0.00	\$283,550.84
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	18,161.000	9,563.000		
				14.990	31.000		
					9,594.000	\$464.69	\$143,814.06

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: C0005611

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0030

Pay Period: 08/01/2024

to 08/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000 38.370	2,221.000 .000 2,221.000	\$.00	\$85,219.77
0140	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	3,055.000 61.360	238.502 58.236 296.738	\$3,573.36	\$18,207.84
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	8,750.567 97.778 8,848.345	\$2,750.50	\$248,903.94
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	385.040 .000 385.040	\$.00	\$25,150.81
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	1,064.330 .000 1,064.330	\$.00	\$68,457.71
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	227.000 721.440	217.000 .000 217.000	\$.00	\$156,552.48
0480	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		211.000 167.310	132.500 8.250 140.750	\$1,380.31	\$23,548.88
0500	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	15,940.000 49.730	9,918.000 1,256.000 11,174.000	\$62,460.88	\$555,683.02
0505	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	1,209.000 49.120	1,000.000 199.000 1,199.000	\$9,774.88	\$58,894.88

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0005611

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0030

Pay Period: 08/01/2024

to 08/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0515	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,405.000	3,704.000		
				70.780	50.000		
					3,754.000	\$3,539.00	\$265,708.12
0585	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	12.000	9.000		
				999.200	1.000		
					10.000	\$999.20	\$9,992.00
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	104.000		
				2950.790	7.500		
					111.500	\$22,130.93	\$329,013.09
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	2.750		
				3118.050	.000		
					2.750	\$.00	\$8,574.64
0630	668-2100	DROP INLET, GP 1	EA	63.000	26.000		
				2585.700	1.500		
					27.500	\$3,878.55	\$71,106.75
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	24.000		
				2585.700	.750		
					24.750	\$1,939.28	\$63,996.08
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	1.000		
				3311.000	.000		
					1.000	\$.00	\$3,311.00
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	31.000		
				1166.100	1.000		
					32.000	\$1,166.10	\$37,315.20

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: C0005611

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0030

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
Category Amount:						\$156,298.31	\$9,397,938.83
Project Total Amount:						\$156,298.31	\$17,294,818.70