

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2024

User: C0005611

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0031

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1075 Days

Elapsed Calender Days: 993 Days

Percent Time: 92.37

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021

Date Awarded: 10/08/2021

Date Contract Executed: 11/22/2021

Date Notice to Proceed: 01/12/2022

Date Work Began: 01/13/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/21/2024

CUMMING GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,090,556.16

Original Contract Amount \$22,774,948.93

Funds Available \$6,462,572.85

Percent Complete 73.04%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,090,556.16	\$22,774,948.93	\$6,462,572.85	73.17%	\$301,682.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2024

User: C0005611

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0031

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,596,501.31	\$17,294,818.70	\$301,682.61
Total Earnings	\$17,596,501.31	\$17,294,818.70	\$301,682.61
Stockpiled Materials	\$31,482.00	\$31,482.00	\$0.00
Gross Earnings	\$17,627,983.31	\$17,326,300.70	\$301,682.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,627,983.31	\$17,326,300.70	

Total Payable: **\$301,682.61**

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2024

User: C0005611

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0031

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0030	150-1000	TRAFFIC CONTROL -	LS	1.000	.963		
				838378.240	.006		
					.969	\$5,030.27	\$812,388.51
		0014131					
0050	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.855		
				104180.390	.020		
					.875	\$2,083.61	\$91,157.84
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		350.000	34.920		
		L BITUM MATL & H LIME		131.660	.000		
					34.920	\$0.00	\$4,597.57
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		13,841.000	10,706.990		
		L & H LIME		84.620	.000		
					10,706.990	\$0.00	\$906,025.49
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,919.000	32,996.460		
		TL & H LIME		76.720	.000		
					32,996.460	\$0.00	\$2,531,488.41
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,595.000	87,678.810		
				28.430	6,979.880		
					94,658.690	\$198,437.99	\$2,691,146.56
0115	318-3000	AGGR SURF CRS	TN	3,000.000	2,548.460		
				41.360	561.810		
					3,110.270	\$23,236.46	\$128,640.77
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000	18,916.000		
				14.990	.000		
					18,916.000	\$0.00	\$283,550.84
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	18,161.000	9,594.000		
				14.990	602.000		
					10,196.000	\$9,023.98	\$152,838.04

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2024

User: C0005611

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0031

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000 38.370	2,221.000 .000 2,221.000	\$0.00	\$85,219.77
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	8,848.350 .000 8,848.350	\$0.00	\$248,904.09
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	385.040 .000 385.040	\$0.00	\$25,150.81
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	1,064.330 .000 1,064.330	\$0.00	\$68,457.71
0235	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		900.000 17.900	36.000 32.500 68.500	\$581.75	\$1,226.15
0240	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		814.000 18.970	.000 23.160 23.160	\$439.35	\$439.35
0250	636-2070	GALV STEEL POSTS, TP 7	LF	4,261.000 10.630	44.000 108.840 152.840	\$1,156.97	\$1,624.69
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		227.000 721.440	217.000 .000 217.000	\$0.00	\$156,552.48
0360	700-6910	PERMANENT GRASSING	AC	62.000 963.300	34.695 2.225 36.920	\$2,143.34	\$35,565.04

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2024

User: C0005611

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0031

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0370	163-0240	MULCH	TN	1,102.000 236.730	629.867 3.706 633.573	\$877.32	\$149,985.74
0375	700-7000	AGRICULTURAL LIME	TN	186.000 329.550	38.660 2.360 41.020	\$777.74	\$13,518.14
0380	700-8000	FERTILIZER MIXED GRADE	TN	63.000 659.100	17.095 .600 17.695	\$395.46	\$11,662.77
0390	700-9300	SOD	SY	15,496.790 9.890	6,251.529 824.989 7,076.518	\$8,159.14	\$69,986.76
0420	716-2000	EROSION CONTROL MATS, SLOPES	SY	51,750.000 0.920	93,074.606 6,445.222 99,519.828	\$5,929.60	\$91,558.24
0425	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,300.000 2.700	37,760.500 322.500 38,083.000	\$870.75	\$102,824.10
0430	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,650.000 0.770	14,423.000 48.000 14,471.000	\$36.96	\$11,142.67
0480	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		211.000 167.310	140.750 15.000 155.750	\$2,509.65	\$26,058.53
0500	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	15,940.000 49.730	11,174.000 461.000 11,635.000	\$22,925.53	\$578,608.55

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2024

User: C0005611

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0031

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0515	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,405.000	3,754.000		
				70.780	-288.000		
					3,466.000	\$-20,384.64	\$245,323.48
0535	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,026.000	1,686.000		
				80.150	43.000		
					1,729.000	\$3,446.45	\$138,579.35
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	111.500		
				2950.790	8.500		
					120.000	\$25,081.72	\$354,094.80
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	2.750		
				3118.050	.000		
					2.750	\$.00	\$8,574.64
0630	668-2100	DROP INLET, GP 1	EA	63.000	27.500		
				2585.700	2.250		
					29.750	\$5,817.83	\$76,924.58
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	24.750		
				2585.700	.750		
					25.500	\$1,939.28	\$65,935.35
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	1.000		
				3311.000	.000		
					1.000	\$.00	\$3,311.00
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	32.000		
				1166.100	1.000		
					33.000	\$1,166.10	\$38,481.30

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2024

User: C0005611

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0031

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
Category Amount:						\$301,682.61	\$10,215,825.01
Project Total Amount:						\$301,682.61	\$17,596,501.31