

Rpt-ID: RCPEsprj

Georgia

Date: 11/20/2024

User: C0005611

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0032

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1075 Days
Elapsed Calender Days: 1024 Days
Percent Time: 95.26

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021
Date Awarded: 10/08/2021
Date Contract Executed: 11/22/2021
Date Notice to Proceed: 01/12/2022
Date Work Began: 01/13/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/21/2024

CUMMING GA 30028
Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,090,556.16
Original Contract Amount \$22,774,948.93
Funds Available \$5,357,372.59
Percent Complete 77.63%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,090,556.16	\$22,774,948.93	\$5,357,372.59	77.76%	\$1,105,200.26

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: C0005611

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0032

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,701,701.57	\$17,596,501.31	\$1,105,200.26
Total Earnings	\$18,701,701.57	\$17,596,501.31	\$1,105,200.26
Stockpiled Materials	\$31,482.00	\$31,482.00	\$0.00
Gross Earnings	\$18,733,183.57	\$17,627,983.31	\$1,105,200.26
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,733,183.57	\$17,627,983.31	

Total Payable: **\$1,105,200.26**

Rpt-ID: RCPEsprj

Georgia

Date: 11/20/2024

User: C0005611

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0032

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0030	150-1000	TRAFFIC CONTROL -	LS	1.000	.969		
				838378.240	.013		
					.982	\$10,898.92	\$823,287.43
		0014131					
0050	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.875		
				104180.390	.020		
					.895	\$2,083.61	\$93,241.45
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		350.000	34.920		
		L BITUM MATL & H LIME		131.660	.000		
					34.920	\$0.00	\$4,597.57
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		13,841.000	10,706.990		
		L & H LIME		84.620	402.670		
					11,109.660	\$34,073.94	\$940,099.43
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,919.000	32,996.460		
		TL & H LIME		76.720	4,474.620		
					37,471.080	\$343,292.85	\$2,874,781.26
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,595.000	94,658.690		
				28.430	14,405.640		
					109,064.330	\$409,552.35	\$3,100,698.90
0115	318-3000	AGGR SURF CRS	TN	3,000.000	3,110.270		
				41.360	129.090		
					3,239.360	\$5,339.16	\$133,979.93
0120	413-0750	TACK COAT	GL	31,574.000	10,326.000		
				3.060	1,324.000		
					11,650.000	\$4,051.44	\$35,649.00
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000	18,916.000		
				14.990	3,427.000		
					22,343.000	\$51,370.73	\$334,921.57

Rpt-ID: RCPEsprj

Georgia

Date: 11/20/2024

User: C0005611

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0032

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	18,161.000 14.990	10,196.000 3,058.000 13,254.000	\$45,839.42	\$198,677.46
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000 38.370	2,221.000 .000 2,221.000	\$0.00	\$85,219.77
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	8,848.345 594.513 9,442.858	\$16,723.65	\$265,627.60
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	385.040 51.055 436.095	\$3,334.91	\$28,485.73
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,130.000 46.280	1,041.476 83.388 1,124.864	\$3,859.20	\$52,058.71
0165	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,078.000 53.640	2,534.134 118.445 2,652.579	\$6,353.39	\$142,284.34
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	1,064.330 .000 1,064.330	\$0.00	\$68,457.71
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		227.000 721.440	217.000 .000 217.000	\$0.00	\$156,552.48
0500	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	15,940.000 49.730	11,635.000 1,232.000 12,867.000	\$61,267.36	\$639,875.91

Rpt-ID: RCPEsprj

Georgia

Date: 11/20/2024

User: C0005611

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0032

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0535	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,026.000	1,729.000		
				80.150	153.000		
					1,882.000	\$12,262.95	\$150,842.30
0595	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	5.000	3.000		
				1709.860	1.000		
					4.000	\$1,709.86	\$6,839.44
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	120.000		
				2950.790	9.750		
					129.750	\$28,770.20	\$382,865.00
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	2.750		
				3118.050	.000		
					2.750	\$.00	\$8,574.64
0630	668-2100	DROP INLET, GP 1	EA	63.000	29.750		
				2585.700	3.750		
					33.500	\$9,696.38	\$86,620.95
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	25.500		
				2585.700	1.500		
					27.000	\$3,878.55	\$69,813.90
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	1.000		
				3311.000	.000		
					1.000	\$.00	\$3,311.00
0670	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	573.000	323.000		
				45.320	30.000		
					353.000	\$1,359.60	\$15,997.96

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: C0005611

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0032

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0680	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	22.000	11.000		
				1287.520	2.000		
					13.000	\$2,575.04	\$16,737.76
0785	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	12.000	50.000		
				310.170	2.000		
					52.000	\$620.34	\$16,128.84
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	33.000		
				1166.100	1.000		
					34.000	\$1,166.10	\$39,647.40
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
137	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000	460.683		
				39.960	648.051		
					1,108.734	\$25,896.12	\$44,305.01
		ADD MISSING 441-0740 CONCRETE MEDIAN 4 IN ADDED BY SUPPLEMENTAL AGREEMENT					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	254,347.840		
				1.000	19,224.190		
					273,572.030	\$19,224.19	\$273,572.03
		(IN#9)					
Category Amount:						\$1,105,200.26	\$11,098,033.37
Project Total Amount:						\$1,105,200.26	\$18,701,701.57