

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0005611

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0034

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1075 Days
Elapsed Calender Days: 1085 Days
Percent Time: 100.93

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021
Date Awarded: 10/08/2021
Date Contract Executed: 11/22/2021
Date Notice to Proceed: 01/12/2022
Date Work Began: 01/13/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/21/2024

CUMMING GA 30028
Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,090,556.16
Original Contract Amount \$22,774,948.93
Funds Available \$2,579,467.37
Percent Complete 89.38%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,090,556.16	\$22,774,948.93	\$2,579,467.37	89.29%	\$933,847.33

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0005611

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0034

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,532,716.79	\$20,545,759.46	\$986,957.33
Total Earnings	\$21,532,716.79	\$20,545,759.46	\$986,957.33
Stockpiled Materials	\$31,482.00	\$31,482.00	\$0.00
Gross Earnings	\$21,564,198.79	\$20,577,241.46	\$986,957.33
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$53,110.00)	\$0.00	(\$53,110.00)
Total:	\$21,511,088.79	\$20,577,241.46	
		Total Payable:	\$933,847.33

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0005611

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0034

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0014131

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		350.000	34.920	\$.00	\$4,597.57
				131.660	.000		
					34.920		
0085	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		11,158.000	1,031.500	\$429,451.26	\$535,076.86
				102.400	4,193.860		
					5,225.360		
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,841.000	14,702.780	\$24,945.98	\$1,269,095.22
				84.620	294.800		
					14,997.580		
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,919.000	47,225.960	\$36,515.65	\$3,659,691.30
				76.720	475.960		
					47,701.920		
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,595.000	120,122.730	\$4,039.33	\$3,419,128.55
				28.430	142.080		
					120,264.810		
0120	413-0750	TACK COAT	GL	31,574.000	14,611.000	\$9,115.74	\$53,825.40
				3.060	2,979.000		
					17,590.000		
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000	25,206.000	\$.00	\$377,837.94
				14.990	.000		
					25,206.000		
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	18,161.000	15,757.000	\$359.76	\$236,557.19
				14.990	24.000		
					15,781.000		
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000	2,221.000	\$.00	\$85,219.77
				38.370	.000		
					2,221.000		

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0005611

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0034

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0140	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	3,055.000 61.360	584.791 195.279 780.070	\$11,982.32	\$47,865.10
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	10,401.747 2,115.147 12,516.894	\$59,499.09	\$352,100.23
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	442.782 104.117 546.899	\$6,800.92	\$35,723.44
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,130.000 46.280	1,220.726 94.165 1,314.891	\$4,357.96	\$60,853.16
0160	441-4030	CONC VALLEY GUTTER, 8 IN	SY	499.000 69.780	478.360 366.835 845.195	\$25,597.75	\$58,977.71
0165	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,078.000 53.640	2,741.496 154.294 2,895.790	\$8,276.33	\$155,330.18
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	1,064.331 1,045.600 2,109.931	\$67,252.99	\$135,710.76
0195	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 134322.390	.580 .200 .780	\$26,864.48	\$104,771.46
0235	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		900.000 17.900	68.500 92.000 160.500	\$1,646.80	\$2,872.95

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0005611

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0034

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0240	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		814.000	23.160		
				18.970	77.800		
					100.960	\$1,475.87	\$1,915.21
0250	636-2070	GALV STEEL POSTS, TP 7	LF	4,261.000	152.840		
				10.630	279.060		
					431.900	\$2,966.41	\$4,591.10
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	227.000	217.000		
				721.440	.000		
					217.000	\$.00	\$156,552.48
0360	700-6910	PERMANENT GRASSING	AC	62.000	36.920		
				963.300	2.118		
					39.038	\$2,040.27	\$37,605.31
0375	700-7000	AGRICULTURAL LIME	TN	186.000	41.020		
				329.550	2.200		
					43.220	\$725.01	\$14,243.15
0380	700-8000	FERTILIZER MIXED GRADE	TN	63.000	17.695		
				659.100	.550		
					18.245	\$362.51	\$12,025.28
0390	700-9300	SOD	SY	15,496.790	7,076.518		
				9.890	1,596.054		
					8,672.572	\$15,784.97	\$85,771.74
0395	711-0100	TURF REINFORCING MATTING, TP 1	SY	1,921.000	849.778		
				5.580	337.777		
					1,187.555	\$1,884.80	\$6,626.56
0420	716-2000	EROSION CONTROL MATS, SLOPES	SY	51,750.000	99,519.828		
				0.920	3,433.333		
					102,953.161	\$3,158.67	\$94,716.91

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0005611

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0034

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
Category Number: 0100 ROADWAY							
0510	550-1182	STORM DRAIN PIPE, 18 IN, H 15-20	LF	204.000	167.000		
				67.590	37.000		
					204.000	\$2,500.83	\$13,788.36
0540	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	334.000	219.000		
				80.450	103.000		
					322.000	\$8,286.35	\$25,904.90
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	144.000		
				2950.790	.000		
					144.000	\$.00	\$424,913.76
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	2.750		
				3118.050	.000		
					2.750	\$.00	\$8,574.64
0630	668-2100	DROP INLET, GP 1	EA	63.000	37.000		
				2585.700	.000		
					37.000	\$.00	\$95,670.90
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	27.000		
				2585.700	1.000		
					28.000	\$2,585.70	\$72,399.60
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	3.000		
				3311.000	.000		
					3.000	\$.00	\$9,933.00
0715	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.935		
				101570.420	.045		
					.980	\$4,570.67	\$99,539.01

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0005611

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0034

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0720	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.940		
				121807.920	.040		
					.980	\$4,872.32	\$119,371.76
	2						
0725	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.940		
				96441.170	.040		
					.980	\$3,857.65	\$94,512.35
	3						
0730	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.530		
				83592.370	.440		
					.970	\$36,780.64	\$81,084.60
	4						
0735	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.310		
				109084.440	.660		
					.970	\$71,995.73	\$105,811.91
	5						
0740	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.444		
				99495.390	.526		
					.970	\$52,334.58	\$96,510.53
	7						
0795	163-0540	CONSTRUCT AND REMOVE RETROFIT, STA NO -	EA	1.000	.000		
				2881.400	1.000		
					1.000	\$2,881.40	\$2,881.40
	1012+35.25						
0805	163-0540	CONSTRUCT AND REMOVE RETROFIT, STA NO -	EA	1.000	.000		
				2902.110	1.000		
					1.000	\$2,902.11	\$2,902.11
	1032+57.39						
0815	163-0540	CONSTRUCT AND REMOVE RETROFIT, STA NO -	EA	1.000	.000		
				2744.620	1.000		
					1.000	\$2,744.62	\$2,744.62
	1058+43.34						
0825	163-0540	CONSTRUCT AND REMOVE RETROFIT, STA NO -	EA	1.000	.750		
				2867.830	.250		
					1.000	\$716.96	\$2,867.83
	1069+81.72						

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0005611

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0034

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty This Period		
Supplemental Description 2							
Category Number: 0100 ROADWAY							
0835	163-0540	CONSTRUCT AND REMOVE RETROFIT, STA NO - EA		1.000	.000		
				2895.620	1.000		
		1081+85.36			1.000	\$2,895.62	\$2,895.62
0845	163-0540	CONSTRUCT AND REMOVE RETROFIT, STA NO - EA		1.000	.000		
				2895.620	1.000		
		1113+35.99			1.000	\$2,895.62	\$2,895.62
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	35.000		
				1166.100	1.000		
					36.000	\$1,166.10	\$41,979.60
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
137	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000	1,335.590		
				39.960	425.353		
					1,760.943	\$16,997.11	\$70,367.28
		ADD MISSING 441-0740 CONCRETE MEDIAN 4 IN ADDED BY SUPPLEMENTAL AGREEMENT					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	326,865.320		
				1.000	20,868.450		
					347,733.770	\$20,868.45	\$347,733.77
		(IN#9)					
Category Amount:						\$986,957.33	\$12,738,846.59
Project Total Amount:						\$986,957.33	\$21,532,716.79