

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: C0005611

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0035

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1075 Days

Elapsed Calender Days: 1116 Days

Percent Time: 103.81

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021

Date Awarded: 10/08/2021

Date Contract Executed: 11/22/2021

Date Notice to Proceed: 01/12/2022

Date Work Began: 01/13/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/21/2024

CUMMING GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,090,556.16

Original Contract Amount \$22,774,948.93

Funds Available \$2,364,925.38

Percent Complete 91.01%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,090,556.16	\$22,774,948.93	\$2,364,925.38	90.18%	\$214,541.99

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: C0005611

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0035

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,925,799.08	\$21,532,716.79	\$393,082.29
Total Earnings	\$21,925,799.08	\$21,532,716.79	\$393,082.29
Stockpiled Materials	\$17,582.70	\$31,482.00	(\$13,899.30)
Gross Earnings	\$21,943,381.78	\$21,564,198.79	\$379,182.99
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$217,751.00)	(\$53,110.00)	(\$164,641.00)
Total:	\$21,725,630.78	\$21,511,088.79	

Total Payable: \$214,541.99

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: C0005611

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0035

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		350.000 131.660	34.920 .000 34.920	\$0.00	\$4,597.57
0080	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,231.000 123.590	.000 22.070 22.070	\$2,727.63	\$2,727.63
0085	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		11,158.000 102.400	5,225.360 2,267.200 7,492.560	\$232,161.28	\$767,238.14
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,841.000 84.620	14,997.580 96.790 15,094.370	\$8,190.37	\$1,277,285.59
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,919.000 76.720	47,701.920 .000 47,701.920	\$0.00	\$3,659,691.30
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,595.000 28.430	120,264.810 359.730 120,624.540	\$10,227.12	\$3,429,355.67
0105	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	22,075.000 3.100	1,393.556 526.667 1,920.223	\$1,632.67	\$5,952.69
0120	413-0750	TACK COAT	GL	31,574.000 3.060	17,590.000 1,485.000 19,075.000	\$4,544.10	\$58,369.50
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000 14.990	25,206.000 .000 25,206.000	\$0.00	\$377,837.94

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: C0005611

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0035

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000 38.370	2,221.000 .000 2,221.000	\$0.00	\$85,219.77
0140	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	3,055.000 61.360	780.070 111.153 891.223	\$6,820.35	\$54,685.44
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	12,516.894 14.639 12,531.533	\$411.80	\$352,512.02
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	546.900 .000 546.900	\$0.00	\$35,723.51
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,130.000 46.280	1,314.891 7.778 1,322.669	\$359.97	\$61,213.12
0160	441-4030	CONC VALLEY GUTTER, 8 IN	SY	499.000 69.780	845.195 34.222 879.417	\$2,388.01	\$61,365.72
0165	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,078.000 53.640	2,895.790 592.778 3,488.568	\$31,796.61	\$187,126.79
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	2,109.931 141.555 2,251.486	\$9,104.82	\$144,815.58
0235	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		900.000 17.900	160.500 196.750 357.250	\$3,521.83	\$6,394.78

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2025

User: C0005611

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0035

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0240	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		814.000 18.970	100.960 208.700 309.660	\$3,959.04	\$5,874.25
0250	636-2070	GALV STEEL POSTS, TP 7	LF	4,261.000 10.630	431.900 703.340 1,135.240	\$7,476.50	\$12,067.60
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	227.000 721.440	217.000 .000 217.000	\$0.00	\$156,552.48
0360	700-6910	PERMANENT GRASSING	AC	62.000 963.300	39.038 4.408 43.446	\$4,246.23	\$41,851.53
0370	163-0240	MULCH	TN	1,102.000 236.730	633.573 17.533 651.106	\$4,150.59	\$154,136.32
0375	700-7000	AGRICULTURAL LIME	TN	186.000 329.550	43.220 4.400 47.620	\$1,450.02	\$15,693.17
0380	700-8000	FERTILIZER MIXED GRADE	TN	63.000 659.100	18.245 1.100 19.345	\$725.01	\$12,750.29
0610	668-1100	CATCH BASIN, GP 1	EA	141.000 2950.790	144.000 1.000 145.000	\$2,950.79	\$427,864.55
0620	668-1200	CATCH BASIN, GP 2	EA	3.000 3118.050	2.750 .000 2.750	\$0.00	\$8,574.64

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2025

User: C0005611

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0035

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
0630	668-2100	DROP INLET, GP 1	EA	63.000	37.000		
				2585.700	.250		
					37.250	\$646.43	\$96,317.33
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	28.000		
				2585.700	.000		
					28.000	\$.00	\$72,399.60
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	3.000		
				3311.000	.000		
					3.000	\$.00	\$9,933.00
0705	615-1000	JACK OR BORE PIPE -	LF	252.000	70.000		
				1056.450	26.490		
					96.490	\$27,985.36	\$101,936.86
		STEEL, 60 IN DIA, 0.500 IN, THK					
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	36.000		
				1166.100	1.000		
					37.000	\$1,166.10	\$43,145.70
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
0910	550-9000	VIDEO INSPECTION	LF	4,385.000	.000		
				3.300	4,117.400		
					4,117.400	\$13,587.42	\$13,587.42
137	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000	1,760.943		
				39.960	26.389		
					1,787.332	\$1,054.50	\$71,421.79
		ADD MISSING 441-0740 CONCRETE MEDIAN 4 IN					
		ADDED BY SUPPLEMENTAL AGREEMENT					

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0035

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	347,733.770		
				1.000	9,797.740		
					357,531.510	\$9,797.74	\$357,531.51
		(IN#9)					
Category Amount:						\$393,082.29	\$12,178,031.69
Project Total Amount:						\$393,082.29	\$21,925,799.08