

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0005611

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed:

1075 Days

Elapsed Calender Days:

1144 Days

Percent Time:

106.42

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let:

08/20/2021

Date Awarded:

10/08/2021

Date Contract Executed:

11/22/2021

Date Notice to Proceed:

01/12/2022

Date Work Began:

01/13/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/21/2024

CUMMING

GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,090,556.16

Original Contract Amount \$22,774,948.93

Funds Available \$1,855,127.59

Percent Complete 93.75%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,090,556.16	\$22,774,948.93	\$1,855,127.59	92.30%	\$509,797.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2025

User: C0005611

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$22,584,304.87	\$21,925,799.08	\$658,505.79
Total Earnings	\$22,584,304.87	\$21,925,799.08	\$658,505.79
Stockpiled Materials	\$17,582.70	\$17,582.70	\$0.00
Gross Earnings	\$22,601,887.57	\$21,943,381.78	\$658,505.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$366,459.00)	(\$217,751.00)	(\$148,708.00)
Total:	\$22,235,428.57	\$21,725,630.78	
		Total Payable:	\$509,797.79

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0005611

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		350.000	34.920	\$.00	\$4,597.57
				131.660	.000		
				34.920			
0080	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,231.000	22.070	\$32,114.86	\$34,842.49
				123.590	259.850		
				281.920			
0085	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		11,158.000	7,492.560	\$424,880.13	\$1,192,118.27
				102.400	4,149.220		
				11,641.780			
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,841.000	15,094.370	\$18,691.71	\$1,295,977.30
				84.620	220.890		
				15,315.260			
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,919.000	47,701.920	\$.00	\$3,659,691.30
				76.720	.000		
				47,701.920			
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,595.000	120,624.540	\$20,013.58	\$3,449,369.26
				28.430	703.960		
				121,328.500			
0105	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	22,075.000	1,920.223	\$2,978.41	\$8,931.10
				3.100	960.777		
				2,881.000			
0120	413-0750	TACK COAT	GL	31,574.000	19,075.000	\$8,154.90	\$66,524.40
				3.060	2,665.000		
				21,740.000			
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000	25,206.000	\$1,019.32	\$378,857.26
				14.990	68.000		
				25,274.000			

Estimate Summary By Project

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0014131

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000	2,221.000		
				38.370	.000		
					2,221.000	\$.00	\$85,219.77
0140	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	3,055.000	891.223		
				61.360	535.111		
					1,426.334	\$32,834.41	\$87,519.85
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000	12,531.533		
				28.130	30.000		
					12,561.533	\$843.90	\$353,355.92
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000	546.899		
				65.320	22.222		
					569.121	\$1,451.54	\$37,174.98
0165	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,078.000	3,488.568		
				53.640	170.780		
					3,659.348	\$9,160.64	\$196,287.43
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000	2,251.486		
				64.320	135.333		
					2,386.819	\$8,704.62	\$153,520.20
0195	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.780		
				134322.390	.120		
					.900	\$16,118.69	\$120,890.15
		2					
0200	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	1,660.000	410.000		
				8.620	1,195.000		
					1,605.000	\$10,300.90	\$13,835.10
0225	687-1000	TRAFFIC SIGNAL TIMING -	LS	1.000	.000		
				2725.640	1.000		
					1.000	\$2,725.64	\$2,725.64
		0014131					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2025

User: C0005611

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0235	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		900.000 17.900	357.250 29.250 386.500	\$523.58	\$6,918.35
0240	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		814.000 18.970	309.660 52.500 362.160	\$995.93	\$6,870.18
0250	636-2070	GALV STEEL POSTS, TP 7	LF	4,261.000 10.630	1,135.240 122.840 1,258.080	\$1,305.79	\$13,373.39
0325	654-1001	RAISED PVMT MARKERS TP 1	EA	388.000 4.570	.000 136.000 136.000	\$621.52	\$621.52
0330	654-1003	RAISED PVMT MARKERS TP 3	EA	2,298.000 4.570	.000 701.000 701.000	\$3,203.57	\$3,203.57
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		227.000 721.440	217.000 .000 217.000	\$.00	\$156,552.48
0370	163-0240	MULCH	TN	1,102.000 236.730	651.106 5.792 656.898	\$1,371.14	\$155,507.46
0390	700-9300	SOD	SY	15,496.790 9.890	8,672.572 355.458 9,028.030	\$3,515.48	\$89,287.22
0535	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,026.000 80.150	1,882.000 96.000 1,978.000	\$7,694.40	\$158,536.70

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0005611

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0540	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	334.000	322.000		
				80.450	173.000		
					495.000	\$13,917.85	\$39,822.75
0560	550-1362	STORM DRAIN PIPE, 36 IN, H 15-20	LF	112.000	173.000		
				106.300	-58.000		
					115.000	\$-6,165.40	\$12,224.50
0595	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	5.000	4.000		
				1709.860	1.000		
					5.000	\$1,709.86	\$8,549.30
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	145.000		
				2950.790	4.000		
					149.000	\$11,803.16	\$439,667.71
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	2.750		
				3118.050	.250		
					3.000	\$779.51	\$9,354.15
0630	668-2100	DROP INLET, GP 1	EA	63.000	37.250		
				2585.700	1.750		
					39.000	\$4,524.98	\$100,842.30
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	28.000		
				2585.700	.000		
					28.000	\$0.00	\$72,399.60
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$0.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	3.000		
				3311.000	.000		
					3.000	\$0.00	\$9,933.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2025

User: C0005611

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0680	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	22.000	13.000		
				1287.520	2.000		
					15.000	\$2,575.04	\$19,312.80
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	37.000		
				1166.100	1.000		
					38.000	\$1,166.10	\$44,311.80
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$0.00	\$2,516.53
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	357,531.510		
				1.000	18,970.030		
					376,501.540	\$18,970.03	\$376,501.54
		(IN#9)					
Category Amount:						\$658,505.79	\$12,869,509.20
Project Total Amount:						\$658,505.79	\$22,584,304.87