

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: C0005611

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0037

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1091 Days

Elapsed Calender Days: 1175 Days

Percent Time: 107.70

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021

Date Awarded: 10/08/2021

Date Contract Executed: 11/22/2021

Date Notice to Proceed: 01/12/2022

Date Work Began: 01/13/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/06/2025

CUMMING GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,141,793.26

Original Contract Amount \$22,774,948.93

Funds Available \$1,564,283.37

Percent Complete 95.65%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,141,793.26	\$22,774,948.93	\$1,564,283.37	93.52%	\$342,081.32

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: C0005611

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0037

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,091,027.19	\$22,584,304.87	\$506,722.32
Total Earnings	\$23,091,027.19	\$22,584,304.87	\$506,722.32
Stockpiled Materials	\$17,582.70	\$17,582.70	\$0.00
Gross Earnings	\$23,108,609.89	\$22,601,887.57	\$506,722.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$531,100.00)	(\$366,459.00)	(\$164,641.00)
Total:	\$22,577,509.89	\$22,235,428.57	
		Total Payable:	\$342,081.32

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2025

User: C0005611

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0037

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
Category Number: 0100 ROADWAY							
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		350.000	34.920		
		L BITUM MATL & H LIME		131.660	.000		
					34.920	\$.00	\$4,597.57
0080	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,231.000	281.920		
		MATL & H LIME		123.590	380.760		
					662.680	\$47,058.13	\$81,900.62
0085	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		11,158.000	11,641.780		
		R-MODIFIED BITUM MATL & H LIME		102.400	2,112.100		
					13,753.880	\$216,279.04	\$1,408,397.31
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		13,841.000	15,315.260		
		L & H LIME		84.620	19.110		
					15,334.370	\$1,617.09	\$1,297,594.39
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,919.000	47,701.920		
		TL & H LIME		76.720	.000		
					47,701.920	\$.00	\$3,659,691.30
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,595.000	121,328.500		
				28.430	221.580		
					121,550.080	\$6,299.52	\$3,455,668.77
0105	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	22,075.000	2,881.000		
				3.100	21,795.154		
					24,676.154	\$67,564.98	\$76,496.08
0120	413-0750	TACK COAT	GL	31,574.000	21,740.000		
				3.060	2,244.000		
					23,984.000	\$6,866.64	\$73,391.04
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000	25,274.000		
				14.990	.000		
					25,274.000	\$.00	\$378,857.26

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: C0005611

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0037

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000 38.370	2,221.000 .000 2,221.000	\$0.00	\$85,219.77
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	12,561.530 .000 12,561.530	\$0.00	\$353,355.84
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	569.120 .000 569.120	\$0.00	\$37,174.92
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	2,386.820 .000 2,386.820	\$0.00	\$153,520.26
0235	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		900.000 17.900	386.500 21.500 408.000	\$384.85	\$7,303.20
0240	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		814.000 18.970	362.160 24.800 386.960	\$470.46	\$7,340.63
0250	636-2070	GALV STEEL POSTS, TP 7	LF	4,261.000 10.630	1,258.080 110.240 1,368.320	\$1,171.85	\$14,545.24
0265	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		7.000 106.470	.000 9.000 9.000	\$958.23	\$958.23
0270	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		127.000 106.470	.000 95.000 95.000	\$10,114.65	\$10,114.65

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2025

User: C0005611

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0037

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
Category Number:		0100 ROADWAY					
0275	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	28.000	.000		
				197.730	28.000		
					28.000	\$5,536.44	\$5,536.44
0285	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH	LM	8.000	.000		
				2382.900	4.887		
					4.887	\$11,645.23	\$11,645.23
0290	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE	LM	5.000	.000		
				2382.900	4.373		
					4.373	\$10,420.42	\$10,420.42
0295	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W	LF	492.000	.000		
				6.850	292.000		
					292.000	\$2,000.20	\$2,000.20
0300	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH	LF	8,206.000	.000		
				2.390	2,965.300		
					2,965.300	\$7,087.07	\$7,087.07
0305	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI	GLM	10.000	.000		
				2154.750	5.199		
					5.199	\$11,202.55	\$11,202.55
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	227.000	217.000		
				721.440	.000		
					217.000	\$.00	\$156,552.48
0360	700-6910	PERMANENT GRASSING	AC	62.000	43.446		
				963.300	3.454		
					46.900	\$3,327.24	\$45,178.77
0370	163-0240	MULCH	TN	1,102.000	656.898		
				236.730	24.166		
					681.064	\$5,720.82	\$161,228.28

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2025

User: C0005611

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0037

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0375	700-7000	AGRICULTURAL LIME	TN	186.000	47.620		
				329.550	3.480		
					51.100	\$1,146.83	\$16,840.01
0380	700-8000	FERTILIZER MIXED GRADE	TN	63.000	19.345		
				659.100	.875		
					20.220	\$576.71	\$13,327.00
0420	716-2000	EROSION CONTROL MATS, SLOPES	SY	51,750.000	102,953.161		
				0.920	1,858.132		
					104,811.293	\$1,709.48	\$96,426.39
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	149.000		
				2950.790	.000		
					149.000	\$.00	\$439,667.71
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				3118.050	.000		
					3.000	\$.00	\$9,354.15
0630	668-2100	DROP INLET, GP 1	EA	63.000	39.000		
				2585.700	.000		
					39.000	\$.00	\$100,842.30
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	28.000		
				2585.700	2.000		
					30.000	\$5,171.40	\$77,571.00
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	3.000		
				3311.000	.000		
					3.000	\$.00	\$9,933.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2025

User: C0005611

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0037

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0670	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	573.000 45.320	353.000 292.000 645.000	\$13,233.44	\$29,231.40
0680	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	22.000 1287.520	15.000 5.000 20.000	\$6,437.60	\$25,750.40
0865	500-3200	CLASS B CONCRETE	CY	1.390 706.890	3.560 .000 3.560	\$0.00	\$2,516.53
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	376,501.540 11,484.350 387,985.890	\$11,484.35	\$387,985.89
9595	004-0022	EXTRA WORK - 004-0022 EXTRA WORK MARKETPLACE DR TRAFFIC SIGNAL UOC 6 ADDED BY SA	LS	.000 25618.550	.000 1.000 1.000	\$25,618.55	\$25,618.55
9696	004-0022	EXTRA WORK - 004-0022 EXTRA WORK SCOTT RD TRAFFIC SIGNAL UOC 6 ADDED BY SA	LS	.000 25618.550	.000 1.000 1.000	\$25,618.55	\$25,618.55
Category Amount:						\$506,722.32	\$12,779,425.76
Project Total Amount:						\$506,722.32	\$23,091,027.19