

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: C0005611

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1285 Days
Elapsed Calender Days: 1205 Days
Percent Time: 93.77

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021
Date Awarded: 10/08/2021
Date Contract Executed: 11/22/2021
Date Notice to Proceed: 01/12/2022
Date Work Began: 01/13/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/19/2025

CUMMING GA 30028
Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,141,793.26

Original Contract Amount \$22,774,948.93

Funds Available \$909,993.24

Percent Complete 96.23%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,141,793.26	\$22,774,948.93	\$909,993.24	96.23%	\$654,290.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0005611

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,231,800.02	\$23,091,027.19	\$140,772.83
Total Earnings	\$23,231,800.02	\$23,091,027.19	\$140,772.83
Stockpiled Materials	\$0.00	\$17,582.70	(\$17,582.70)
Gross Earnings	\$23,231,800.02	\$23,108,609.89	\$123,190.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$531,100.00)	\$531,100.00
Total:	\$23,231,800.02	\$22,577,509.89	
		Total Payable:	\$654,290.13

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0005611

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0045	634-1200	RIGHT OF WAY MARKERS	EA	195.000 152.100	133.000 11.000 144.000	\$1,673.10	\$21,902.40
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL BITUM MATL & H LIME		350.000 131.660	34.920 .000 34.920	\$0.00	\$4,597.57
0080	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TYPICAL MATL & H LIME		1,231.000 123.590	662.680 .000 662.680	\$0.00	\$81,900.62
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TYPICAL L & H LIME		13,841.000 84.620	15,334.370 .000 15,334.370	\$0.00	\$1,297,594.39
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TYPICAL TL & H LIME		45,919.000 76.720	47,701.920 .000 47,701.920	\$0.00	\$3,659,691.30
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000 14.990	25,274.000 .000 25,274.000	\$0.00	\$378,857.26
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000 38.370	2,221.000 .000 2,221.000	\$0.00	\$85,219.77
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	12,561.530 .000 12,561.530	\$0.00	\$353,355.84
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	569.120 .000 569.120	\$0.00	\$37,174.92

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: C0005611

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000	2,386.820		
				64.320	.000		
					2,386.820	\$.00	\$153,520.26
0220	926-2500	3G / 4G CELLULAR ROUTER TYPE -	EACH	1.000	.000		
				2807.770	1.000		
					1.000	\$2,807.77	\$2,807.77
		4G					
0235	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		900.000	408.000		
				17.900	133.000		
					541.000	\$2,380.70	\$9,683.90
0240	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		814.000	386.960		
				18.970	190.200		
					577.160	\$3,608.09	\$10,948.73
0250	636-2070	GALV STEEL POSTS, TP 7	LF	4,261.000	1,368.320		
				10.630	647.080		
					2,015.400	\$6,878.46	\$21,423.70
0265	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	7.000	9.000		
				106.470	2.000		
					11.000	\$212.94	\$1,171.17
0270	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	127.000	95.000		
				106.470	15.000		
					110.000	\$1,597.05	\$11,711.70
0285	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH	LM	8.000	4.887		
				2382.900	2.497		
					7.384	\$5,950.10	\$17,595.33
0290	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE	LM	5.000	4.373		
				2382.900	2.844		
					7.217	\$6,776.97	\$17,197.39

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: C0005611

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0038

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0295	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		492.000	292.000		
				6.850	146.000		
					438.000	\$1,000.10	\$3,000.30
0300	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF LF		8,206.000	2,965.300		
				2.390	1,722.130		
					4,687.430	\$4,115.89	\$11,202.96
0305	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		10.000	5.199		
				2154.750	4.382		
					9.581	\$9,442.11	\$20,644.66
0310	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		275.000	.000		
				0.560	263.000		
					263.000	\$147.28	\$147.28
0315	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	6,784.000	.000		
				5.580	7,559.463		
					7,559.463	\$42,181.80	\$42,181.80
0320	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	1,777.000	.000		
				5.580	1,755.296		
					1,755.296	\$9,794.55	\$9,794.55
0325	654-1001	RAISED PVMT MARKERS TP 1	EA	388.000	136.000		
				4.570	232.000		
					368.000	\$1,060.24	\$1,681.76
0330	654-1003	RAISED PVMT MARKERS TP 3	EA	2,298.000	701.000		
				4.570	1,555.000		
					2,256.000	\$7,106.35	\$10,309.92
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		227.000	217.000		
				721.440	.000		
					217.000	\$0.00	\$156,552.48

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: C0005611

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0425	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,300.000	38,083.000		
				2.700	6,955.000		
					45,038.000	\$18,778.50	\$121,602.60
0450	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		7.000	3.750		
				638.000	1.250		
					5.000	\$797.50	\$3,190.00
0460	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		1.000	4.750		
				557.700	.250		
					5.000	\$139.43	\$2,788.50
0480	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		211.000	155.750		
				167.310	14.250		
					170.000	\$2,384.17	\$28,442.70
0490	163-0539	CONSTRUCT AND REMOVE RETROFIT-SLOTTEL EA		9.000	7.750		
		ER		4788.280	2.250		
					10.000	\$10,773.63	\$47,882.80
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	149.000		
				2950.790	.000		
					149.000	\$0.00	\$439,667.71
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				3118.050	.000		
					3.000	\$0.00	\$9,354.15
0630	668-2100	DROP INLET, GP 1	EA	63.000	39.000		
				2585.700	.000		
					39.000	\$0.00	\$100,842.30
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	30.000		
				2585.700	.000		
					30.000	\$0.00	\$77,571.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0005611

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160		
				1521.000	.000		
					1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	3.000		
				3311.000	.000		
					3.000	\$.00	\$9,933.00
0705	615-1000	JACK OR BORE PIPE -	LF	252.000	96.490		
				1056.450	.000		
					96.490	\$.00	\$101,936.86
		STEEL, 60 IN DIA, 0.500 IN, THK					
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	38.000		
				1166.100	1.000		
					39.000	\$1,166.10	\$45,477.90
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
Category Amount:						\$140,772.83	\$7,414,840.14
Project Total Amount:						\$140,772.83	\$23,231,800.02