

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0005611

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1285 Days

Elapsed Calender Days: 1236 Days

Percent Time: 96.19

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021

Date Awarded: 10/08/2021

Date Contract Executed: 11/22/2021

Date Notice to Proceed: 01/12/2022

Date Work Began: 01/13/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/19/2025

CUMMING GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,141,793.26

Original Contract Amount \$22,774,948.93

Funds Available \$694,083.45

Percent Complete 97.12%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,141,793.26	\$22,774,948.93	\$694,083.45	97.12%	\$215,909.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0005611

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,447,709.81	\$23,231,800.02	\$215,909.79
Total Earnings	\$23,447,709.81	\$23,231,800.02	\$215,909.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,447,709.81	\$23,231,800.02	\$215,909.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,447,709.81	\$23,231,800.02	
		Total Payable:	\$215,909.79

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0005611

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		350.000 131.660	34.920 .000 34.920	\$0.00	\$4,597.57
0080	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,231.000 123.590	662.680 .000 662.680	\$0.00	\$81,900.62
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,841.000 84.620	15,334.370 .000 15,334.370	\$0.00	\$1,297,594.39
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,919.000 76.720	47,701.920 .000 47,701.920	\$0.00	\$3,659,691.30
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000 14.990	25,274.000 126.000 25,400.000	\$1,888.74	\$380,746.00
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000 38.370	2,221.000 .000 2,221.000	\$0.00	\$85,219.77
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	12,561.530 .000 12,561.530	\$0.00	\$353,355.84
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	569.120 .000 569.120	\$0.00	\$37,174.92
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	2,386.819 258.222 2,645.041	\$16,608.84	\$170,129.04

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2025

User: C0005611

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0235	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		900.000 17.900	541.000 165.690 706.690	\$2,965.85	\$12,649.75
0240	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		814.000 18.970	577.160 114.800 691.960	\$2,177.76	\$13,126.48
0250	636-2070	GALV STEEL POSTS, TP 7	LF	4,261.000 10.630	2,015.400 606.587 2,621.987	\$6,448.02	\$27,871.72
0340	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	53.000 811.200	24.000 2.000 26.000	\$1,622.40	\$21,091.20
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		227.000 721.440	217.000 .000 217.000	\$.00	\$156,552.48
0360	700-6910	PERMANENT GRASSING	AC	62.000 963.300	46.900 6.445 53.345	\$6,208.47	\$51,387.24
0370	163-0240	MULCH	TN	1,102.000 236.730	681.064 10.114 691.178	\$2,394.29	\$163,622.57
0375	700-7000	AGRICULTURAL LIME	TN	186.000 329.550	51.100 8.125 59.225	\$2,677.59	\$19,517.60
0380	700-8000	FERTILIZER MIXED GRADE	TN	63.000 659.100	20.220 1.625 21.845	\$1,071.04	\$14,398.04

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2025

User: C0005611

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0039

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0395	711-0100	TURF REINFORCING MATTING, TP 1	SY	1,921.000	1,187.555		
				5.580	951.111		
					2,138.666	\$5,307.20	\$11,933.76
0410	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	202.000	1,128.111		
				42.360	882.260		
					2,010.371	\$37,372.53	\$85,159.32
0415	603-7000	PLASTIC FILTER FABRIC	SY	322.000	1,249.044		
				2.620	882.259		
					2,131.303	\$2,311.52	\$5,584.01
0420	716-2000	EROSION CONTROL MATS, SLOPES	SY	51,750.000	104,811.293		
				0.920	3,357.422		
					108,168.715	\$3,088.83	\$99,515.22
0435	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,250.000	504.000		
				14.200	168.000		
					672.000	\$2,385.60	\$9,542.40
0445	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		12.000	11.250		
				621.720	3.750		
					15.000	\$2,331.45	\$9,325.80
0495	165-0096	MAINTENANCE OF RETROFIT-SLOTTED BOARD EA		9.000	4.000		
				602.850	4.000		
					8.000	\$2,411.40	\$4,822.80
0610	668-1100	CATCH BASIN, GP 1	EA	141.000	149.000		
				2950.790	-2.000		
					147.000	\$-5,901.58	\$433,766.13
0615	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	161.000	19.330		
				255.250	170.791		
					190.121	\$43,594.40	\$48,528.39

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2025

User: C0005611

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Unit Price	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2				Qty This Period		
		Supplemental Description 1				Qty To Date		
		Supplemental Description 2						
Category Number: 0100		ROADWAY						
0620	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000			
				3118.050	.000			
					3.000		\$.00	\$9,354.15
0625	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	28.000	18.000			
				295.520	5.625			
					23.625		\$1,662.30	\$6,981.66
0630	668-2100	DROP INLET, GP 1	EA	63.000	39.000			
				2585.700	.000			
					39.000		\$.00	\$100,842.30
0635	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	19.000	1.800			
				165.710	23.618			
					25.418		\$3,913.74	\$4,212.02
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000	30.000			
				2585.700	.000			
					30.000		\$.00	\$77,571.00
0645	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		74.000	16.300			
				192.260	2.242			
					18.542		\$431.05	\$3,564.88
0650	668-4312	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		59.000	6.530			
				208.280	121.637			
					128.167		\$25,334.55	\$26,694.62
0655	668-4313	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		154.000	38.000			
				248.330	89.251			
					127.251		\$22,163.70	\$31,600.24
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000	1.160			
				1521.000	.000			
					1.160		\$.00	\$1,764.36

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2025

User: C0005611

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0014131

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000	3.000		
				3311.000	.000		
					3.000	\$.00	\$9,933.00
0755	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS	EA	2.000	.000		
				1715.000	1.000		
		1011+50			1.000	\$1,715.00	\$1,715.00
0760	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS	EA	2.000	.000		
				6766.000	1.000		
		1031+00			1.000	\$6,766.00	\$6,766.00
0765	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS	EA	2.000	.000		
				4070.000	1.000		
		1058+00			1.000	\$4,070.00	\$4,070.00
0770	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS	EA	2.000	.000		
				3496.000	1.000		
		1069+50			1.000	\$3,496.00	\$3,496.00
0775	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS	EA	2.000	.000		
				3340.000	1.000		
		1081+00			1.000	\$3,340.00	\$3,340.00
0780	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS	EA	2.000	.000		
				4887.000	1.000		
		1111+00			1.000	\$4,887.00	\$4,887.00
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	39.000		
				1166.100	1.000		
					40.000	\$1,166.10	\$46,644.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2025

User: C0005611

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
Category Amount:						\$215,909.79	\$7,604,757.12
Project Total Amount:						\$215,909.79	\$23,447,709.81