

Rpt-ID: RCPESPRJ

Georgia

Date: 07/14/2025

User: C0005611

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0040

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1285 Days

Elapsed Calender Days: 1266 Days

Percent Time: 98.52

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021

Date Awarded: 10/08/2021

Date Contract Executed: 11/22/2021

Date Notice to Proceed: 01/12/2022

Date Work Began: 01/13/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/19/2025

CUMMING GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,141,793.26

Original Contract Amount \$22,774,948.93

Funds Available \$591,572.98

Percent Complete 97.55%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,141,793.26	\$22,774,948.93	\$591,572.98	97.55%	\$102,510.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/14/2025

User: C0005611

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0040

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,550,220.28	\$23,447,709.81	\$102,510.47
Total Earnings	\$23,550,220.28	\$23,447,709.81	\$102,510.47
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,550,220.28	\$23,447,709.81	\$102,510.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,550,220.28	\$23,447,709.81	
Total Payable:			\$102,510.47

Rpt-ID: RCPEsprj

Georgia

Date: 07/14/2025

User: C0005611

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0040

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		350.000	34.920		
		L BITUM MATL & H LIME		131.660	.000		
					34.920	\$.00	\$4,597.57
0080	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,231.000	662.680		
		MATL & H LIME		123.590	.000		
					662.680	\$.00	\$81,900.62
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		13,841.000	15,334.370		
		L & H LIME		84.620	.000		
					15,334.370	\$.00	\$1,297,594.39
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,919.000	47,701.920		
		TL & H LIME		76.720	.000		
					47,701.920	\$.00	\$3,659,691.30
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,595.000	121,550.080		
				28.430	17.640		
					121,567.720	\$501.51	\$3,456,170.28
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000	25,400.000		
				14.990	251.000		
					25,651.000	\$3,762.49	\$384,508.49
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000	2,221.000		
				38.370	.000		
					2,221.000	\$.00	\$85,219.77
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000	12,561.530		
				28.130	.000		
					12,561.530	\$.00	\$353,355.84
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000	569.120		
				65.320	.000		
					569.120	\$.00	\$37,174.92

Rpt-ID: RCPEsprj

Georgia

Date: 07/14/2025

User: C0005611

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0040

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000	2,645.040		
				64.320	.000		
					2,645.040	\$.00	\$170,128.97
0235	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		900.000	706.690		
				17.900	61.760		
					768.450	\$1,105.50	\$13,755.26
0240	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		814.000	691.960		
				18.970	114.210		
					806.170	\$2,166.56	\$15,293.04
0250	636-2070	GALV STEEL POSTS, TP 7	LF	4,261.000	2,621.987		
				10.630	515.838		
					3,137.825	\$5,483.36	\$33,355.08
0255	636-2080	GALV STEEL POSTS, TP 8	LF	200.000	.000		
				13.150	115.330		
					115.330	\$1,516.59	\$1,516.59
0260	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		12.000	.000		
				519.170	12.000		
					12.000	\$6,230.04	\$6,230.04
0265	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		7.000	11.000		
				106.470	2.000		
					13.000	\$212.94	\$1,384.11
0270	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		127.000	110.000		
				106.470	3.000		
					113.000	\$319.41	\$12,031.11
0340	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	53.000	26.000		
				811.200	1.000		
					27.000	\$811.20	\$21,902.40

Rpt-ID: RCPEsprj

Georgia

Date: 07/14/2025

User: C0005611

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0040

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0345	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		2.000	22.000		
				13689.000	1.000		
					23.000	\$13,689.00	\$314,847.00
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		227.000	217.000		
				721.440	.000		
					217.000	\$.00	\$156,552.48
0360	700-6910	PERMANENT GRASSING	AC	62.000	53.345		
				963.300	.428		
					53.773	\$412.29	\$51,799.53
0370	163-0240	MULCH	TN	1,102.000	691.178		
				236.730	4.378		
					695.556	\$1,036.40	\$164,658.97
0375	700-7000	AGRICULTURAL LIME	TN	186.000	59.225		
				329.550	1.640		
					60.865	\$540.46	\$20,058.06
0380	700-8000	FERTILIZER MIXED GRADE	TN	63.000	21.845		
				659.100	.400		
					22.245	\$263.64	\$14,661.68
0390	700-9300	SOD	SY	15,496.790	9,028.030		
				9.890	3,135.100		
					12,163.130	\$31,006.14	\$120,293.36
0395	711-0100	TURF REINFORCING MATTING, TP 1	SY	1,921.000	2,138.666		
				5.580	155.555		
					2,294.221	\$868.00	\$12,801.75
0420	716-2000	EROSION CONTROL MATS, SLOPES	SY	51,750.000	108,168.715		
				0.920	719.528		
					108,888.243	\$661.97	\$100,177.18

Rpt-ID: RCPESPRJ

Georgia

Date: 07/14/2025

User: C0005611

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0040

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0610	668-1100	CATCH BASIN, GP 1	EA	141.000 2950.790	147.000 .000 147.000	\$0.00	\$433,766.13
0620	668-1200	CATCH BASIN, GP 2	EA	3.000 3118.050	3.000 .000 3.000	\$0.00	\$9,354.15
0630	668-2100	DROP INLET, GP 1	EA	63.000 2585.700	39.000 .000 39.000	\$0.00	\$100,842.30
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000 2585.700	30.000 .000 30.000	\$0.00	\$77,571.00
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000 1521.000	1.160 .000 1.160	\$0.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000 3311.000	3.000 .000 3.000	\$0.00	\$9,933.00
0715	169-0015	DRY DETENTION BASIN, NO. - 1	EA	1.000 101570.420	.980 .020 1.000	\$2,031.41	\$101,570.42
0720	169-0015	DRY DETENTION BASIN, NO. - 2	EA	1.000 121807.920	.980 .020 1.000	\$2,436.16	\$121,807.92
0725	169-0015	DRY DETENTION BASIN, NO. - 3	EA	1.000 96441.170	.980 .020 1.000	\$1,928.82	\$96,441.17

Rpt-ID: RCPEsprj

Georgia

Date: 07/14/2025

User: C0005611

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0040

Pay Period: 06/01/2025

to 06/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0730	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.970		
				83592.370	.030		
					1.000	\$2,507.77	\$83,592.37
		4					
0735	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.970		
				109084.440	.030		
					1.000	\$3,272.53	\$109,084.44
		5					
0740	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000	.970		
				99495.390	.030		
					1.000	\$2,984.86	\$99,495.39
		7					
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	40.000		
				1166.100	1.000		
					41.000	\$1,166.10	\$47,810.10
0865	500-3200	CLASS B CONCRETE	CY	1.390	3.560		
				706.890	.000		
					3.560	\$.00	\$2,516.53
0895	643-0010	FIELD FENCE WOVEN WIRE	LF	728.000	299.000		
				15.210	852.000		
					1,151.000	\$12,958.92	\$17,506.71
0915	643-8010	GATE, CHAIN LINK ZC COAT -	EA	1.000	.000		
				2636.400	1.000		
					1.000	\$2,636.40	\$2,636.40
		18 FT					
Category Amount:						\$102,510.47	\$11,907,352.18
Project Total Amount:						\$102,510.47	\$23,550,220.28