

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2025

User: C0005611

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 11/30/2025

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1325 Days

Elapsed Calender Days: 1285 Days

Percent Time: 96.98

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021

Date Awarded: 10/08/2021

Date Contract Executed: 11/22/2021

Date Notice to Proceed: 01/12/2022

Date Work Began: 01/13/2022

Date Time Stopped: 07/19/2025

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/28/2025

CUMMING GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$24,333,421.75

Original Contract Amount \$22,774,948.93

Funds Available \$507,164.32

Percent Complete 97.92%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$24,333,421.75	\$22,774,948.93	\$507,164.32	97.92%	\$126,578.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2025

User: C0005611

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 11/30/2025

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,826,257.43	\$23,699,678.98	\$126,578.45
Total Earnings	\$23,826,257.43	\$23,699,678.98	\$126,578.45
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,826,257.43	\$23,699,678.98	\$126,578.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,826,257.43	\$23,699,678.98	

Total Payable: **\$126,578.45**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2025

User: C0005611

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 11/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	273,199.000 9.830	269,039.498 14,159.502 283,199.000	\$139,187.90	\$2,783,846.17
0075	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T Y TN L BITUM MATL & H LIME		350.000 131.660	34.920 .000 34.920	\$0.00	\$4,597.57
0080	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,231.000 123.590	662.680 .000 662.680	\$0.00	\$81,900.62
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,841.000 84.620	15,334.370 .000 15,334.370	\$0.00	\$1,297,594.39
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		45,919.000 76.720	47,701.920 .000 47,701.920	\$0.00	\$3,659,691.30
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000 14.990	25,651.000 .000 25,651.000	\$0.00	\$384,508.49
0135	441-3999	CONCRETE V GUTTER	LF	1,759.000 38.370	2,221.000 .000 2,221.000	\$0.00	\$85,219.77
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	12,561.530 .000 12,561.530	\$0.00	\$353,355.84
0150	441-0108	CONC SIDEWALK, 8 IN	SY	379.000 65.320	569.120 .000 569.120	\$0.00	\$37,174.92

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2025

User: C0005611

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 11/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	2,645.040 .000 2,645.040	\$.00	\$170,128.97
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		227.000 721.440	217.000 .000 217.000	\$.00	\$156,552.48
0610	668-1100	CATCH BASIN, GP 1	EA	141.000 2950.790	147.000 .000 147.000	\$.00	\$433,766.13
0620	668-1200	CATCH BASIN, GP 2	EA	3.000 3118.050	3.000 .000 3.000	\$.00	\$9,354.15
0630	668-2100	DROP INLET, GP 1	EA	63.000 2585.700	39.000 .000 39.000	\$.00	\$100,842.30
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000 2585.700	30.000 .000 30.000	\$.00	\$77,571.00
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000 1521.000	1.160 .000 1.160	\$.00	\$1,764.36
0665	441-0303	CONC SPILLWAY, TP 3	EA	3.000 3311.000	3.000 .000 3.000	\$.00	\$9,933.00
0865	500-3200	CLASS B CONCRETE	CY	1.390 706.890	3.560 .000 3.560	\$.00	\$2,516.53

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 11/30/2025

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9010	002-0010	REDUCTION OF PAY FOR -	LS	.000	.000		
				12609.450	-1.000		
					-1.000	\$-12,609.45	(\$12,609.45)
		FAILING PAVEMENT SMOOTHNESS					
Category Amount:						\$126,578.45	\$9,637,708.54
Project Total Amount:						\$126,578.45	\$23,826,257.43